

DEC/FY06

**94th Regional Readiness Command
Army Defense Environmental
Restoration Program
Installation Action Plan**

Table of Contents

Table of Contents.....	2
Statement of Purpose.....	4
Acronyms	5
Installation Information.....	7
Cleanup Program Summary.....	9
Installation Restoration Program (IRP)	
IRP Summary.....	12
IRP Contamination Assessment.....	15
IRP Active Sites	
BOSTON USARC	
Overview	22
SITE 02, VEHICLE WASH RACK	23
DANVERS USARC	
Overview	24
SITE 05, VEHICLE WASH RACK	25
SITE 06, POL SHED/VEHICLE MAINTENANCE AREA	26
SITE 15, DRYWELL NEAR BLDG.C-50.....	27
SITE 16, DRYWELL NEAR BLDG.C-61.....	28
EAST WINDSOR USARC	
Overview	29
SITE 04, WASTE OIL UST (500 GAL.)	30
SITE 18, ACID NEUTRALIZATION PIT, IN MIL. LOT	31
LINCOLN AMSA 68	
Overview	32
SITE 4, POTENTIAL PAST DISPOSAL AREA	33
SITE 5, FORMER GASOLINE UST	34
SITE 13, SEPTIC SYSTEM.....	35
SITE 16, INTERMITTENT STREAM SW OF AMSA 68	36
MIDDLETOWN USARC	
Overview	37
SITE 08, GROUNDWATER	38
USARC DEXTER	
Overview	39
SITE 04, VEHICLE WASH RACK	40

Table of Contents

USARC FORT NATHANIEL GREENE

Overview	41
SITE 5, ABANDONED FUEL PITS.....	42
SITE 6, ABANDONED UST SOUTH OF PLOTTING ROOM.....	43
SITE 7, ABANDONED RIFLE RANGE SOUTH OF BATTERY.....	44
SITE 8, SURFACE DISPOSAL	45

USARC ROSLINDALE

Overview	46
SITE 01, WASTE OIL UST (1,000 GAL)	47

WINDSOR LOCKS USARC

SITE 26, DRY WELLS.....	48
-------------------------	----

IRP No Further Action (NFA) Sites Summary	49
--	-----------

IRP Schedule	66
---------------------------	-----------

IRP Costs	80
------------------------	-----------

Military Munitions Response Program (MMRP)

MMRP Summary.....	83
MMRP Contamination Assessment.....	84

MMRP Site Descriptions

UFTNG-001-R-0, Hamilton Battery Range Fan.....	87
--	----

MMRP Schedule	88
----------------------------	-----------

MMRP Costs	89
-------------------------	-----------

Community Involvement.....	90
-----------------------------------	-----------

Statement of Purpose

The purpose of the Installation Action Plan (IAP) is to outline the total multi-year Cleanup Program for an installation. The plan identifies environmental cleanup requirements at each site or area of concern, and proposes a comprehensive, installation-wide approach, with associated costs and schedules, to conduct investigations and necessary remedial actions (RAs).

In an effort to coordinate planning information between the restoration manager, US Army Environmental Center (USAEC), the 94th Regional Readiness Command (RRC), and the Installation Management Agency – Army Reserve Office (IMA-ARO), an IAP was completed. The IAP is used to track requirements, schedules and tentative budgets for all Army installation cleanup programs.

All site-specific funding and schedule information has been prepared according to projected overall Army funding levels and is, therefore, subject to change.

The following agencies contributed to the formulation and completion of this IAP during a planning workshop held on 13 December 2005:

Company/Installation/Branch

Engineering & Environment, Inc. for USAEC

ENSR, Inc. for 94th RRC

IMA-ARO

USAEC

AEDB-R	Army Environmental Database – Restoration
A/I	Active/Inactive
AMSA	Area Maintenance Support Activity
AST	Aboveground Storage Tank
BRAC	Base Realignment and Closure
BTEX	Benzene, Toluene, Ethylbenzene, Xylene
CERCLA	Comprehensive Environmental Response Compensation and Liability Act (1980)
CTT	Closed, Transferred and Transferring
DERP	Defense Environmental Restoration Program
DD	Decision Document
DMM	Discarded military munitions
DoD	Department of Defense
ER,A	Environmental Restoration, Army
FS	Feasibility Study
FY	Fiscal Year
gal	gallon
IAP	Installation Action Plan
IMA-ARO	Installation Management Agency – Army Reserve Office
IRA	Interim Remedial Action
IRP	Installation Restoration Program
K	\$1,000
LTM	Long-term Management
MC	Munitions Constituents
MCP	Massachusetts Contingency Plan
MEC	Munitions and Explosives of Concern
MMRP	Military Munitions Response Program
MNA	Monitored Natural Attenuation
NCP	National Contingency Plan
NFA	No Further Action
NPL	National Priorities List
OMS	Organizational Maintenance Shop
PAH	Poly Aromatic Hydrocarbons
PA	Preliminary Assessment
PBC	Performance-Based Contract
PCB	Polychlorinated Biphenyl
POL	Petroleum, Oil & Lubricants
POM	Program Objective Memorandum (budget)
RA	Remedial Action
RA(O)	Remedial Action - Operation
RAB	Restoration Advisory Board
RAC	Risk Assessment Code
RC	Response Complete
RD	Remedial Design
RI	Remedial Investigation

Acronyms

RIP	Remedy in Place
RRC	Regional Readiness Command
RRSE	Relative Risk Site Evaluation
SI	Site Inspection
SVOC	Semi-Volatile Organic Compounds
TPH	Total Petroleum Hydrocarbons
USAEC	United States Army Environmental Center
USACHPPM	US Army Center for Health Promotion and Preventative Medicine
USAR	US Army Reserve
USARC	US Army Reserve Command
USEPA	United States Environmental Protection Agency
UST	Underground Storage Tank
UXO	Unexploded Ordnance
VOC	Volatile Organic Compounds

Installation Information

Locale: The 94th RRC, headquartered at the Devens Reserve Forces Training Area, Massachusetts is the most senior US Army headquarters in New England.

Mission: The 94th RRC commands reserve units throughout New England and supports the training, planning, intelligence and administration of these units as well as units located in New England but assigned to other commands (78th and 98th Divisions, 77th RRC, 416th Engineer Command, and the US Army Civil Affairs and Psychological Operations Command). In addition, the RRC mobilizes and deploys units and individuals as directed. In the area of facilities management, the RRC provides engineering, utilities, physical security and contracting support to 65 facilities throughout New England. The command also provides a wide variety of environmental training courses.

The RRC commands a wide variety of units including engineer, medical, transportation, intelligence, military police, maintenance, supply, legal, data processing, postal, petroleum and railroad. In addition to normal training activities, these units accomplish many community action projects.

Lead Organization: IMA-ARO

Lead Executing Agency: US Army Corps of Engineers Hazardous, Toxic, Radioactive Waste Center of Excellence Performance-Based Contract (PBC) Contracting Officer Representative

Regulatory Participation

Federal: US Environmental Protection Agency (USEPA), Region I

State: MA Department of Environmental Protection
ME Department of Environmental Protection
NH Department of Environmental Services
VT Department of Environmental Conservation
CT Department of Environmental Protection
RI Department of Environmental Management

National Priorities List (NPL) Status: No NPL sites have been identified within the 94th RRC.

Installation Restoration Advisory Board (RAB)/Technical Review Committee

/Technical Assistance for Public Participation Status: There are currently no RABs formed at any of the facilities within 94th RRC control. Public interest will be re-determined after the Base Realignment and Closure (BRAC) evaluations are completed. At this time, there are two 94th RRC properties on the BRAC list with IRP Sites: USARC in Middletown, CT and the Windsor Locks, AMSA 63. Windsor Locks, CT is planned for closure and Middletown is planned for realignment. The IRP Sites on these properties are in a USAEC managed PBC Contract for Response Complete (RC) by 2008.

Installation Program Summaries

IRP

Primary Contaminants of Concern: Petroleum, Oils and Lubricants (POL), Solvents, Metals

Affected Media of Concern: Groundwater, Surface Water, Soil, Sediment

Estimated Date for RC: 2007

Funding to date (up to FY05): \$6,132,760

Current year funding (FY06): \$0

Cost-to-Complete (FY07+): \$549,000

MMRP

Primary Contaminants of Concern: Munitions and Explosives of Concern (MEC)

Affected Media of Concern: Groundwater, Soil

Estimated Date for RC: 2008

Funding to date (up to FY05): \$25,000

Current year funding (FY06): \$0

Cost-to-Complete (FY07+): \$564,000

Cleanup Program Summary

Installation Historic Activity

Headquarters, 94th RRC maintains real property ownership of all of the sites included in the IAP. Additionally, the 94th RRC provides base operations support for 217 buildings within the six New England States which are divided between three installations and 36 Reserve Centers. The 94th RRC owns 130 buildings located at 36 US Army Reserve Centers (USAR) throughout the six state New England Region. The 94th RRC and its tenant units, such as US Navy Reserve, US Marine Corps Reserve, National Guard, Air Force Reserve and units from the Intelligence and 804th Medical Command communities utilize the facilities for training, primarily on weekends, and annual training.

Full-time support personnel are composed of Department of Army (DA) Civilians, Active Duty, Active-Guard Reserve, and contract personnel. Each unit stores organic equipment both at Reserve Centers and Equipment Concentration Sites located at Devens Reserve Forces Training Area. Most first echelon maintenance of organic equipment at the Reserve Centers is completed at the collocated Organizational Maintenance Shop (OMS). Other mission essential equipment such as tents and mission supplies for field support are maintained in caged storage areas within each USAR Center.

Second echelon maintenance occurs at the supporting Area Maintenance Support Activity (AMSA). Vehicles are transported to and picked up from the AMSA facility by unit personnel. Vehicles which cannot be moved under their own power are often transported by AMSA personnel to the repair facility.

Facilities at the Devens-based Headquarters and at the Devens Reserve Forces Training Area support a variety of activities including the following:

- Administration support for the 94th RRC headquarters and other units supported by the RRC.
- Training support activities to include training facilities and classrooms.
- Organizational Maintenance Shops
- Equipment Concentrations Site which performs Direct Support and General Support repair activities.
- Intelligence Operations
- Regional Training Site, Maintenance

Cleanup Program Summary

Program Progress:

IRP

Progress in FY05: Remedial Investigations (RIs) were completed at four sites.

Future Plan of action for next two years:

- Boston, MA: RC expected in FY06.
- Dexter, ME: RC expected in FY06
- Danvers, MA: Removal action is scheduled for Summer 2006. Three of four sites are expected to be closed in FY06 and “site 15” in early FY 2007.
- Roslindale, MA: RC in April 2006.
- Windsor Locks, CT: limited removal action planned for Summer 2006 and remedy in place (RIP) by early 2007. Two years of long term management (LTM) is expected and RC achieved in FY 08-09.
- Middletown, CT: additional investigation activity is expected in Summer 2006. If no source is identified RIP is possible by the end of 2006. LTM is expected to continue into FY 2008.
- East Windsor: Two sites - Site 4 will be RC in FY2006. RIP is expected at Site 14 by the end of FY2006 with LTM continuing through FY 2008.
- Ft. Nathaniel Greene: Four sites – Underground storage tank (UST) removal actions are planned for Spring 2006, with RC expected at several sites. Delineation of the nature and extent of contamination at the small arms range will continue through FY2006 with a RA expected during the winter of 2006-07. RC in FY 2009.
- Lincoln USARC: Four sites - Additional investigation at the site will be conducted through FY 2006. RC or RIP at all four sites is expected by the end of FY 2007.

MMRP

Progress in FY05: No actions were taken in 2005.

Future Plan of action for next two years: The plan is to complete the Site Inspection (SI) for UFTNG-001-R-01 by 2008. No other phases are anticipated beyond the completion of the SI.

94th RRC

Installation Restoration Program

Total Army Environmental Database – Restoration (AEDB-R) IRP Sites / AEDB-R sites with RC: 321 / 311

Different Site Types:

5 Contaminated Buildings	4 Contaminated Groundwater
3 Contaminated Sediments	1 Contaminated Soil Pile
5 Surface Disposal Areas	13 Disposal Pit/Dry Well
4 Firing Ranges	2 Waste Lines
9 Oil Water Separators	5 Waste Treatment Plants
6 Washracks	58 Storage Areas
3 Spill Site Areas	101 USTs
1 Landfill	8 Above Ground Storage Tanks (AST)
3 Leach Fields	68 Others
22 Soil Contamination after Tank Removal	

Most Widespread Contaminants of Concern: POLs, Metals and Chlorinated Solvents

Media of Concern: Groundwater, Soil, Surface water, Sediment

Completed Removal/Interim Remedial Action (IRA)/RA: IRA

EAST WINDSOR USARC, SITE 04, IRA, 31-Jan-94
EAST WINDSOR USARC, SITE 10, IRA, 31-Dec-99
DANVERS USARC, SITE 15, IRA, 30-Jun-96
DANVERS USARC, SITE 16, IRA, 30-Jun-96

LINCOLN AMSA 68, SITE 5, IRA, 30-Sep-89

RA(C)

USARC FAIRFIELD, SITE 02, RAC, 31-Dec-91
USARC NEW HAVEN, SITE 06, RAC, 31-Dec-91
USARC WATERBURY, SITE 03, RAC, 31-Dec-91
USARC WEST HARTFORD, SITE 01, RAC, 31-Dec-91
USARC WEST HARTFORD, SITE 05, RAC, 31-Dec-93
EAST WINDSOR USARC, SITE 01, RAC, 31-Jan-94
EAST WINDSOR USARC, SITE 03, RAC, 30-Sep-89
EAST WINDSOR USARC, SITE 04, RAC, 30-Sep-06
EAST WINDSOR USARC, SITE 07, RAC, 31-Jan-94
EAST WINDSOR USARC, SITE 13, RAC, 30-Jun-93
EAST WINDSOR USARC, SITE 18, RAC, 30-Sep-06
USARC MILFORD, SITE 01, RAC, 31-Jan-92
WINDSOR LOCKS USARC, SITE 03, RAC, 30-Jun-93
WINDSOR LOCKS USARC, SITE 05, RAC, 31-Dec-90
WINDSOR LOCKS USARC, SITE 22, RAC, 31-Aug-94
WINDSOR LOCKS USARC, SITE 23, RAC, 31-Aug-94
WINDSOR LOCKS USARC, SITE 24, RAC, 31-Aug-94

RA(C), continued

WINDSOR LOCKS USARC, SITE 26, RAC, 30-Jul-06
 MIDDLETOWN USARC, SITE 01, RAC, 31-Mar-94
 MIDDLETOWN USARC, SITE 02, RAC, 31-Jan-97
 MIDDLETOWN USARC, SITE 05, RAC, 31-Dec-90
 MIDDLETOWN USARC, SITE 08, RAC, 31-Aug-06
 MIDDLETOWN USARC, SITE 09, RAC, 31-Dec-90
 MIDDLETOWN USARC, SITE 12, RAC, 31-Mar-94
 USARC ATTLEBORO, SITE 02, RAC, 31-Aug-91
 USARC ATTLEBORO, SITE 04, RAC, 31-Aug-91
 USARC ATTLEBORO, SITE 06, RAC, 31-Aug-91
 AFRC CHICOPEE, SITE 06, RAC, 31-Dec-91
 USARC PITTSFIELD, SITE 06, RAC, 31-Dec-91
 USARC ROSLINDALE, SITE 01, RAC, 28-Feb-06
 USARC ROSLINDALE, SITE 04, RAC, 30-Nov-91
 USARC ROSLINDALE, SITE 07, RAC, 31-Oct-92
 USARC TAUNTON, SITE 02, RAC, 31-May-95
 USARC TAUNTON, SITE 06, RAC, 31-May-95
 USARC WORCESTER, SITE 06, RAC, 30-Nov-91
 USARC WORCESTER, SITE 09, RAC, 30-Sep-93
 DANVERS USARC, SITE 01, RAC, 30-Sep-93
 DANVERS USARC, SITE 02, RAC, 30-Sep-93
 DANVERS USARC, SITE 03, RAC, 30-Sep-93
 DANVERS USARC, SITE 04, RAC, 31-Jan-94
 DANVERS USARC, SITE 07, RAC, 31-Jan-94
 DANVERS USARC, SITE 09, RAC, 30-Sep-93
 DANVERS USARC, SITE 10, RAC, 31-Dec-93
 DANVERS USARC, SITE 11, RAC, 31-Dec-93
 DANVERS USARC, SITE 12, RAC, 31-Dec-93
 USARC BROCKTON (AMSA 66), SITE 08, RAC, 31-Dec-92
 USARC BROCKTON (AMSA 66), SITE 09, RAC, 31-Mar-94
 USARC DEXTER, SITE 01, RAC, 30-Nov-91
 USARC DEXTER, SITE 02, RAC, 30-Nov-91
 USARC DEXTER, SITE 04, RAC, 31-Dec-06
 USARC DEXTER, SITE 05, RAC, 30-Nov-91
 USARC MANCHESTER, SITE 04, RAC, 31-Jan-94
 USARC ROCHESTER, SITE 01, RAC, 31-May-90
 USARC ROCHESTER, SITE 04, RAC, 31-Dec-91
 USARC ROCHESTER, SITE 07, RAC, 31-May-90
 GRENIER FIELD USARC, SITE 01, RAC, 31-May-93
 GRENIER FIELD USARC, SITE 02, RAC, 31-Jan-94
 GRENIER FIELD USARC, SITE 11, RAC, 31-Jan-94
 GRENIER FIELD USARC, SITE 20, RAC, 31-Jan-94
 KEENE USARC, SITE 01, RAC, 29-Feb-92
 KEENE USARC, SITE 05, RAC, 31-May-90
 KEENE USARC, SITE 08, RAC, 31-Jan-90
 KEENE USARC, SITE 10, RAC, 31-May-95
 KEENE USARC, SITE 11, RAC, 31-May-95

RA(C), continued

KEENE USARC, SITE 13, RAC, 31-May-95
KEENE USARC, SITE 03, RAC, 31-May-02
USARC FORT NATHANIEL GREENE, SITE 5, RAC, 31-May-07
USARC FORT NATHANIEL GREENE, SITE 6, RAC, 31-May-07
USARC FORT NATHANIEL GREENE, SITE 7, RAC, 31-May-07
USARC FORT NATHANIEL GREENE, SITE 8, RAC, 31-May-07
USARC PROVIDENCE (HARWOOD), SITE 03, RAC, 31-Aug-92
LINCOLN AMSA 68, SITE 15, RAC, 31-Jul-92
LINCOLN AMSA 68, SITE 2, RAC, 31-Jan-92
LINCOLN AMSA 68, SITE 3, RAC, 31-May-95
LINCOLN AMSA 68, SITE 4, RAC, 30-Sep-06
LINCOLN AMSA 68, SITE 5, RAC, 30-Sep-06
USARC MONTPELIER, SITE 03, RAC, 31-May-92
USARC MONTPELIER, SITE 07, RAC, 30-Nov-92
CHESTER USARC, SITE 01, RAC, 30-Apr-93
CHESTER USARC, SITE 02, RAC, 31-Aug-92
CHESTER USARC, SITE 05, RAC, 31-Jan-94
CHESTER USARC, SITE 06, RAC, 31-Jan-94

Total IRP Funding

Prior years (up to FY05):	\$6,132,760
Current year funding (FY06):	\$ 0
Future Requirements (FY07+):	\$ 549,000
Total:	\$6,681,760

Duration of IRP

Year of IRP Inception: 1989
Year of IRP RC: 2007
Year of IRP Completion including LTM: 2009

IRP Contamination Assessment

IRP Contamination Assessment Overview:

The IRP program began in 1989 but was not actively managed for several years. This was due in part to ownership of real property by Fort Devens. Additionally, the Environmental Division for the 94th RRC was not established until 1993. Real property ownership was transferred to the RRC in 1996. Historically, the New England Region was split between the 94th RRC and the 76th Division. The 76th Division has since been retired as part of the overall restructuring of the USAR. Much of the historical documentation relative to past contamination is not available. The IRP program was established because of the likelihood of contaminated sites within the area of responsibility of the 94th RRC. The program is actively identifying IRP eligible sites within the New England Region.

Description of Major IRP Concerns:

There are currently 18 sites that are under investigation for contamination and are noted as such in AEDB-R. These sites consist of washracks or grease racks, solid waste burial, former UST and fueling locations, known or suspected contaminated soil, oil water separators and dry wells, septic systems, a NIKE silo area and known or suspected contaminated groundwater. There is no confirmed off post contamination known at this time; however, a groundwater contaminant plume has been detected under Lincoln AMSA 68 and the Middletown, CT USARC.

There has been state regulatory interest at the following installations; Lincoln, RI, Danvers, MA, Dexter, ME, Narragansett (Fort Greene), RI, Windsor Locks, CT, East Windsor, CT, and Middletown, CT. The regulatory interest at the other sites has not been ascertained at this time. Ten centers have been listed on the Federal Facilities Hazardous Waste Compliance Docket, but have not been nominated for placement on the NPL. The 94th has worked with the USEPA to provide decisions for future actions at these sites. There has been public interest at the Danvers, MA, Narragansett (Fort Greene), RI, and East Windsor, CT locations.

Based on these criteria, the 94th eliminated 67 sites based on past investigation data: 41 sites that are no longer Army Reserve property; 27 sites which are not permanent structures; 38 sites that are not an area of concern; and 22 sites which were deemed active for the Installation Restoration Program. Currently there are 18 active IRP sites.

Responses to Date Addressing Major IRP Concerns

Remedial Investigations (RIs) and Feasibility Studies (FSs) are planned or underway at all of the current 18 IRP sites.

IRP Cleanup Exit Strategy

RIP or RC will be attained upon the finalization of appropriate written documentation certifying that site remediation has met all of the identified response objectives and no further action (NFA) is necessary, subject to any requirement for long-term operations and/or monitoring. If operations and/or monitoring are necessary for the remedy, the PBC contractor will be responsible for completion of up to five years of the operations and/or monitoring, as well as the first five-year review.

Site Information:

1. Dexter, ME: RC expected in FY06.

IRP Contamination Assessment

2. Danvers, MA: Removal action is scheduled for Summer 2006. Three of four sites are expected to be closed in FY06 and "site15" in early FY 2007.
3. Roslindale, MA: RC in April 2006.
4. Windsor Locks, CT: limited removal action planned for Summer 2006 and RIP by early 2007. Two years of LTM is expected and RC achieved in FY 08-09.
5. Middletown, CT: additional investigation activity is expected in Summer 2006. If no source is identified RIP is possible by the end of 2006. LTM is expected to continue into FY 2008
6. East Windsor: Two sites - Site 4 will be RC in FY2006. RIP is expected at Site 14 by the end of FY2006 with LTM continuing through FY 2008.
7. Ft. Nathaniel Greene: Four sites - UST removal actions are planned for March 2006, with RC expected at several sites. Delineation of the nature and extent of contamination at the small arms range will continue through FY2006 with a RA expected during the winter of 2006-07. RC in FY 2009.
8. Lincoln USARC: Four sites - additional investigation at the site will be conducted through FY 2006. RC or RIP at all four sites is expected by the end of FY 2007.

Previous Studies

1989

- Underground Storage Tank Removal United States Army Reserve Center Manchester/Grenier Industrial Airpark Manchester, New Hampshire 5K Gasoline UST Removal 12/20/88, Kurz Associates, Inc., 1/17/89
- Tank Removal Report Boston Army Reserve Center E Street - Boston, Massachusetts, Kurz Associates, Inc., 1/25/89 Underground Storage Tank Removal United States Army Reserve Center 72 North Street Danvers, Massachusetts 6K Gasoline UST Removal, Kurz Associates, Inc., 1/27/89
- Underground Tank Removal US Army Reserve Base Grenier Field Manchester, NH Contract: DAKF31-89-C-0764 1K F/O UST Removal 11/27/89, Kerry Robert Tull, 12/10/89

1990

- US Army Reserve Center Oil Tank Removal Keene, NH Contract: DAKF31-89-C-0764 10K and 6K F/O UST Removal 1/25/90, Kerry Robert Tull, 1/29/90
- Letter Report, Limited Subsurface Investigation, US Army Office Facility Mile Lane – Middletown, Connecticut Contract No. DAK31-89-C-0765 0.5K & 2K F/O Removal 0.5K Replacement, Investigation, Clean Harbors, 12/7/90

1991

- Technical Report Underground Storage Tank Closure Site 40 500 Gallon Waste Oil - UST No. 0077 United States Army Reserve Center - Keene, New Hampshire ATEC File: 37.07.91.00451 Contract No. DAK31-91-D-0015 - 12/23/91, ATEC Associates, Inc., 1/14/91
- Geohydrologic Study NO. 38-26-K132-92 US Army Reserve Center – Keene, New Hampshire - 12-22 November 1992 Supplemental Site Investigation and April 1996 ABB Enviro. Services, Inc.
- Interim Removal Action Closure Report US Army Reserve Center Keene, New Hampshire, US Army Environmental Hygiene Agency, Nov-91

1992

- Site Assessment at a Facility Closure or Abandonment US Army Reserve 54 Prospect Street Dexter, Maine ATEC File: 37.07.91.07451, ATEC Assoc. Inc., 4/10/92
- Post Removal Report Underground Storage Tank Closure 114 Diesel Fuel - UST No. 0121 United States Army Reserve Center Smithfield, Rhode Island ATEC File: 37.07.91.07451 – Contract No. DAK31-91-D-0015, ATEC Associates, Inc., 6/15/92
- Preliminary Hydrogeological Investigation Relative to Oil and Hazardous Materials US Army Reserve Center 54 Prospect Street - Dexter, Maine Contract No. DAKF31-91-D-0015 ATEC File: 37.07.91.07451, ATEC Assoc., 6/19/92
- Geohydrologic Study NO. 38-26-KN96-93 CPL Gordon Craig US Army Reserve Center Brockton, Massachusetts 19-30 October 1992, USAEHA, Oct-92
- Technical Report Underground Storage Tank Closure 1,000 Gallon Waste Oil UST No. 0069 United States Army Reserve Center 915 West Chestnut Street, Brockton, Massachusetts 1K W/O Removal 12/2/91 - ATEC File: 37.07.91.0451 Contract No. DAK31-91-D-0015, ATEC Associates, Inc., 12/22/92

1993

- Technical Report - Part 1 of 2 Underground Storage Tanks Closure 1,500 Gallon No. 2 Fuel Oil UST No. 0116 1,500 Gallon No. 2 Fuel Oil UST No. 0117 2,500 Gallon No. 2 Fuel Oil UST No. 0118 Building Nos. C59, C60, C61, respectively Danvers USARC Danvers, Massachusetts ATEC File: 37.07.91.00451 Contract No. DAK31-91-D-0015 1/11/92, ATEC Associates, Inc., 1/10/93
- Geohydrologic Study NO. 38-26-KN96-93 Followup Ground-Water and Surface-Water Sampling CPL Gordon Craig US Army Reserve Center Brockton, Massachusetts, US Army Environmental Hygiene Agency, 5/5/93
- Site Investigation Report AMSA 68, Lincoln, Rhode Island, ENSR Consulting and Engineering, May-93
- Site Investigation Report USARC-Grenier Field Manchester, New Hampshire, ENSR, 5/1/93
- Site Investigation Report Defense Support Activity Boston, South Boston, MA, ENSR Consulting and Engineering, Jun-93
- Site Inspection NO. 38-26-KV52-93 LT John A. Fera US Army Reserve Center Danvers, Massachusetts 23 August - 3 September and 19-24 September 1993, US Army Environmental Hygiene Agency, Sep-93

1994

- Technical Report - Part 2 of 2 Underground Storage Tanks Closure 500 Gallon No. 2 Fuel Oil UST No. 0119 10,000 Gallon No. 2 Fuel Oil UST No. 0120 Building Nos. C70 & C52 respectively Danvers USARC Danvers, Massachusetts ATEC File: 37.07.91.00451 Contract No. DAK31-91-D-0015 1/11/92, ATEC Associates, Inc., 1/10/94
- Technical Report Underground Storage Tank Closure 1,000 Gallon Waste Oil UST No. 0079 United States Army Reserve Center Grenier Field Manchester, New Hampshire ATEC File: 37.07.91.0451 Contract No. DAKF31-91-D-0015 12/23/91, ATEC Associates, Inc., 1/11/94
- Technical Report Underground Storage Tank Closure UST Nos. 0122, 0123, 0124 United States Army Reserve Center Grenier Field Manchester, New Hampshire ATEC File: 37.07.91.00451 Contract No. DAK31-91-D-0015 8K, 5K, & 8K F/O UST Removal 7/15/92, ATEC Associates, Inc., 1/14/94
- Technical Report Underground Storage Tank Removals and Replacements UST Nos. 09, 010, & 087 US Army Reserve Center 54 Prospect Street - Dexter, Maine ATEC File: 37.07.91.004 Contract No. DAK31-91-D-0015, 1K, 6K, F/O 0.5K W/O Removal, 1K, 6K F/O Repl. 11/5/91, ATEC Associates, Inc., 1/14/94
- Technical Report – Middleton USARC Underground Storage Tanks Closure 10,000 Gallon No. 2 Fuel Oil - UST No. 0090 1,000 Gallon No. 2 Fuel Oil - UST No. 0091 1,000 Gallon Waste Oil - UST No. 0092 Middleton USARC East Windsor, Connecticut ATEC File: 37.07.91.00451 Contract No. DAK31-91-D-0015 5/5/92 Removal/Investigation, ATEC Assoc. Inc., 1/17/94
- Technical Report, UST No. 162 – USARC Middletown, Connecticut ATEC File no. 37.04.92.08713 2.5K F/O UST Removal, ATEC Assoc. Inc., 3/2/94
- Technical Report Underground Storage Tank Closure UST No. 153 Corporal Craig USARC, Brockton, MA ATEC File: 37.04.92.08713 - Contract No. DAKF31-92-D-0033 5K F/O UST Removal 9/14/93, ATEC Associates, Inc., 3/2/94

1995

- Volume I & 2, ABB Environ. Services, Inc., August 1995

1996

- Site Inspection Update NO. 38-EH-4814-96 LT John A. Fera, US Army Reserve Center Danvers, Massachusetts March - 1 April 1996, USACHPPM, 4/1/96
- Massachusetts Contingency Plan Tier Classification, Stone and Webster, 7/18/96

1997

- UST Removals at United States Army Reserve Centers (USARCs) in Brockton and Springfield, Massachusetts and Middletown, Connecticut - Contract DCAW33-95-D-002 Final Underground Storage Tank Closure Report Delivery Order No. 0013 DCN: ARC-012897-AABI 0.5K F/O UST Removal 8/8/96, Roy F. Weston, 1/30/97
- UST Removals at United States Army Reserve Centers (USARCs) in Brockton and Springfield, Massachusetts and Middletown, Connecticut Contract DCAW33-95-D-002 Final Underground Storage Tank Closure Report Delivery Order No. 0013 DCN: ARC-012897-AABI 0.5K F/O UST Removal 8/9/96, Roy Weston, 1/30/97
- Relative Risk Site Evaluation No. 38-EH-4840-97 East Windsor, Connecticut, USACHPPM 29-30 April 1997.

2000

- Limited Site Investigation for 5.5-acre parcel, East Windsor, CT Deversified Technology Consultants, Inc., February 2000.

2001

- Grenier Field, Londonderry NH – Non-DOD studies at nearby abutting properties (Manchester International Airport) eliminated the 94th RRC as responsible party for associated IRP sites (Smart Associates - May 2001).

2002

- Final Phase II Comprehensive Site Assessment and Response Action Outcome Report Cpl. Gordon Craig US Army Reserve Center RTN-4-1303, Brockton, Massachusetts Danvers, Massachusetts, Stone and Webster Environmental Technologies & Services, 5/02
- Final Site Inspection Report Expanded Site Inspection Area Maintenance Support Facility AMSA 68, Lincoln, Rhode Island, Nobis Engineering, Inc., 8/02
- Removal Action – OWS Pit Closure, USARC Keene, New Hampshire, Nobis Engineering, September 30, 2002.

2003

- Remedial Investigation AMSA 68, Lincoln, Rhode Island, Nobis Engineering, Inc., 6/03

2004

- Preliminary Draft Quality Assurance Project Plan for USARC – 94th RRC Sites in Maine, Contract # W911SO-04-F0017, MACTEC Engineering and Consulting, Inc., November 18, 2004.

2005

- Focused Pre-Investigation Work Plan for Various Connecticut Sites, BG John W. Middleton USARC, East Windsor, CT, Middletown, CT USARC, AMSA 72G Windsor Locks, CT, Contract # W911SO-04-F0017, MACTEC Engineering and Consulting, Inc., January 7, 2005.
- Quality Assurance Project Plan for USARC – 94th RRC Sites in Massachusetts, Contract # W911SO-04-F0017, MACTEC Engineering and Consulting, Inc., March 25, 2005.
- Quality Assurance Project Plan for USARC – 94th RRC Sites in Connecticut, Contract # W911SO-04-F0017, MACTEC Engineering and Consulting, Inc., April 14, 2005.
- Massachusetts Health and Safety Plan, Contract # W911SO-04-F0017, MACTEC Engineering and Consulting, Inc., May 3, 2005.
- Connecticut Health and Safety Plan, Contract # W911SO-04-F0017, MACTEC Engineering and Consulting, Inc., May 3, 2005.
- Sampling and Analysis Plan, Building P-28 Organizational Maintenance Shop, Boston, MA, Contract # W911SO-04-F0017, MACTEC Engineering and Consulting, Inc., May 2005.
- Sampling and Analysis Plan, Guy Cardillo USARC, Roslindale, MA, Contract # W911SO-04-F0017, MACTEC Engineering and Consulting, Inc., May 2005.
- Sampling and Analysis Plan, Lt. John A. Ferra USARC, Danvers, MA, Contract # W911SO-04-F0017, MACTEC Engineering and Consulting, Inc., May 2005.
- Sampling and Analysis Plan, John W. Middleton USARC, East Windsor, CT, Contract # W911SO-04-F0017, MACTEC Engineering and Consulting, Inc., August 2005.
- Sampling and Analysis Plan, Middletown, CT USARC, Contract # W911SO-04-F0017, MACTEC Engineering and Consulting, Inc., August 2005.
- Sampling and Analysis Plan, AMSA 72G Windsor Locks, CT, Contract # W911SO-04-F0017, MACTEC Engineering and Consulting, Inc., August 2005.
- Quality Assurance Project Plan for USARC – 94th RRC Sites in Rhode Island, Contract # W911SO-04-F0017, MACTEC Engineering and Consulting, Inc., September 22, 2005.
- Rhode Island Health and Safety Plan, Contract # W911SO-04-F0017, MACTEC Engineering and Consulting, Inc., September 22, 2005
- Draft Sampling and Analysis Plan, Fort Nathaniel Greene USARC, Contract # W911SO-04-F0017, MACTEC Engineering and Consulting, Inc., October 2005.
- Sampling and Analysis Plan, AMSA 68(G), Lincoln, RI, Contract # W911SO-04-F0017, MACTEC Engineering and Consulting, Inc., December 2005.

2006

- Draft Site Investigation/Risk Characterization, Building P-28 Organizational Maintenance Shop, Boston, MA, Contract # W911SO-04-F0017, MACTEC Engineering and Consulting, Inc., January 2006.
- Site Investigation/Risk Characterization, Guy Cardillo USARC, Roslindale, MA, Contract # W911SO-04-F0017, MACTEC Engineering and Consulting, Inc., January 2006.

94th RRC

Installation Restoration Program Site Descriptions

BOSTON USARC

OMS11 Channel St (P-28)

Boston, MA. 02210-2109

The property consists of a 1.72 acre parcel. The facility was constructed in approximately 1955-56, and was transferred from the US Navy to the Army Reserve in 1975.

AEDB-R Sites:

Site 01#2 Fuel Oil UST (1,500 Gal.) at Bldg. P-28 (RC Site)

Site 02Vehicle Wash Rack

Site 03POL Shed (RC Site)

Site 10Oil Water Separator South of Bldg P-28 / Parking Lot #2 (RC Site)

Site 02

Vehicle Wash Rack

Boston USARC

SITE DESCRIPTION

This former vehicle wash rack is located at 11 Channel Street, Building P-28. The wash rack was closed in the 1970s. In the early 1990s soil samples taken from a single boring indicated low levels of lead and arsenic. Semi-Volatile Organic Compounds (SVOCs) were detected above industrial standards.

Additional soil and groundwater samples were collected in 2005 and the data supports Risk Based Closure with NFA.

CLEANUP STRATEGY

This site is part of the Army Reserve PBC. The cleanup strategy will bring the site to RC using the Massachusetts Contingency Plan (MCP). A Site Investigation and Risk Assessment (Risk Assessment) report is currently being prepared. Final Site closure is anticipated no later than June 2006. Any applicable Comprehensive Environmental Response Compensation and Liability Act (CERCLA) measures required by the National Contingency Plan (NCP) will be completed prior to this date. The site was deemed RC in September 2005.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: Low

CONTAMINANTS OF CONCERN:
Arsenic, Lead, SVOCs

MEDIA OF CONCERN: Soil,
Groundwater

Phases	Start	End
PA	199006	199012
SI	199211	199306
RI/FS	200109	200506

RC DATE: 200509

DANVERS USARC

1 Lt John A. Fera USARC
72 North Street
Danvers, MA 01923-1121

The US Army Reserve Command (USARC) is a 16.65 acre parcel which was operated as a control area for the Nike Air Defense Battery from 1955 to 1974. In 1974, the Air Defense mission was discontinued and the facility was operated from 1974 until 1997 by the Army Reserve. The property was vacant between 1997 and 2005. A reserve unit has been recently relocated to this center.

The property consists of a 16.65 acre parcel. The facility was transferred to the Army Reserves in 1974 and is a former US Army Nike Missile Control Site. The facility was constructed in approximately 1955-56.

This site is part of the Army Reserve PBC. The cleanup strategy will bring the site to response complete using the MCP. A Phase II Comprehensive Site Assessment (Risk Assessment) report is currently being prepared. Site closure is anticipated in FY06. Any applicable CERCLA measures required by the NCP will be completed prior to this date.

AEDB-R Sites:

Site 05Vehicle Wash Rack
Site 06POL Shed/Vehicle Maintenance Area
Site 15Drywell near Bldg. C-50
Site 16Drywell near Bldg. C-61

Site 05

Vehicle Wash Rack

Danvers USARC

SITE DESCRIPTION

This site consists of an inactive vehicle wash rack that was closed in the 1970s. It was used to wash military vehicles and engine parts. US Army Center for Health Promotion and Preventative Medicine (USACHPPM) collected soil samples in the 1990s from an adjacent boring indicating the presence of metals. Metals were detected above residential action levels.

Additional soil and groundwater samples were collected in 2005 and the data support Risk Based Closure with NFA.

CLEANUP STRATEGY

This site is part of the Army Reserve PBC. The cleanup strategy will bring the site to RC using the MCP. A Phase II Comprehensive Site Assessment (Risk Assessment) applies to this site and the report is currently being prepared. Site closure is anticipated in FY06. Any applicable CERCLA measures required by the NCP will be completed prior to this date.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: Low

CONTAMINANTS OF CONCERN:

Lead, Chromium, Mercury, PCBs

MEDIA OF CONCERN: Soil,
Groundwater

<u>Phases</u>	<u>Start</u>	<u>End</u>
PA	199006	199012
SI	199912	200009
RI/FS	200103	200609

RC DATE: 200609

Site 06

POL Shed / Vehicle Maintenance Area

Danvers USARC

SITE DESCRIPTION

This area was originally used as a NIKE missile control site. It was later used for vehicle maintenance and POL storage prior to the 1970s. This site is located between building C-62 and C-52, which is in the southern portion of the property. A study conducted by USACHPPM in the early 1990s indicated the presence of low level total petroleum hydrocarbons (TPH) and metal contamination in groundwater were above action levels, and poly aromatic hydrocarbons (PAH) and metal contamination in the soil. Drainage at the site flows towards an off-post residential area. In 2003 a limited area of waste-oil impacted soil was identified behind the vehicle maintenance area at or near action levels.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: High

CONTAMINANTS OF CONCERN:
PAHs, POL, Metals

MEDIA OF CONCERN: Soil,
Groundwater

Phases	Start	End
PA	199006	199012
SI	199912	200009
RI/FS	200109	200609

RC DATE: 200609

Additional soil and groundwater samples were collected in 2005.

CLEANUP STRATEGY

This site is part of the Army Reserve PBC.

A soil removal action will be conducted in early 2006 at which time this site will be eligible for closure under the MCP. The cleanup strategy will bring the site to RC using the MCP. A Phase II Comprehensive Site Assessment (Risk Assessment) applies to this site and the report is currently being prepared. Site closure is anticipated in FY06. Any applicable CERCLA measures required by the NCP will be completed prior to this date.

Site 15

Drywell Near Bldg. C-50

Danvers USARC

SITE DESCRIPTION

This site is associated with a drywell located south of building C-50 in the southern portion of the property. The drywell was connected to floor drains in Bldg C-50 and was used between 1950-1970. The drywell has not been removed. Soil sample results indicate low levels of metals and SVOCs from a study conducted by USACHPPM in the early 1990s.

Additional soil and groundwater samples were collected in 2005 and the data support Risk Based Closure with NFA.

CLEANUP STRATEGY

This site is part of the Army Reserve PBC. The cleanup strategy will bring the site to RC using the MCP. A Phase II Comprehensive Site Assessment (Risk Assessment) applies to this site and the report is currently being prepared. Site closure is anticipated in FY06. Any applicable CERCLA measures required by the NCP will be completed prior to this date.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: Low

CONTAMINANTS OF CONCERN:
SVOCs, Metals

MEDIA OF CONCERN: Soil,
Groundwater

Phases	Start	End
PA.....	199305	199309
IRA	199506	199606
SI	199912	200009
RI/FS	200109	200612

RC DATE: 200612

Site 16

Drywell Near Bldg. C-61

Danvers USARC

SITE DESCRIPTION

This site is located in the western portion of the property, adjacent to Building C-61. Use occurred between 1950-1970 and the drywell (concrete structure) had been filled. Soil sample results indicate low levels of metals from a study conducted by USACHPPM in the early 1990s.

Additional soil and groundwater samples were collected in 2005.

CLEANUP STRATEGY

This site is part of the Army Reserve PBC.

A soil removal action will be conducted in early 2006 at which time this site will be eligible for closure under the MCP. The cleanup strategy will bring the site to RC using the MCP. A Phase II Comprehensive Site Assessment (Risk Assessment) applies to this site and the report is currently being prepared. Site closure is anticipated in FY06. Any applicable CERCLA measures required by the NCP will be completed prior to this date.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: Low

CONTAMINANTS OF CONCERN:
Metals

MEDIA OF CONCERN: Soil,
Groundwater

Phases	Start	End
PA	199305	199309
IRA	199506	199606
SI	199912	200009
RI/FS	200109	200609

RC DATE: 200609

EAST WINDSOR USARC

BG John W. Middleton USARC
22 Phelps Road
East Windsor, CT. 06088-9721

The property consists of a 14.93 acre parcel. The parcel was purchased in 1956 and a Nike site was constructed. The current USARC was constructed in 1982. The facility is currently being used as administrative office space.

AEDB-R Sites:

Site 04Waste Oil UST (500 Gal.)

Site 14Nike Silo Area (RC Site)

Site 10Area of Exhaust from Indoor Firing Range (RC Site)

Site 17Leachate Seep, South of Military Parking Lot (RC Site)

Site 18Acid Neutralization Pit, in Military Lot

Site 04

Waste Oil UST (500 Gal.)

East Windsor USARC

SITE DESCRIPTION

This former UST was adjacent to the OMS. The tank was 1000 gallons and was removed in FY92. Sampling activities during tank removal indicated TPH in soil and groundwater at levels above residential standards. Groundwater discharges to a nearby surface water body. Recent RI activities (soil sampling), initiated for a planned addition to the OMS building, have identified no soil contamination at or above the water table at this area. The RI has been completed. Groundwater monitoring wells were installed and samples were analyzed as part of the RI. Samples from two wells indicated levels marginally above residential standards.

CLEANUP STRATEGY

This site is part of the Army Reserve PBC. The cleanup strategy will bring the site to RC using monitored natural attenuation (MNA). Site closure is anticipated in FY07. Any applicable CERCLA measures required by the NCP will be completed prior to this date.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: Medium

CONTAMINANTS OF CONCERN:
TPH

MEDIA OF CONCERN:
Groundwater

Phases	Start	End
PA	198808.....	198906
IRA	199205.....	199401
SI.....	199704.....	199704
RI/FS	200006.....	200209
RA(C)	200404.....	200609

RC DATE: 200609

Site 18

Acid Neutralization Pit, In Mil. Lot East Windsor USARC

SITE DESCRIPTION

This was an unlined pit suspected to have been used for disposal of unknown liquids from the late 1950s through the late 1960s. The USACHPPM Relative Risk Site Evaluation (RRSE) in April 1997 detected low level metals in nearby soils. In 2003 the site was investigated and no impacts were identified other than TPH in groundwater in a nearby well. The TPH concentrations were above action levels.

CLEANUP STRATEGY

This site is part of the Army Reserve PBC. The cleanup strategy will bring the site to RC using MNA. Site closure is anticipated in FY07. Any applicable CERCLA measures required by the NCP will be completed prior to this date.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: Medium

CONTAMINANTS OF CONCERN:
Metals, TPH

MEDIA OF CONCERN: Soil,
Groundwater

Phases	Start	End
PA.....	199704	199704
SI	199704	199704
RI/FS	200106	200301
RA(C)	200404	200609
LTM	200609	200610

RC DATE: 200609

LINCOLN AMSA 68

Lincoln AMSA #68 (G)
42 Albion Road
Lincoln, RI. 02865-3799

The property consists of a 4.01 acre parcel. The property was acquired in 1957 and the facility was constructed in 1958. The facility is currently being utilized by AMSA 68 (G) to complete maintenance support activities.

The facility was nominated for the Hazardous Waste Compliance Docket during 1993. A draft Site Investigation Prioritization was provided by RI Department of Environmental Management to USEPA. The preliminary indication is that the site was scoring above 28.5 due to lack of sufficient off-site data.

Discussions with USEPA indicated that previous sample data collected at the site during 1993 should be updated in order to assess current contaminant levels in the soil and groundwater. An expanded SI has been performed in 2000, and the properties scored below 28.5 for hazard ranking.

AEDB-R Sites:

Site 4Potential Past Disposal Area
Site 5Former Gasoline UST
Site 13Septic System
Site 16Intermittent Stream SW of AMSA 68

Site 4

Potential Past Disposal Area

Lincoln AMSA 68

SITE DESCRIPTION

This site is a former non-regulated disposal area located along the northeast property line. This is a former Nike maintenance facility. Lead has been detected in the soil above residential standards and POL (Benzene, Toluene, Ethylbenzene, Xylene [BTEX] compounds) was present at low levels. Groundwater sampling results indicate that benzene is present above action levels, as well as other BTEX compounds from studies conducted in the early 1990s and in 2003. Potential sources appear to be former UST, oil/water separator, and drywell areas. Migration of the plume off-site is likely.

Additional RI activities were conducted in Dec 2005. Results are pending.

CLEANUP STRATEGY

This site is part of a PBC which requires RC status. This strategy will be coordinated with the RRC and will meet all regulatory requirements.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: High

CONTAMINANTS OF CONCERN:
POL, Lead

MEDIA OF CONCERN: Soil,
Groundwater

Phases	Start	End
PA.....	198905	198910
SI	199205	199305
RI/FS	200101	200609
RA(C)	200404	200609
LTM	200609	200812

RC DATE: 200609

Site 5 Former Gasoline UST Lincoln AMSA 68

SITE DESCRIPTION

This site was a former gasoline UST immediately adjacent to the AMSA shop. Soil BTEX contamination at depth was indicated in the 1993 SI Report. This is the probable contributing source of BTEX contamination at Site 4.

Additional RI activities were conducted in Dec 2005. Results are pending.

CLEANUP STRATEGY

This site is part of a PBC which requires RC status. The cleanup strategy will be determined in coordination with the RRC.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: High

CONTAMINANTS OF CONCERN:
POL, Metals

MEDIA OF CONCERN: Soil,
Groundwater

Phases	Start	End
PA.....	198905	198910
IRA	198905	198909
SI	199205	199305
RI/FS	200103	200704
RA(C)	200404	200708
LTM	200709	200912

RC DATE: 200709

Site 13 Septic System Lincoln AMSA 68

SITE DESCRIPTION

Floor drains at one time flowed to this septic system. Current use consists only of sanitary sewage. It is located along the eastern portion of the property line. SIs were conducted in the early 1990s identified low levels of BTEX and volatile organic compounds (VOCs), and this was reconfirmed in 2002 and 2003. Levels of BTEX and VOCs detected in site groundwater monitoring wells exceeded residential standards.

Additional RI activities were conducted in Dec 2005. Results are pending.

CLEANUP STRATEGY

This site is part of a PBC which requires RC status. The cleanup strategy will be determined in coordination with the RRC.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: Low

CONTAMINANTS OF CONCERN:
POL, Metals, VOCs

MEDIA OF CONCERN: Soil,
Groundwater

Phases	Start	End
PA.....	198905	198910
SI	199205	199305
RI/FS.....	200109	200709

RC DATE: 200709

Site 16

Intermittent Stream SW of AMSA 68

Lincoln AMSA 68

SITE DESCRIPTION

This drainage ditch has historically received surface runoff from the AMSA paved area. This site is located at the southwestern property boundary. Site investigations were conducted in the early 1990s identified low levels of BTEX and SVOCs in surface water/sediments and were found to be above action levels. Additional investigation conducted in 2002 and 2003 precluded listing this site on the NPL and showed levels to still be above state action levels.

Additional RI activities were conducted in Dec 2005. Results are pending.

CLEANUP STRATEGY

This site is part of a PBC which requires RC status. The cleanup strategy will be determined in coordination with the RRC.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: High

CONTAMINANTS OF CONCERN:
BTEX, SVOCs

MEDIA OF CONCERN: Soil,
Groundwater, Sediments

Phases	Start	End
PA.....	198905	198907
SI	199207	199305
RI/FS	200103	200612

RC DATE: 200612

MIDDLETOWN USARC

Middletown USARC
499 Mile Lane
Middletown, CT 06457

The property is an approximately 24 acre parcel which was a NIKE missile launch site from the late 1950s - early 1960s.

The facility was then converted to an Army Reserve Center. The silos were decommissioned in 1988. There is one active building which is the main USARC building. There are remnants of former buildings, slabs, and sub-surface utilities left at the facility.

AEDB-R Site:

Site 08Groundwater

Site 08

Groundwater

Middletown USARC

SITE DESCRIPTION

The Reserve Center was a former NIKE site surrounded by a rural agricultural and residential environment. A VOC contaminated groundwater plume has been identified, but not delineated. Limited data exists for this site. Sources may include USTs, an acid neutralization pit, NIKE missile magazines and NIKE maintenance facilities.

Groundwater monitoring of existing wells was conducted in August 2005 and in February 2006. . VOCs remain in groundwater at levels above CT residential standards. Additional remedial investigation , to include soil and groundwater sampling, is planned under the PBC.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: Medium

CONTAMINANTS OF CONCERN: VOCs

MEDIA OF CONCERN: Soil, Groundwater

Phases	Start	End
PA	199203.....	199206
SI.....	199203.....	199206
RI/FS	200106.....	200612
RA(C)	200404.....	200702
LTM.....	200709.....	200909

RC DATE: 200706

CLEANUP STRATEGY

This site is part of a PBC which requires RC status. The cleanup strategy will be determined in coordination with the RRC.

USARC DEXTER

Julian P. Clukey USARC
54 Prospect Street
Dexter, ME. 04930-1427

The property consists of a 3.0 acre parcel. The facility was constructed in approximately 1956 and is currently being used as administrative office space and vehicle storage by the 619th Transportation Company. There is a small oil/water separator on the site which is fully operational.

AEDB-R Site:

Site 04 Vehicle Wash Rack

Site 04 Vehicle Wash Rack (Former UST Sites) USARC Dexter

SITE DESCRIPTION

This site includes a former vehicle washrack and two former UST locations. During a paving operation at the former washrack location, TPH contaminated soil was identified at the site. Subsequently, the washrack was removed along with forty tons of TPH-impacted soil and disposed of off site. Upon review of soil removal action documents, it was determined that all contaminated soil has been removed. There is no evidence of impacts to groundwater.

CLEANUP STRATEGY

This site is part of a PBC which requires RC status. NFA status is pending ME Department of Environmental Protection review and approval.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: Low

CONTAMINANTS OF CONCERN:
TPH, SVOCs

MEDIA OF CONCERN: Soil

Phases	Start	End
PA	198912	199002
SI	199112	199206
RI/FS	200109	200609
RA(C)	200404	200609

RC DATE: 200609

USARC FT. NATHANIEL GREENE

Fort Nathaniel Greene USARC
970 Old Point Judith Road
Narragansett, RI 02882-5599

The property consists of a 104.85 acre parcel formerly known as the East Reservation of the original Fort Greene. Fort Greene was a WWII coastal defense gun battery built during the early 1940s. The current USAR center building was built in 1974 and serves to provide classroom, administrative and storage space. This site has historical interest and parts of it are eligible for listing in the National Historical Register.

AEDB-R Sites:

Site 05Abandoned Fuel Pits
Site 06Abandoned UST South of Plotting Room
Site 07Abandoned Rifle Range South of Battery
Site 08Surface Disposal

Site 5

Abandoned Fuel Pits

USARC Ft. Nathaniel Greene

SITE DESCRIPTION

This site consists of two fuel pits (concrete vaults - each 12' x 18' x 10' depth) associated with the former shore battery. This site is located at the northeast section of the property and adjacent to Battery Hamilton. Sampling conducted in 1998 determined that low concentrations of SVOCs above action levels were found in shallow soil samples collected from the fuel pit area. UST removal and RI will begin in April 2006.

CLEANUP STRATEGY

This site is part of a PBC which requires RC status. The cleanup strategy will be determined in coordination with the RRC.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: Low

CONTAMINANTS OF CONCERN:
SVOC

MEDIA OF CONCERN: Soil,
Groundwater

Phases	Start	End
PA	199802.....	199802
SI.....	199802.....	199802
RI/FS	200201	200607
RA(C)	200309.....	200705

RC DATE: 200705

Site 6

Abandoned UST South of Plotting Room USARC Ft. Nathaniel Greene

SITE DESCRIPTION

An abandoned 550 gallon heating oil UST is associated with the former plotting room. This site is located in the northeast corner of the facility. Sampling conducted in 1998 determined that VOCs and SVOCs were above residential action levels in a surface soil sample and a grab groundwater sample collected in from a hand boring adjacent to the tank.

UST removal and RI commenced in April 2006.

CLEANUP STRATEGY

This site is part of a PBC which requires RC status. The cleanup strategy will be determined in coordination with the RRC.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: Low

CONTAMINANTS OF CONCERN:
VOCs, SVOCs

MEDIA OF CONCERN: Soil,
Groundwater

Phases	Start	End
PA.....	199802	199802
SI	199802	199802
RI/FS	200301	200309
RA(C)	200309	200705

RC DATE: 200705

Site 7

Abandon Rifle Range South of Battery USARC Ft. Nathaniel Greene

SITE DESCRIPTION

A small arms range (approximately 3-4 acres) located adjacent to the southern side of Battery Hamilton and was used for a variety of small arms activity and was used prior to the 1970s. Elevated concentrations of lead were detected in surface soil samples taken in 1998.

The RI fieldwork commenced in April 2006.

CLEANUP STRATEGY

This site is part of a PBC which requires RC status. The cleanup strategy will be determined in coordination with the RRC.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: High

CONTAMINANTS OF CONCERN:
Lead

MEDIA OF CONCERN: Soil

Phases	Start	End
PA.....	199802	199802
SI	199802	199802
RI/FS	200206	200708
RA(C).....	200309	200708
LTM	200709	200810

RC DATE: 200708

Site 8 Surface Disposal USARC Ft. Nathaniel Greene

SITE DESCRIPTION

Partially buried 15-gallon drums, paint cans, and vehicle parts, etc, have been found in this area. This area is located in the northerly side of Battery Hamilton. More material is suspected to have been buried below grade. Surface water and soil samples collected in 1998 indicated elevated concentrations of metals.

The RI fieldwork commenced in April 2006.

CLEANUP STRATEGY

This site is part of a PBC which requires RC status. The cleanup strategy will be determined in coordination with the RRC.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: High

CONTAMINANTS OF CONCERN:
Metals

MEDIA OF CONCERN: Surface
Water, Soil

Phases	Start	End
PA.....	199802	199802
SI	199802	199802
RI/FS	200309	200705
RA(C)	200404	200708
LTM	200709	200910

RC DATE: 200708

USARC ROSLINDALE

Guy Cardillo USARC
675 American Legion Highway
Roslindale, MA 02131-3977

The Roslindale USARC property is a 4.18 acre parcel with two buildings. The main USAR building is used for administrative, teaching and storage. The second building is a ground transportation maintenance shop. The property has been occupied by the Army Reserve since the current buildings were developed in 1958.

AEDB-R Site:

Site 01Waste Oil UST (1000 Gal.)

Site 01

Waste Oil UST (1000 Gal)

USARC Roslindale

SITE DESCRIPTION

A waste oil UST removal report dated December 1993 indicated residual SVOCs and VOCs in remaining soils above residential levels. This site is located in the northeast corner of the property, just adjacent to the maintenance building. RI sampling was performed in June 2005. The RI report was completed and submitted to MA Department of Environmental Protection in Dec 2005.

CLEANUP STRATEGY

This site is part of the Army Reserve PBC. The cleanup strategy will bring the site to RC using the MCP. A Phase I Comprehensive Site Assessment (Risk Assessment) applies to this site and the report is currently being prepared. Site closure is anticipated no later than May 2006. Any applicable CERCLA measures required by the NCP will be completed prior to this date.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: Low

CONTAMINANTS OF CONCERN:
VOCs, SVOCs

MEDIA OF CONCERN: Soil,
Groundwater

Phases	Start	End
PA	198904	199002
SI	198904	199002
RI/FS	200301	200604
RA(C)	200404	200604

RC DATE: 200604

Site 26 Dry Wells Windsor Locks USARC

SITE DESCRIPTION

This site is a former NIKE missile maintenance facility which contains three drywells. Each drywell was reportedly used for disposal of liquid waste between 1957-1970 and has not been removed. Soil samples collected from the drywell indicated concentrations of SVOCs and VOCs.

The RI fieldwork was completed in Sept 2005. The RI report is pending.

CLEANUP STRATEGY

This site is part of a PBC which requires RC status. The cleanup strategy will be determined in coordination with the RRC.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: Low

CONTAMINANTS OF CONCERN:
VOCs, SVOCs, Metals

MEDIA OF CONCERN: Soil,
Groundwater

Phases	Start	End
PA	199306	199306
SI	199306	199306
RI/FS	200309	200606
RA(C)	200404	200705

RC DATE: 200706

IRP NFA Sites Summary

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	NFA Date
SITE 01	USARC DANBURY	FLAMMABLE MATERIAL STORAGE	Study Completed, No Cleanup Required	30-Sep-98
SITE 01	USARC FAIRFIELD	#2 FUEL OIL UST (6,000 GAL.)	Study Completed, No Cleanup Required	31-May-89
SITE 02	USARC FAIRFIELD	#2 FUEL OIL UST (1,000 GAL.)	All Required Cleanup(s) Completed	31-Dec-91
SITE 03	USARC FAIRFIELD	WASTE OIL UST (1,000 GAL.)	Study Completed, No Cleanup Required	31-May-89
SITE 04	USARC FAIRFIELD	PAINT STORAGE	Study Completed, No Cleanup Required	30-Sep-98
SITE 01	USARC NEW HAVEN	INDOOR FIRING RANGE	Study Completed, No Cleanup Required	31-May-89
SITE 02	USARC NEW HAVEN	#2 FUEL OIL UST (12,000 GAL.)	Study Completed, No Cleanup Required	30-Sep-98
SITE 03	USARC NEW HAVEN	FLAMMABLE LIQUID BINS (5)	Study Completed, No Cleanup Required	31-May-89
SITE 04	USARC NEW HAVEN	DECON SUPPLIES STORAGE	Study Completed, No Cleanup Required	30-Sep-98
SITE 05	USARC NEW HAVEN	VEHICLE WASH RACK O/W SEPARATOR	Study Completed, No Cleanup Required	31-May-89
SITE 06	USARC NEW HAVEN	WASTE OIL UST (1,000 GAL.)	All Required Cleanup(s) Completed	31-Dec-91
SITE 07	USARC NEW HAVEN	GREASE RACK	Study Completed, No Cleanup Required	31-May-89
SITE 01	USARC WATERBURY	#2 FUEL OIL UST (10,000 GAL.)	Study Completed, No Cleanup Required	31-Oct-90
SITE 02	USARC WATERBURY	#2 FUEL OIL UST (1,000 GAL.)	Study Completed, No Cleanup Required	31-May-89
SITE 03	USARC WATERBURY	WASTE OIL UST (500 GAL.)	All Required Cleanup(s) Completed	31-Dec-91
SITE 04	USARC WATERBURY	TRANSFORMERS	Study Completed, No Cleanup Required	31-May-89
SITE 01	USARC WEST HARTFORD	WASTE OIL UST (500 GAL.)	All Required Cleanup(s) Completed	31-Dec-91
SITE 02	USARC WEST HARTFORD	#2 FUEL OIL AST (11,000 GAL.)	Study Completed, No Cleanup Required	30-Sep-98
SITE 03	USARC WEST HARTFORD	INDOOR FIRING RANGE	Study Completed, No Cleanup Required	31-May-89
SITE 04	USARC WEST HARTFORD	TRANSFORMERS	Study Completed, No Cleanup Required	31-May-89

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	NFA Date
SITE 05	USARC WEST HARTFORD	SOIL IN VICINITY OF FORMER 500 GAL. UST	All Required Cleanup(s) Completed	31-Dec-93
SITE 01	EAST WINDSOR USARC	#2 FUEL OIL UST (10,000 GAL.)	All Required Cleanup(s) Completed	30-Sep-97
SITE 02	EAST WINDSOR USARC	INDOOR FIRING RANGE	All Required Cleanup(s) Completed	30-Sep-97
SITE 03	EAST WINDSOR USARC	HOLDING TANK	All Required Cleanup(s) Completed	30-Sep-97
SITE 05	EAST WINDSOR USARC	FLAMMABLES STORAGE ROOM	Study Completed, No Cleanup Required	30-Sep-97
SITE 06	EAST WINDSOR USARC	DRUM STORAGE	Study Completed, No Cleanup Required	30-Sep-97
SITE 07	EAST WINDSOR USARC	#2 FUEL OIL UST (1,000 GAL.)	All Required Cleanup(s) Completed	30-Apr-97
SITE 08	EAST WINDSOR USARC	LIFT STATION	Not Eligible For Environmental Restoration, Army (ER,A)/BRAC Funding	30-Apr-97
SITE 09	EAST WINDSOR USARC	VEHICLE WASH RACK, O/W SEPARATOR	Study Completed, No Cleanup Required	30-Sep-97
SITE 10	EAST WINDSOR USARC	AREA OF EXHAUST FROM INDOOR FIRING RANGE	All Required Cleanup(s) Completed	30-Jun-01
SITE 11	EAST WINDSOR USARC	WASH RACK	Study Completed, No Cleanup Required	30-Sep-97
SITE 12	EAST WINDSOR USARC	FLAMMABLES STORAGE LOCKER	Study Completed, No Cleanup Required	30-Sep-97
SITE 13	EAST WINDSOR USARC	ABOVE GROUND OIL STORAGE TANKS	Study Completed, No Cleanup Required	30-Sep-97
SITE 14	EAST WINDSOR USARC	NIKE SILO AREA	Study Completed, No Cleanup Required	30-Jun-01
SITE 17	EAST WINDSOR USARC	LECHATE SEEP, S OF MILITARY PARKING LOT	Study Completed, No Cleanup Required	30-Apr-97
SITE 01	USARC MILFORD	WASTE OIL UST (1,000 GAL.)	All Required Cleanup(s) Completed	31-Jan-92

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	NFA Date
SITE 02	USARC MILFORD	#2 FUEL OIL UST (6,000 GAL.)	Study Completed, No Cleanup Required	30-Nov-91
SITE 03	USARC MILFORD	STORAGE SHED	Study Completed, No Cleanup Required	30-Nov-91
SITE 04	USARC MILFORD	BATTERY CHARGING AREA	Study Completed, No Cleanup Required	30-Nov-91
SITE 05	USARC MILFORD	FLAMMABLE MATERIAL STORAGE	Study Completed, No Cleanup Required	30-Sep-98
SITE 06	USARC MILFORD	CATCH BASIN	Study Completed, No Cleanup Required	30-Nov-91
SITE 07	USARC MILFORD	CATCH BASIN	Study Completed, No Cleanup Required	30-Nov-91
SITE 08	USARC MILFORD	CATCH BASIN	Study Completed, No Cleanup Required	30-Nov-91
SITE 09	USARC MILFORD	CATCH BASIN	Study Completed, No Cleanup Required	30-Nov-91
SITE 10	USARC MILFORD	LARK PARKING AREA (NE OF AMSA BLDG.)	Study Completed, No Cleanup Required	30-Nov-91
SITE 11	USARC MILFORD	FORMER GASOLINE UST (SE OF AMSA BLDG.)	Study Completed, No Cleanup Required	30-Nov-91
SITE 01	WINDSOR LOCKS USARC	TRANSFORMER	Study Completed, No Cleanup Required	28-Feb-90
SITE 02	WINDSOR LOCKS USARC	AREA OF FORMER GAS UST (1,000 GAL.)	Study Completed, No Cleanup Required	30-Jun-93
SITE 03	WINDSOR LOCKS USARC	WASTE OIL UST (1,000 GAL.)	All Required Cleanup(s) Completed	30-Jun-93
SITE 04	WINDSOR LOCKS USARC	3 POLE MOUNTED TRANSFORMERS	Study Completed, No Cleanup Required	30-Jun-93
SITE 05	WINDSOR LOCKS USARC	#2 FUEL OIL UST (6,000 GAL.)	All Required Cleanup(s) Completed	31-Dec-90
SITE 06	WINDSOR LOCKS USARC	FLAMMABLE MATERIAL LOCKERS (AMSA SHOP)	Study Completed, No Cleanup Required	30-Sep-98
SITE 07	WINDSOR LOCKS USARC	POL STORAGE AREA (AMSA SHOP)	Study Completed, No Cleanup Required	28-Feb-90

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	NFA Date
SITE 08	WINDSOR LOCKS USARC	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 09	WINDSOR LOCKS USARC	BRAKE CLEANING AREA	Study Completed, No Cleanup Required	28-Feb-90
SITE 10	WINDSOR LOCKS USARC	BATTERY ROOM (AMSA SHOP)	Study Completed, No Cleanup Required	30-Sep-98
SITE 11	WINDSOR LOCKS USARC	VEHICLE WASH AREA (AMSA SHOP)	Study Completed, No Cleanup Required	30-Apr-98
SITE 12	WINDSOR LOCKS USARC	PARTS CLEANER (AMSA SHOP)	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 13	WINDSOR LOCKS USARC	AREA OF FORMER 1,000 GAL. UST	Study Completed, No Cleanup Required	30-Jun-93
SITE 14	WINDSOR LOCKS USARC	MOTOR VEH.PARK.LOT (N. OF PARKING LOT)	Study Completed, No Cleanup Required	30-Jun-93
SITE 15	WINDSOR LOCKS USARC	MOTOR VEH.PARK.LOT (WEST OF PARKING LOT)	Study Completed, No Cleanup Required	30-Jun-93
SITE 16	WINDSOR LOCKS USARC	MOTOR VEH.PARK.LOT (NE OF PARK.LOT)	Study Completed, No Cleanup Required	30-Jun-93
SITE 17	WINDSOR LOCKS USARC	MOTOR VEH.PARK.LOT (SE OF PARK.LOT)	Study Completed, No Cleanup Required	30-Jun-93
SITE 18	WINDSOR LOCKS USARC	SOIL BENEATH AREA MAINT.SUPPORT FACILITY	Study Completed, No Cleanup Required	30-Jun-93
SITE 19	WINDSOR LOCKS USARC	OIL/WATER SEPARATOR	Study Completed, No Cleanup Required	30-Jun-93
SITE 20	WINDSOR LOCKS USARC	ARMY VEHICLE STORAGE (NW OF PARKING LOT)	Study Completed, No Cleanup Required	30-Jun-93
SITE 21	WINDSOR LOCKS USARC	ARMY VEHICLE STORAGE (NE OF PARK.LOT)	Study Completed, No Cleanup Required	30-Jun-93

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	NFA Date
SITE 22	WINDSOR LOCKS USARC	DRY WELL LOCATED NORTH OF PARKING LOT	Other	31-Aug-94
SITE 23	WINDSOR LOCKS USARC	DRY WELL LOCATED NORTHEAST OF PARK.LOT	Other	31-Aug-94
SITE 24	WINDSOR LOCKS USARC	DRY WELL LOCATED SOUTHEAST OF PARK.LOT	Other	31-Aug-94
SITE 25	WINDSOR LOCKS USARC	REPLACEMENT #2 FUEL OIL UST (6,000 GAL)	Study Completed, No Cleanup Required	31-Dec-90
SITE 01	MIDDLETOWN USARC	#2 FUEL OIL UST (2,500 GAL.)	All Required Cleanup(s) Completed	31-Mar-94
SITE 02	MIDDLETOWN USARC	#2 FUEL OIL UST (550 GAL.)	All Required Cleanup(s) Completed	31-Oct-97
SITE 03	MIDDLETOWN USARC	VEHICLE WASH RACK	Study Completed, No Cleanup Required	30-Jun-89
SITE 04	MIDDLETOWN USARC	#2 FUEL OIL AST (275 GAL.)	Study Completed, No Cleanup Required	30-Jun-89
SITE 05	MIDDLETOWN USARC	#2 FUEL OIL UST (2,000 GAL.)	All Required Cleanup(s) Completed	31-Dec-90
SITE 06	MIDDLETOWN USARC	ACID NEUTRALIZATION PIT	Other	30-Jun-92
SITE 07	MIDDLETOWN USARC	THREE NIKE MISSILE SILOS	Other	30-Jun-92
SITE 09	MIDDLETOWN USARC	AREA OF FORMER 2,000 GAL. #2 FUEL UST	All Required Cleanup(s) Completed	30-Jun-92
SITE 10	MIDDLETOWN USARC	STORAGE AREA ON SOUTH SIDE OF PROPERTY	Study Completed, No Cleanup Required	30-Jun-92
SITE 11	MIDDLETOWN USARC	SEPTIC TANK AND LEACHING FIELD	Study Completed, No Cleanup Required	30-Jun-92
SITE 12	MIDDLETOWN USARC	AREA OF 2,500 GAL.#2 FUEL OIL UST	All Required Cleanup(s) Completed	31-Mar-94
SITE 01	USARC BRIDGEPORT	POL STORAGE AREA	Other	30-Apr-98
SITE 02	USARC BRIDGEPORT	MOBILE STORAGE TANK 1	Other	30-Apr-98

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	NFA Date
SITE 03	USARC BRIDGEPORT	MOBILE STORAGE TANK 2	Other	30-Apr-98
SITE 04	USARC BRIDGEPORT	MOBILE STORAGE TANK 3	Other	30-Apr-98
SITE 05	USARC BRIDGEPORT	VEHICLE WASH AREA	Other	30-Apr-98
SITE 06	USARC BRIDGEPORT	WASTE OIL UST (500 GAL.)	Other	30-Apr-98
SITE 07	USARC BRIDGEPORT	FLAMMABLE MATERIALS LOCKER	Other	30-Apr-98
SITE 08	USARC BRIDGEPORT	#2 FUEL OIL UST (5,000 GAL.)	Other	30-Apr-98
SITE 09	USARC BRIDGEPORT	TRANSFORMERS	Other	30-Apr-98
SITE 01	USARC ATTLEBORO	PAINT STORAGE	Study Completed, No Cleanup Required	30-Sep-98
SITE 02	USARC ATTLEBORO	#2 FUEL OIL UST (6,280 GAL.)	All Required Cleanup(s) Completed	31-Aug-91
SITE 03	USARC ATTLEBORO	POL STORAGE	Study Completed, No Cleanup Required	30-Sep-98
SITE 04	USARC ATTLEBORO	WASTE OIL UST (500 GAL.)	All Required Cleanup(s) Completed	31-Aug-91
SITE 05	USARC ATTLEBORO	GREASE RACK	Study Completed, No Cleanup Required	31-May-89
SITE 06	USARC ATTLEBORO	#2 FUEL OIL UST (2,020 GAL.)	All Required Cleanup(s) Completed	31-Aug-91
SITE 07	USARC ATTLEBORO	BRAKE CHANGING AREA/DUMPSTER	Study Completed, No Cleanup Required	31-May-89
SITE 08	USARC ATTLEBORO	DRUM STORAGE	Study Completed, No Cleanup Required	30-Sep-98
SITE 09	USARC ATTLEBORO	VEHICLE WASH RACK	Study Completed, No Cleanup Required	31-May-89
SITE 01	AFRC CHICOPEE	TRANSFORMER	Study Completed, No Cleanup Required	28-Feb-90
SITE 02	AFRC CHICOPEE	FUEL OIL UST (8,000 GAL.)	Not Eligible For ER,A/BRAC Funding	30-Sep-98
SITE 03	AFRC CHICOPEE	VEHICLE WASH RACK (INACTIVE)	Study Completed, No Cleanup Required	28-Feb-90
SITE 04	AFRC CHICOPEE	TRANSFORMER	Study Completed, No Cleanup Required	28-Feb-90
SITE 05	AFRC CHICOPEE	FLAMMABLE MATERIALS ROOM	Other	30-Sep-98

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	NFA Date
SITE 06	AFRC CHICOPEE	WASTE OIL UST (1,000 GAL.)	All Required Cleanup(s) Completed	31-Dec-91
SITE 07	AFRC CHICOPEE	VEHICLE WASH AREA	Study Completed, No Cleanup Required	28-Feb-90
SITE 08	AFRC CHICOPEE	FUEL OIL UST (2,000 GAL.)	Not Eligible For ER,A/BRAC Funding	30-Sep-98
SITE 01	USARC PITTSFIELD	#2 FUEL OIL UST (1,000 GAL.)	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 02	USARC PITTSFIELD	BRAKE CHANGING AREA	Study Completed, No Cleanup Required	28-Feb-90
SITE 03	USARC PITTSFIELD	GREASE PIT (INACTIVE)	Study Completed, No Cleanup Required	30-Sep-98
SITE 04	USARC PITTSFIELD	POL STORAGE AREA	Study Completed, No Cleanup Required	30-Sep-98
SITE 05	USARC PITTSFIELD	FLAMMABLE MATERIALS ROOM	Study Completed, No Cleanup Required	30-Sep-98
SITE 06	USARC PITTSFIELD	WASTE OIL UST (1,000 GAL.)	All Required Cleanup(s) Completed	30-Nov-93
SITE 07	USARC PITTSFIELD	#2 FUEL OIL UST (6,000 GAL.)	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 02	USARC ROSLINDALE	FLAMMABLE MATERIALS ROOM	Study Completed, No Cleanup Required	28-Feb-90
SITE 03	USARC ROSLINDALE	GREASE PIT (INACTIVE)	Study Completed, No Cleanup Required	30-Sep-98
SITE 04	USARC ROSLINDALE	#2 FUEL OIL UST (2,000 GAL.)	All Required Cleanup(s) Completed	30-Nov-91
SITE 05	USARC ROSLINDALE	INDOOR FIRING RANGE	Study Completed, No Cleanup Required	28-Feb-90
SITE 06	USARC ROSLINDALE	#2 FUEL OIL UST (6,000 GAL.)	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 07	USARC ROSLINDALE	SOIL IN VICINITY OF FORMER 2,000 GAL UST	All Required Cleanup(s) Completed	31-Oct-92
SITE 01	USARC TAUNTON	VEHICLE WASH RACK & OIL/WATER SEP	Study Completed, No Cleanup Required	28-Feb-90
SITE 02	USARC TAUNTON	#2 FUEL OIL UST AT MAIN BLDG.(8,000 GAL)	All Required Cleanup(s) Completed	31-Jan-97
SITE 03	USARC TAUNTON	INDOOR FIRING RANGE	Study Completed, No Cleanup Required	28-Feb-90
SITE 04	USARC TAUNTON	DRUM STORAGE AREA	Study Completed, No Cleanup Required	28-Feb-90
SITE 05	USARC TAUNTON	FLAMMABLE MATERIALS LOCKERS	Study Completed, No Cleanup Required	30-Sep-98

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	NFA Date
SITE 06	USARC TAUNTON	#2 FUEL OIL UST AT OMS (2,000 GAL.)	All Required Cleanup(s) Completed	31-Jan-97
SITE 07	USARC TAUNTON	SOIL IN AREA OF FORMER UST AT MAIN BLDG.	Study Completed, No Cleanup Required	31-Mar-97
SITE 08	USARC TAUNTON	SOIL IN AREA OF FORMER UST AT OMS	Study Completed, No Cleanup Required	31-Mar-97
SITE 09	USARC TAUNTON	GROUNDWATER IN VICINITY UST EXCAVATIONS	Study Completed, No Cleanup Required	31-Mar-97
SITE 01	USARC WORCESTER	TRANSFORMERS	Study Completed, No Cleanup Required	31-Oct-97
SITE 02	USARC WORCESTER	VEHICLE WASH RACK (INACTIVE)	Study Completed, No Cleanup Required	28-Feb-90
SITE 03	USARC WORCESTER	VEHICLE WASH AREA	Study Completed, No Cleanup Required	28-Feb-90
SITE 04	USARC WORCESTER	FLAMMABLE MATERIALS LOCKER	Study Completed, No Cleanup Required	30-Sep-98
SITE 05	USARC WORCESTER	FLAMMABLES STORAGE AREA	Study Completed, No Cleanup Required	30-Sep-98
SITE 06	USARC WORCESTER	WASTE OIL UST (500 GAL.)	All Required Cleanup(s) Completed	31-Jan-94
SITE 07	USARC WORCESTER	#2 FUEL OIL UST (12,500 GAL.)	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 08	USARC WORCESTER	INDOOR FIRING RANGE	Study Completed, No Cleanup Required	28-Feb-90
SITE 09	USARC WORCESTER	AREA OF FORMER 500 GAL. WASTE OIL TANK	All Required Cleanup(s) Completed	30-Sep-93
SITE 01	DANVERS USARC	#2 FUEL OIL UST (1,500 GAL.)	All Required Cleanup(s) Completed	30-Sep-93
SITE 02	DANVERS USARC	#2 FUEL OIL UST (1,500 GAL.)	All Required Cleanup(s) Completed	30-Sep-93
SITE 03	DANVERS USARC	#2 FUEL OIL UST (1,500 GAL.)	All Required Cleanup(s) Completed	30-Sep-93
SITE 04	DANVERS USARC	HEATING OIL UST (550 GALLONS)	All Required Cleanup(s) Completed	31-Jan-94
SITE 07	DANVERS USARC	#2 FUEL OIL UST (10,000 GAL.)	All Required Cleanup(s) Completed	31-Jan-94
SITE 08	DANVERS USARC	TRANSFORMER	Study Completed, No Cleanup Required	31-Dec-90

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	NFA Date
SITE 09	DANVERS USARC	AREA OF #2 FUEL OIL UST (N. OF BLDG 1)	All Required Cleanup(s) Completed	30-Sep-93
SITE 10	DANVERS USARC	GASOLINE UST (6,000 GAL.)	All Required Cleanup(s) Completed	31-Dec-93
SITE 11	DANVERS USARC	AREA OF FORMER OIL UST (N.OF BLDG 59)	All Required Cleanup(s) Completed	31-Dec-93
SITE 12	DANVERS USARC	AREA OF FORMER OIL UST (S.OF BLDG 60)	All Required Cleanup(s) Completed	31-Dec-93
SITE 13	DANVERS USARC	LEACHFIELD	Study Completed, No Cleanup Required	30-Sep-93
SITE 14	DANVERS USARC	LEACHATE SEEP	Study Completed, No Cleanup Required	30-Sep-93
SITE 01	USARC BROCKTON (AMSA 66)	VEHICLE WASH RACK (INACTIVE)	Study Completed, No Cleanup Required	28-Feb-90
SITE 02	USARC BROCKTON (AMSA 66)	GREASE RACKS (INACTIVE)	Study Completed, No Cleanup Required	28-Feb-90
SITE 03	USARC BROCKTON (AMSA 66)	BATTERY ROOM	Study Completed, No Cleanup Required	30-Sep-98
SITE 04	USARC BROCKTON (AMSA 66)	FLAMMABLE MATERIALS ROOM	Study Completed, No Cleanup Required	30-Sep-98
SITE 05	USARC BROCKTON (AMSA 66)	PARTS CLEANER (WASTE SOLVENT)	Study Completed, No Cleanup Required	30-Sep-98
SITE 06	USARC BROCKTON (AMSA 66)	BRAKE CHANGING AREA	Study Completed, No Cleanup Required	28-Feb-90
SITE 07	USARC BROCKTON (AMSA 66)	FLAMMABLE MATERIALS STORAGE	Study Completed, No Cleanup Required	30-Apr-98
SITE 08	USARC BROCKTON (AMSA 66)	WASTE OIL UST (1,000 GAL.)	All Required Cleanup(s) Completed	31-Dec-92
SITE 09	USARC BROCKTON (AMSA 66)	FUEL OIL UST (5,000 GAL.)	All Required Cleanup(s) Completed	31-Mar-94
SITE 10	USARC BROCKTON (AMSA 66)	INDOOR FIRING RANGE	Study Completed, No Cleanup Required	28-Feb-90
SITE 11	USARC BROCKTON (AMSA 66)	TRANSFORMER	Study Completed, No Cleanup Required	28-Feb-90

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	NFA Date
SITE 12	USARC BROCKTON (AMSA 66)	SOIL BY FORMER UST & FUEL POD AREA	Study Completed, No Cleanup Required	31-Oct-02
SITE 14	USARC BROCKTON (AMSA 66)	STREAM WEST OF CENTER	Study Completed, No Cleanup Required	31-May-02
SITE 01	BOSTON USARC	#2 FUEL OIL UST (1,500 GAL) @ BLDG P-28	All Required Cleanup(s) Completed	30-Jun-99
SITE 02	BOSTON USARC	VEHICLE WASH RACK	Study Completed, No Cleanup Required	30-Sep-05
SITE 03	BOSTON USARC	POL SHED	Other	30-Sep-00
SITE 10	BOSTON USARC	OWS SOUTH OF BLDG P-28/PARKING LOT # 2	Study Completed, No Cleanup Required	30-Sep-02
SITE 01	USARC AUBURN	VEHICLE WASH AREA	Study Completed, No Cleanup Required	28-Feb-90
SITE 02	USARC AUBURN	UNDERGROUND STORAGE TANK (WASTE OIL)	Study Completed, No Cleanup Required	28-Feb-90
SITE 03	USARC AUBURN	HYDRAULIC LIFT	Study Completed, No Cleanup Required	30-Apr-98
SITE 04	USARC AUBURN	PARTS CLEANER (WASTE SOLVENT)	Study Completed, No Cleanup Required	30-Sep-98
SITE 05	USARC AUBURN	DRUM STORAGE AREA	Study Completed, No Cleanup Required	30-Sep-98
SITE 06	USARC AUBURN	UNDERGROUND STORAGE TANK (FUEL OIL)	Study Completed, No Cleanup Required	28-Feb-90
SITE 07	USARC AUBURN	BRAKE CHANGING AREA (ASBESTOS)	Study Completed, No Cleanup Required	28-Feb-90
SITE 08	USARC AUBURN	FLAMMABLE MATERIALS STORAGE (< 200 GAL)	Study Completed, No Cleanup Required	30-Sep-98
SITE 09	USARC AUBURN	FLAMMABLE MATERIALS STORAGE (< 30 GAL)	Study Completed, No Cleanup Required	30-Sep-98
SITE 10	USARC AUBURN	VEHICLE WASH RACK & O/W SEP	Study Completed, No Cleanup Required	28-Feb-90
SITE 11	USARC AUBURN	INDOOR FIRING RANGE (INACTIVE)	Study Completed, No Cleanup Required	28-Feb-90

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	NFA Date
SITE 12	USARC AUBURN	UNDERGROUND STORAGE TANK (275 GAL)	Study Completed, No Cleanup Required	28-Feb-90
SITE 13	USARC AUBURN	TRANSFORMER	Study Completed, No Cleanup Required	28-Feb-90
SITE 14	USARC AUBURN	UNDERGROUND STORAGE TANK (5000 GAL)	Study Completed, No Cleanup Required	30-Nov-92
SITE 01	USARC BANGOR	UNDERGROUND STORAGE TANK (1000 GAL)	All Required Cleanup(s) Completed	31-Jul-97
SITE 02	USARC BANGOR	UNDERGROUND STORAGE TANK (EMPTY)	All Required Cleanup(s) Completed	31-Jul-97
SITE 03	USARC BANGOR	UNDERGROUND STORAGE TANK (6200 GAL)	All Required Cleanup(s) Completed	31-Jul-97
SITE 01	USARC BRIDGTON	SEPTIC TANK/LEACHFIELD	Study Completed, No Cleanup Required	28-Feb-90
SITE 02	USARC BRIDGTON	UNDERGROUND STORAGE TANK (1500 GAL)	Study Completed, No Cleanup Required	31-Jan-94
SITE 03	USARC BRIDGTON	FLAMMABLES STORAGE AREA (DIESEL FUEL)	Study Completed, No Cleanup Required	28-Feb-90
SITE 04	USARC BRIDGTON	UNDERGROUND STORAGE TANK (WASTE OIL)	Study Completed, No Cleanup Required	31-Jan-94
SITE 05	USARC BRIDGTON	FLAMMABLE MATERIALS ROOM	Study Completed, No Cleanup Required	30-Sep-98
SITE 06	USARC BRIDGTON	UNDERGROUND STORAGE TANK (1000 GAL)	Study Completed, No Cleanup Required	31-Jan-94
SITE 01	USARC DEXTER	MAINTENANCE BUILDING 10000GAL UST	All Required Cleanup(s) Completed	31-Jan-94
SITE 02	USARC DEXTER	UNDERGROUND STORAGE TANK (WASTE OIL)	All Required Cleanup(s) Completed	31-Jan-94
SITE 03	USARC DEXTER	FLAMMABLE MATERIALS ROOM	Study Completed, No Cleanup Required	30-Sep-98
SITE 05	USARC DEXTER	MAIN BUILDING 1000 GAL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 06	USARC DEXTER	INDOOR FIRING RANGE	Study Completed, No Cleanup Required	28-Feb-90

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	NFA Date
SITE 07	USARC DEXTER	SEPTIC SYSTEM	Study Completed, No Cleanup Required	28-Feb-90
SITE 01	USARC SACO	UNDERGROUND STORAGE TANK (6000 GAL)	All Required Cleanup(s) Completed	31-Jul-97
SITE 02	USARC SACO	FLAMMABLES STORAGE LOCKER	Study Completed, No Cleanup Required	30-Sep-98
SITE 03	USARC SACO	UNDERGROUND STORAGE TANK (1000 GAL)	All Required Cleanup(s) Completed	31-Jul-97
SITE 01	USARC MANCHESTER	UNDERGROUND STORAGE TANK (6,000 GAL)	Study Completed, No Cleanup Required	31-Dec-90
SITE 02	USARC MANCHESTER	FLAMMABLE MATERIALS ROOM	Study Completed, No Cleanup Required	30-Sep-98
SITE 03	USARC MANCHESTER	UNDERGROUND STORAGE TANK (1,000 GAL)	Study Completed, No Cleanup Required	31-Dec-90
SITE 04	USARC MANCHESTER	UNDERGROUND STORAGE TANK (WASTE OIL)	Study Completed, No Cleanup Required	31-Jan-94
SITE 01	USARC ROCHESTER	#2 FUEL OIL UST (1,200 GAL.)	All Required Cleanup(s) Completed	31-May-90
SITE 02	USARC ROCHESTER	DRUM STORAGE AREA (WASTE SOLVENT)	Study Completed, No Cleanup Required	28-Feb-90
SITE 03	USARC ROCHESTER	FLAMMABLE MATERIALS SHED	Study Completed, No Cleanup Required	28-Feb-90
SITE 04	USARC ROCHESTER	WASTE OIL UST (500 GAL.)	All Required Cleanup(s) Completed	31-Jan-93
SITE 05	USARC ROCHESTER	PARTS CLEANER	Study Completed, No Cleanup Required	30-Sep-98
SITE 06	USARC ROCHESTER	VEHICLE WASH RACK	Study Completed, No Cleanup Required	28-Feb-90
SITE 07	USARC ROCHESTER	#2 FUEL OIL UST (4,000 GAL.)	All Required Cleanup(s) Completed	31-May-90
SITE 08	USARC ROCHESTER	FLAMMABLE MATERIALS LOCKER	Study Completed, No Cleanup Required	30-Sep-98
SITE 09	USARC ROCHESTER	FUEL OIL UST (1,000 GAL.)	Study Completed, No Cleanup Required	31-May-90
SITE 10	USARC ROCHESTER	FUEL OIL UST (6,000 GAL.)	Study Completed, No Cleanup Required	31-May-90
SITE 01	GRENIER FIELD USARC	#2 FUEL OIL UST (8,000 GAL.)	All Required Cleanup(s) Completed	31-May-93

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	NFA Date
SITE 02	GRENIER FIELD USARC	WASTE OIL UST, NE OF BLDG P3 (1,000 GAL)	All Required Cleanup(s) Completed	31-Jan-94
SITE 03	GRENIER FIELD USARC	ABOVE GROUND STORAGE TANK (400 GAL.)	Study Completed, No Cleanup Required	31-Dec-90
SITE 04	GRENIER FIELD USARC	ABOVE GROUND STORAGE TANK (600 GAL.)	Study Completed, No Cleanup Required	31-Dec-90
SITE 05	GRENIER FIELD USARC	PARTS CLEANER	All Required Cleanup(s) Completed	30-Sep-98
SITE 06	GRENIER FIELD USARC	BRAKE CHANGING AREA	Study Completed, No Cleanup Required	31-Dec-90
SITE 07	GRENIER FIELD USARC	HYDRAULIC LIFT	Study Completed, No Cleanup Required	31-Dec-90
SITE 08	GRENIER FIELD USARC	POL STORAGE BLDG.	Study Completed, No Cleanup Required	30-Sep-98
SITE 09	GRENIER FIELD USARC	DRUM STORAGE AREA	Study Completed, No Cleanup Required	31-May-93
SITE 10	GRENIER FIELD USARC	TRANSFORMER	Study Completed, No Cleanup Required	31-May-93
SITE 11	GRENIER FIELD USARC	#2 FUEL UST, N.OF BLDG.P-3 (5,000 GAL.)	All Required Cleanup(s) Completed	31-Jan-94
SITE 12	GRENIER FIELD USARC	GAS UST, SW OF BLDG. P-3 (5,000 GAL.)	All Required Cleanup(s) Completed	31-May-93
SITE 13	GRENIER FIELD USARC	AREA OF FORMER UST (NE OF BLDG.P-1)	Study Completed, No Cleanup Required	31-May-93
SITE 14	GRENIER FIELD USARC	AREA OF FORMER CATCH BASIN/OIL WATER SEP	Study Completed, No Cleanup Required	31-May-93
SITE 15	GRENIER FIELD USARC	AREA OF FORMER UST (SW OF BLDG.P-3)	Study Completed, No Cleanup Required	31-May-93
SITE 16	GRENIER FIELD USARC	AREA OF FORMER UST (NE OF BLDG.P-3)	Study Completed, No Cleanup Required	31-May-93
SITE 17	GRENIER FIELD USARC	GROUNDWATER AND SOIL UNDER SITE	Study Completed, No Cleanup Required	31-Dec-01
SITE 18	GRENIER FIELD USARC	AREA OF TRANSFORMER	Study Completed, No Cleanup Required	31-May-93

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	NFA Date
SITE 19	GRENIER FIELD USARC	AREA OF FORMER UST, WASH RACK, O/W SEP.	Study Completed, No Cleanup Required	31-May-93
SITE 20	GRENIER FIELD USARC	#2 FUEL OIL UST (8,000 GAL.)	All Required Cleanup(s) Completed	31-Jan-94
SITE 01	KEENE USARC	WASTE OIL UST (500 GAL.)	All Required Cleanup(s) Completed	31-Aug-94
SITE 02	KEENE USARC	FLAMMABLE MATERIALS ROOM	Study Completed, No Cleanup Required	30-Sep-98
SITE 03	KEENE USARC	VEH WASH RACK & SEEPAGE PIT	Study Completed, No Cleanup Required	30-Sep-02
SITE 04	KEENE USARC	SEPTIC TANK & SEEPAGE PIT	Study Completed, No Cleanup Required	30-Sep-02
SITE 05	KEENE USARC	#2 FUEL OIL UST (5,000 GAL.)	All Required Cleanup(s) Completed	30-Nov-91
SITE 06	KEENE USARC	AREA OF UST (REMOVED 5/89)	Study Completed, No Cleanup Required	28-Feb-90
SITE 07	KEENE USARC	INDOOR FIRING RANGE	Study Completed, No Cleanup Required	28-Feb-90
SITE 08	KEENE USARC	#2 FUEL OIL UST (8,000 GAL.)	All Required Cleanup(s) Completed	31-Jan-90
SITE 09	KEENE USARC	AREA OF FORMER UST (UNDER PARKING LOT)	Study Completed, No Cleanup Required	30-Nov-91
SITE 10	KEENE USARC	OMS BLDG. SPILL SITE	All Required Cleanup(s) Completed	31-Aug-95
SITE 11	KEENE USARC	FORMER SITE OF STORAGE SHED	All Required Cleanup(s) Completed	31-Aug-95
SITE 12	KEENE USARC	DRYWELL BEHIND OMS BLDG.	Study Completed, No Cleanup Required	30-Nov-91
SITE 13	KEENE USARC	DEBRIS DISPOSAL AREA AT NE END OF PROP.	All Required Cleanup(s) Completed	31-Aug-95
SITE 14	KEENE USARC	FUEL OIL UST (6,000 GAL.)	Study Completed, No Cleanup Required	31-May-90
SITE 15	KEENE USARC	FUEL OIL UST (10,000 GAL.)	Study Completed, No Cleanup Required	31-May-90
SITE 16	KEENE USARC	GROUNDWATER	All Required Cleanup(s) Completed	30-Sep-02
SITE 01	USARC BRISTOL, RI	#2 FUEL OIL UST (3,000 GAL.)	Study Completed, No Cleanup Required	31-May-89
SITE 02	USARC BRISTOL, RI	PAINT STORAGE	Study Completed, No Cleanup Required	30-Sep-98

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	NFA Date
SITE 03	USARC BRISTOL, RI	FUEL OIL UST (1,000 GAL.)	Study Completed, No Cleanup Required	31-May-89
SITE 01	USARC CRANSTON	#2 FUEL OIL UST (10,000 GAL.)	Study Completed, No Cleanup Required	31-May-89
SITE 1	USARC FORT NATHANIEL GREENE	FLAMMABLE MATERIALS SHED	Study Completed, No Cleanup Required	30-Sep-89
SITE 2	USARC FORT NATHANIEL GREENE	#2 FUEL OIL UST (2,500 GAL.)	Study Completed, No Cleanup Required	30-Sep-89
SITE 3	USARC FORT NATHANIEL GREENE	TRANSFORMER	Study Completed, No Cleanup Required	30-Sep-89
SITE 4	USARC FORT NATHANIEL GREENE	INDOOR FIRING RANGE	Study Completed, No Cleanup Required	30-Sep-89
SITE 01	USARC PROVIDENCE (HARWOOD)	FLAMMABLE MATERIALS LOCKER	Study Completed, No Cleanup Required	30-Sep-98
SITE 02	USARC PROVIDENCE (HARWOOD)	INDOOR FIRING RANGE	Study Completed, No Cleanup Required	31-Oct-89
SITE 03	USARC PROVIDENCE (HARWOOD)	#2 FUEL OIL UST (7,500 GAL.)	Study Completed, No Cleanup Required	31-Aug-92
SITE 04	USARC PROVIDENCE (HARWOOD)	TRANSFORMERS	Study Completed, No Cleanup Required	31-Oct-89
SITE 01	AFRC PROVIDENCE (HOPKINS)	FLAMMABLE MATERIALS LOCKER	All Required Cleanup(s) Completed	30-Sep-98
SITE 01	USARC WARWICK	INDOOR FIRING RANGE	Study Completed, No Cleanup Required	29-Feb-00
SITE 02	USARC WARWICK	SEPTIC TANK/LEACHFIELD	Study Completed, No Cleanup Required	29-Feb-00
SITE 03	USARC WARWICK	#2 FUEL OIL UST	Study Completed, No Cleanup Required	30-Apr-98
SITE 04	USARC WARWICK	TRANSFORMERS	Study Completed, No Cleanup Required	29-Feb-00
SITE 05	USARC WARWICK	#2 FUEL OIL UST	Study Completed, No Cleanup Required	30-Apr-98
SITE 06	USARC WARWICK	PAINT STORAGE	Study Completed, No Cleanup Required	30-Sep-98
SITE 07	USARC WARWICK	VEHICLE WASH RACK	Study Completed, No Cleanup Required	29-Feb-00
SITE 08	USARC WARWICK	WASTE OIL STORAGE AREA	Study Completed, No Cleanup Required	30-Sep-98

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	NFA Date
SITE 09	USARC WARWICK	BURIED DEBRIS WESTERN PROPERTY BOUNDARY	Not eligible for Clean-up Funds	31-Oct-03
SITE 1	LINCOLN AMSA 68	PARTS CLEANER	Study Completed, No Cleanup Required	31-May-93
SITE 10	LINCOLN AMSA 68	PAINT STORAGE LOCKER	Study Completed, No Cleanup Required	31-May-93
SITE 11	LINCOLN AMSA 68	BRAKE CHANGING AREA	Study Completed, No Cleanup Required	31-May-93
SITE 12	LINCOLN AMSA 68	#2 FUEL OIL UST (6,000 GAL.)	Study Completed, No Cleanup Required	31-May-93
SITE 14	LINCOLN AMSA 68	SOIL IN VICINITY OF FORMER QUONSET HUT	Study Completed, No Cleanup Required	31-May-93
SITE 15	LINCOLN AMSA 68	114 GALLON DIESEL FUEL TANK	All Required Cleanup(s) Completed	31-May-93
SITE 2	LINCOLN AMSA 68	WASTE OIL UST (1,000 GAL.)	All Required Cleanup(s) Completed	31-May-93
SITE 3	LINCOLN AMSA 68	O/W SEPARATOR/DRY WELL	All Required Cleanup(s) Completed	31-May-95
SITE 6	LINCOLN AMSA 68	POL ROOM	Study Completed, No Cleanup Required	31-May-93
SITE 7	LINCOLN AMSA 68	TRANSFORMERS	Study Completed, No Cleanup Required	31-May-93
SITE 8	LINCOLN AMSA 68	SUPPLY ROOM	Study Completed, No Cleanup Required	31-May-93
SITE 9	LINCOLN AMSA 68	PARTS CLEANER	Study Completed, No Cleanup Required	31-May-93
SITE 01	USARC MONTPELIER	#2 FUEL OIL UST (4,000 GAL.)	Study Completed, No Cleanup Required	31-May-89
SITE 02	USARC MONTPELIER	#2 FUEL OIL UST (1,000 GAL.)	Study Completed, No Cleanup Required	31-May-89
SITE 03	USARC MONTPELIER	WASTE OIL UST (1,000 GAL.)	All Required Cleanup(s) Completed	31-May-92
SITE 04	USARC MONTPELIER	VEHICLE WASH RACK & O/W SEP	Study Completed, No Cleanup Required	31-May-89
SITE 05	USARC MONTPELIER	POL ROOM	Study Completed, No Cleanup Required	30-Sep-98
SITE 06	USARC MONTPELIER	SEPTIC TANK/LEACHFIELD	Study Completed, No Cleanup Required	31-May-89
SITE 07	USARC MONTPELIER	SOIL IN VICINTY OF FORMER WASTE OIL UST	All Required Cleanup(s) Completed	30-Nov-92

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	NFA Date
SITE 01	USARC RUTLAND (COURCELLE)	INDOOR FIRING RANGE	Study Completed, No Cleanup Required	28-Feb-90
SITE 02	USARC RUTLAND (COURCELLE)	FUEL OIL UST (4,000 GAL.)	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 03	USARC RUTLAND (COURCELLE)	VEHICLE WASH RACK & O/W SEP	Study Completed, No Cleanup Required	31-Aug-95
SITE 04	USARC RUTLAND (COURCELLE)	WASTE OIL UST (550 GAL.)	Study Completed, No Cleanup Required	31-Aug-95
SITE 05	USARC RUTLAND (COURCELLE)	POL ROOM (USARC SHOP)	Study Completed, No Cleanup Required	30-Sep-98
SITE 06	USARC RUTLAND (COURCELLE)	FUEL OIL UST (1,000 GAL.)	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 01	CHESTER USARC	#2 FUEL OIL UST (4,000 GAL.)	All Required Cleanup(s) Completed	30-Apr-93
SITE 02	CHESTER USARC	#2 FUEL OIL UST (1,000 GAL.)	All Required Cleanup(s) Completed	31-Aug-92
SITE 03	CHESTER USARC	VEH. W.R., O/W SEPARATOR, LEACH PIT	Study Completed, No Cleanup Required	30-Apr-93
SITE 04	CHESTER USARC	SEPTIC TANK /LEACHFIELD	Study Completed, No Cleanup Required	30-Apr-93
SITE 05	CHESTER USARC	AREA OF FORMER 4,000 GAL. FUEL OIL UST	All Required Cleanup(s) Completed	31-Jan-94
SITE 06	CHESTER USARC	AREA OF FORMER 1,000 GAL. FUEL OIL UST	All Required Cleanup(s) Completed	31-Jan-94

Initiation of IRP: 1989

Past Phase Completion Milestones

1989

- USARC MILFORD, SITE 01, PA, 31-Mar-89
- USARC MILFORD, SITE 02, PA, 31-Mar-89
- USARC MILFORD, SITE 03, PA, 31-Mar-89
- USARC MILFORD, SITE 04, PA, 31-Mar-89
- USARC MILFORD, SITE 05, PA, 31-Mar-89
- USARC MILFORD, SITE 06, PA, 31-Mar-89
- USARC MILFORD, SITE 07, PA, 31-Mar-89
- USARC MILFORD, SITE 08, PA, 31-Mar-89
- USARC MILFORD, SITE 09, PA, 31-Mar-89
- USARC FAIRFIELD, SITE 01, PA, 31-May-89
- USARC FAIRFIELD, SITE 02, PA, 31-May-89
- USARC FAIRFIELD, SITE 03, PA, 31-May-89
- USARC FAIRFIELD, SITE 04, PA, 31-May-89
- USARC NEW HAVEN, SITE 01, PA, 31-May-89
- USARC NEW HAVEN, SITE 02, PA, 31-May-89
- USARC NEW HAVEN, SITE 03, PA, 31-May-89
- USARC NEW HAVEN, SITE 04, PA, 31-May-89
- USARC NEW HAVEN, SITE 05, PA, 31-May-89
- USARC NEW HAVEN, SITE 06, PA, 31-May-89
- USARC NEW HAVEN, SITE 07, PA, 31-May-89
- USARC WATERBURY, SITE 01, PA, 31-May-89
- USARC WATERBURY, SITE 02, PA, 31-May-89
- USARC WATERBURY, SITE 03, PA, 31-May-89
- USARC WATERBURY, SITE 04, PA, 31-May-89
- USARC WEST HARTFORD, SITE 01, PA, 31-May-89
- USARC WEST HARTFORD, SITE 02, PA, 31-May-89
- USARC WEST HARTFORD, SITE 03, PA, 31-May-89
- USARC WEST HARTFORD, SITE 04, PA, 31-May-89
- USARC ATTLEBORO, SITE 01, PA, 31-May-89
- USARC ATTLEBORO, SITE 02, PA, 31-May-89
- USARC ATTLEBORO, SITE 03, PA, 31-May-89
- USARC ATTLEBORO, SITE 04, PA, 31-May-89
- USARC ATTLEBORO, SITE 05, PA, 31-May-89
- USARC ATTLEBORO, SITE 06, PA, 31-May-89
- USARC ATTLEBORO, SITE 07, PA, 31-May-89
- USARC ATTLEBORO, SITE 08, PA, 31-May-89
- USARC ATTLEBORO, SITE 09, PA, 31-May-89
- USARC BRISTOL, RI, SITE 01, PA, 31-May-89
- USARC BRISTOL, RI, SITE 02, PA, 31-May-89
- USARC BRISTOL, RI, SITE 03, PA, 31-May-89

1989, continued

- USARC CRANSTON, SITE 01, PA, 31-May-89
- USARC MONTPELIER, SITE 01, PA, 31-May-89
- USARC MONTPELIER, SITE 02, PA, 31-May-89
- USARC MONTPELIER, SITE 03, PA, 31-May-89
- USARC MONTPELIER, SITE 04, PA, 31-May-89
- USARC MONTPELIER, SITE 05, PA, 31-May-89
- USARC MONTPELIER, SITE 06, PA, 31-May-89
- EAST WINDSOR USARC, SITE 01, PA, 30-Jun-89
- EAST WINDSOR USARC, SITE 01, SI, 30-Jun-89
- EAST WINDSOR USARC, SITE 02, PA, 30-Jun-89
- EAST WINDSOR USARC, SITE 03, PA, 30-Jun-89
- EAST WINDSOR USARC, SITE 03, SI, 30-Jun-89
- EAST WINDSOR USARC, SITE 04, PA, 30-Jun-89
- EAST WINDSOR USARC, SITE 05, PA, 30-Jun-89
- EAST WINDSOR USARC, SITE 06, PA, 30-Jun-89
- EAST WINDSOR USARC, SITE 07, PA, 30-Jun-89
- EAST WINDSOR USARC, SITE 07, SI, 30-Jun-89
- EAST WINDSOR USARC, SITE 08, PA, 30-Jun-89
- EAST WINDSOR USARC, SITE 09, PA, 30-Jun-89
- MIDDLETOWN USARC, SITE 01, PA, 30-Jun-89
- MIDDLETOWN USARC, SITE 02, PA, 30-Jun-89
- MIDDLETOWN USARC, SITE 03, PA, 30-Jun-89
- MIDDLETOWN USARC, SITE 04, PA, 30-Jun-89
- MIDDLETOWN USARC, SITE 05, PA, 30-Jun-89
- CHESTER USARC, SITE 01, PA, 30-Jun-89
- CHESTER USARC, SITE 02, PA, 30-Jun-89
- CHESTER USARC, SITE 02, SI, 30-Jun-89
- CHESTER USARC, SITE 03, PA, 30-Jun-89
- CHESTER USARC, SITE 04, PA, 30-Jun-89
- CHESTER USARC, SITE 05, PA, 30-Jun-89
- CHESTER USARC, SITE 06, PA, 30-Jun-89
- LINCOLN AMSA 68, SITE 16, PA, 31-Jul-89
- EAST WINDSOR USARC, SITE 03, RAC, 30-Sep-89
- USARC FORT NATHANIEL GREENE, SITE 1, PA, 30-Sep-89
- USARC FORT NATHANIEL GREENE, SITE 2, PA, 30-Sep-89
- USARC FORT NATHANIEL GREENE, SITE 3, PA, 30-Sep-89
- USARC FORT NATHANIEL GREENE, SITE 4, PA, 30-Sep-89
- AFRC PROVIDENCE (HOPKINS), SITE 01, PA, 30-Sep-89
- LINCOLN AMSA 68, SITE 5, IRA, 30-Sep-89
- USARC PROVIDENCE (HARWOOD), SITE 01, PA, 31-Oct-89
- USARC PROVIDENCE (HARWOOD), SITE 02, PA, 31-Oct-89
- USARC PROVIDENCE (HARWOOD), SITE 03, PA, 31-Oct-89
- USARC PROVIDENCE (HARWOOD), SITE 04, PA, 31-Oct-89
- LINCOLN AMSA 68, SITE 1, PA, 31-Oct-89
- LINCOLN AMSA 68, SITE 10, PA, 31-Oct-89

1989, continued

- LINCOLN AMSA 68, SITE 11, PA, 31-Oct-89
- LINCOLN AMSA 68, SITE 12, PA, 31-Oct-89
- LINCOLN AMSA 68, SITE 13, PA, 31-Oct-89
- LINCOLN AMSA 68, SITE 14, PA, 31-Oct-89
- LINCOLN AMSA 68, SITE 15, PA, 31-Oct-89
- LINCOLN AMSA 68, SITE 2, PA, 31-Oct-89
- LINCOLN AMSA 68, SITE 2, SI, 31-Oct-89
- LINCOLN AMSA 68, SITE 3, PA, 31-Oct-89
- LINCOLN AMSA 68, SITE 4, PA, 31-Oct-89
- LINCOLN AMSA 68, SITE 5, PA, 31-Oct-89
- LINCOLN AMSA 68, SITE 6, PA, 31-Oct-89
- LINCOLN AMSA 68, SITE 7, PA, 31-Oct-89
- LINCOLN AMSA 68, SITE 8, PA, 31-Oct-89
- LINCOLN AMSA 68, SITE 9, PA, 31-Oct-89

1990

- KEENE USARC, SITE 08, PA, 31-Jan-90
- KEENE USARC, SITE 08, RAC, 31-Jan-90
- KEENE USARC, SITE 08, SI, 31-Jan-90
- USARC DANBURY, SITE 01, PA, 28-Feb-90
- WINDSOR LOCKS USARC, SITE 01, PA, 28-Feb-90
- WINDSOR LOCKS USARC, SITE 02, PA, 28-Feb-90
- WINDSOR LOCKS USARC, SITE 03, PA, 28-Feb-90
- WINDSOR LOCKS USARC, SITE 04, PA, 28-Feb-90
- WINDSOR LOCKS USARC, SITE 05, PA, 28-Feb-90
- WINDSOR LOCKS USARC, SITE 06, PA, 28-Feb-90
- WINDSOR LOCKS USARC, SITE 07, PA, 28-Feb-90
- WINDSOR LOCKS USARC, SITE 08, PA, 28-Feb-90
- WINDSOR LOCKS USARC, SITE 09, PA, 28-Feb-90
- WINDSOR LOCKS USARC, SITE 10, PA, 28-Feb-90
- WINDSOR LOCKS USARC, SITE 11, PA, 28-Feb-90
- WINDSOR LOCKS USARC, SITE 12, PA, 28-Feb-90
- WINDSOR LOCKS USARC, SITE 13, PA, 28-Feb-90
- USARC BRIDGEPORT, SITE 01, PA, 28-Feb-90
- USARC BRIDGEPORT, SITE 02, PA, 28-Feb-90
- USARC BRIDGEPORT, SITE 03, PA, 28-Feb-90
- USARC BRIDGEPORT, SITE 04, PA, 28-Feb-90
- USARC BRIDGEPORT, SITE 05, PA, 28-Feb-90
- USARC BRIDGEPORT, SITE 06, PA, 28-Feb-90
- USARC BRIDGEPORT, SITE 07, PA, 28-Feb-90
- USARC BRIDGEPORT, SITE 08, PA, 28-Feb-90
- USARC BRIDGEPORT, SITE 09, PA, 28-Feb-90
- AFRC CHICOPEE, SITE 01, PA, 28-Feb-90
- AFRC CHICOPEE, SITE 02, PA, 28-Feb-90
- AFRC CHICOPEE, SITE 03, PA, 28-Feb-90

1990, continued

- AFRC CHICOPEE, SITE 04, PA, 28-Feb-90
- AFRC CHICOPEE, SITE 05, PA, 28-Feb-90
- AFRC CHICOPEE, SITE 06, PA, 28-Feb-90
- AFRC CHICOPEE, SITE 07, PA, 28-Feb-90
- AFRC CHICOPEE, SITE 08, PA, 28-Feb-90
- USARC PITTSFIELD, SITE 01, PA, 28-Feb-90
- USARC PITTSFIELD, SITE 02, PA, 28-Feb-90
- USARC PITTSFIELD, SITE 03, PA, 28-Feb-90
- USARC PITTSFIELD, SITE 04, PA, 28-Feb-90
- USARC PITTSFIELD, SITE 05, PA, 28-Feb-90
- USARC PITTSFIELD, SITE 06, PA, 28-Feb-90
- USARC PITTSFIELD, SITE 07, PA, 28-Feb-90
- USARC ROSLINDALE, SITE 01, PA, 28-Feb-90
- USARC ROSLINDALE, SITE 01, SI, 28-Feb-90
- USARC ROSLINDALE, SITE 02, PA, 28-Feb-90
- USARC ROSLINDALE, SITE 03, PA, 28-Feb-90
- USARC ROSLINDALE, SITE 04, PA, 28-Feb-90
- USARC ROSLINDALE, SITE 05, PA, 28-Feb-90
- USARC ROSLINDALE, SITE 06, PA, 28-Feb-90
- USARC TAUNTON, SITE 01, PA, 28-Feb-90
- USARC TAUNTON, SITE 02, PA, 28-Feb-90
- USARC TAUNTON, SITE 03, PA, 28-Feb-90
- USARC TAUNTON, SITE 04, PA, 28-Feb-90
- USARC TAUNTON, SITE 05, PA, 28-Feb-90
- USARC TAUNTON, SITE 06, PA, 28-Feb-90
- USARC TAUNTON, SITE 07, PA, 28-Feb-90
- USARC TAUNTON, SITE 08, PA, 28-Feb-90
- USARC TAUNTON, SITE 09, PA, 28-Feb-90
- USARC WORCESTER, SITE 01, PA, 28-Feb-90
- USARC WORCESTER, SITE 02, PA, 28-Feb-90
- USARC WORCESTER, SITE 03, PA, 28-Feb-90
- USARC WORCESTER, SITE 04, PA, 28-Feb-90
- USARC WORCESTER, SITE 05, PA, 28-Feb-90
- USARC WORCESTER, SITE 06, PA, 28-Feb-90
- USARC WORCESTER, SITE 07, PA, 28-Feb-90
- USARC WORCESTER, SITE 08, PA, 28-Feb-90
- USARC BROCKTON (AMSA 66), SITE 01, PA, 28-Feb-90
- USARC BROCKTON (AMSA 66), SITE 02, PA, 28-Feb-90
- USARC BROCKTON (AMSA 66), SITE 03, PA, 28-Feb-90
- USARC BROCKTON (AMSA 66), SITE 04, PA, 28-Feb-90
- USARC BROCKTON (AMSA 66), SITE 05, PA, 28-Feb-90
- USARC BROCKTON (AMSA 66), SITE 06, PA, 28-Feb-90
- USARC BROCKTON (AMSA 66), SITE 07, PA, 28-Feb-90

1990, continued

- USARC BROCKTON (AMSA 66), SITE 08, PA, 28-Feb-90
- USARC BROCKTON (AMSA 66), SITE 09, PA, 28-Feb-90
- USARC BROCKTON (AMSA 66), SITE 10, PA, 28-Feb-90
- USARC BROCKTON (AMSA 66), SITE 11, PA, 28-Feb-90
- USARC AUBURN, SITE 01, PA, 28-Feb-90
- USARC AUBURN, SITE 02, PA, 28-Feb-90
- USARC AUBURN, SITE 03, PA, 28-Feb-90
- USARC AUBURN, SITE 04, PA, 28-Feb-90
- USARC AUBURN, SITE 05, PA, 28-Feb-90
- USARC AUBURN, SITE 06, PA, 28-Feb-90
- USARC AUBURN, SITE 07, PA, 28-Feb-90
- USARC AUBURN, SITE 08, PA, 28-Feb-90
- USARC AUBURN, SITE 09, PA, 28-Feb-90
- USARC AUBURN, SITE 10, PA, 28-Feb-90
- USARC AUBURN, SITE 11, PA, 28-Feb-90
- USARC AUBURN, SITE 12, PA, 28-Feb-90
- USARC AUBURN, SITE 13, PA, 28-Feb-90
- USARC AUBURN, SITE 14, PA, 28-Feb-90
- USARC BANGOR, SITE 01, PA, 28-Feb-90
- USARC BANGOR, SITE 02, PA, 28-Feb-90
- USARC BANGOR, SITE 03, PA, 28-Feb-90
- USARC BRIDGTON, SITE 01, PA, 28-Feb-90
- USARC BRIDGTON, SITE 02, PA, 28-Feb-90
- USARC BRIDGTON, SITE 03, PA, 28-Feb-90
- USARC BRIDGTON, SITE 04, PA, 28-Feb-90
- USARC BRIDGTON, SITE 05, PA, 28-Feb-90
- USARC BRIDGTON, SITE 06, PA, 28-Feb-90
- USARC DEXTER, SITE 01, PA, 28-Feb-90
- USARC DEXTER, SITE 01, SI, 28-Feb-90
- USARC DEXTER, SITE 02, PA, 28-Feb-90
- USARC DEXTER, SITE 03, PA, 28-Feb-90
- USARC DEXTER, SITE 04, PA, 28-Feb-90
- USARC DEXTER, SITE 05, PA, 28-Feb-90
- USARC DEXTER, SITE 06, PA, 28-Feb-90
- USARC DEXTER, SITE 07, PA, 28-Feb-90
- USARC SACO, SITE 01, PA, 28-Feb-90
- USARC SACO, SITE 02, PA, 28-Feb-90
- USARC SACO, SITE 03, PA, 28-Feb-90
- USARC ROCHESTER, SITE 01, PA, 28-Feb-90
- USARC ROCHESTER, SITE 02, PA, 28-Feb-90
- USARC ROCHESTER, SITE 03, PA, 28-Feb-90
- USARC ROCHESTER, SITE 04, PA, 28-Feb-90
- USARC ROCHESTER, SITE 05, PA, 28-Feb-90
- USARC ROCHESTER, SITE 06, PA, 28-Feb-90

1990, continued

- USARC ROCHESTER, SITE 07, PA, 28-Feb-90
- USARC ROCHESTER, SITE 08, PA, 28-Feb-90
- KEENE USARC, SITE 01, PA, 28-Feb-90
- KEENE USARC, SITE 01, SI, 28-Feb-90
- KEENE USARC, SITE 02, PA, 28-Feb-90
- KEENE USARC, SITE 03, PA, 28-Feb-90
- KEENE USARC, SITE 04, PA, 28-Feb-90
- KEENE USARC, SITE 05, PA, 28-Feb-90
- KEENE USARC, SITE 05, SI, 28-Feb-90
- KEENE USARC, SITE 06, PA, 28-Feb-90
- KEENE USARC, SITE 07, PA, 28-Feb-90
- KEENE USARC, SITE 09, PA, 28-Feb-90
- USARC RUTLAND (COURCELLE), SITE 01, PA, 28-Feb-90
- USARC RUTLAND (COURCELLE), SITE 02, PA, 28-Feb-90
- USARC RUTLAND (COURCELLE), SITE 03, PA, 28-Feb-90
- USARC RUTLAND (COURCELLE), SITE 04, PA, 28-Feb-90
- USARC RUTLAND (COURCELLE), SITE 05, PA, 28-Feb-90
- USARC RUTLAND (COURCELLE), SITE 06, PA, 28-Feb-90
- USARC ROCHESTER, SITE 01, RAC, 31-May-90
- USARC ROCHESTER, SITE 07, RAC, 31-May-90
- USARC ROCHESTER, SITE 09, PA, 31-May-90
- USARC ROCHESTER, SITE 10, PA, 31-May-90
- KEENE USARC, SITE 05, RAC, 31-May-90
- KEENE USARC, SITE 14, PA, 31-May-90
- KEENE USARC, SITE 15, PA, 31-May-90
- WINDSOR LOCKS USARC, SITE 05, RAC, 31-Dec-90
- WINDSOR LOCKS USARC, SITE 25, PA, 31-Dec-90
- MIDDLETOWN USARC, SITE 05, RAC, 31-Dec-90
- MIDDLETOWN USARC, SITE 09, PA, 31-Dec-90
- MIDDLETOWN USARC, SITE 09, RAC, 31-Dec-90
- MIDDLETOWN USARC, SITE 09, SI, 31-Dec-90
- DANVERS USARC, SITE 01, PA, 31-Dec-90
- DANVERS USARC, SITE 02, PA, 31-Dec-90
- DANVERS USARC, SITE 03, PA, 31-Dec-90
- DANVERS USARC, SITE 04, PA, 31-Dec-90
- DANVERS USARC, SITE 05, PA, 31-Dec-90
- DANVERS USARC, SITE 06, PA, 31-Dec-90
- DANVERS USARC, SITE 07, PA, 31-Dec-90
- DANVERS USARC, SITE 08, PA, 31-Dec-90
- BOSTON USARC, SITE 01, PA, 31-Dec-90
- BOSTON USARC, SITE 02, PA, 31-Dec-90
- BOSTON USARC, SITE 03, PA, 31-Dec-90
- USARC MANCHESTER, SITE 01, PA, 31-Dec-90
- USARC MANCHESTER, SITE 02, PA, 31-Dec-90

1990, continued

- USARC MANCHESTER, SITE 03, PA, 31-Dec-90
- USARC MANCHESTER, SITE 04, PA, 31-Dec-90
- GRENIER FIELD USARC, SITE 01, PA, 31-Dec-90
- GRENIER FIELD USARC, SITE 02, PA, 31-Dec-90
- GRENIER FIELD USARC, SITE 03, PA, 31-Dec-90
- GRENIER FIELD USARC, SITE 04, PA, 31-Dec-90
- GRENIER FIELD USARC, SITE 06, PA, 31-Dec-90
- GRENIER FIELD USARC, SITE 07, PA, 31-Dec-90
- GRENIER FIELD USARC, SITE 08, PA, 31-Dec-90
- GRENIER FIELD USARC, SITE 09, PA, 31-Dec-90
- GRENIER FIELD USARC, SITE 10, PA, 31-Dec-90
- GRENIER FIELD USARC, SITE 11, PA, 31-Dec-90
- GRENIER FIELD USARC, SITE 20, PA, 31-Dec-90

1991

- USARC ATTLEBORO, SITE 02, RAC, 31-Aug-91
- USARC ATTLEBORO, SITE 04, RAC, 31-Aug-91
- USARC ATTLEBORO, SITE 06, RAC, 31-Aug-91
- USARC MILFORD, SITE 01, SI, 30-Nov-91
- USARC MILFORD, SITE 02, SI, 30-Nov-91
- USARC MILFORD, SITE 03, SI, 30-Nov-91
- USARC MILFORD, SITE 04, SI, 30-Nov-91
- USARC MILFORD, SITE 05, SI, 30-Nov-91
- USARC MILFORD, SITE 06, SI, 30-Nov-91
- USARC MILFORD, SITE 07, SI, 30-Nov-91
- USARC MILFORD, SITE 08, SI, 30-Nov-91
- USARC MILFORD, SITE 09, SI, 30-Nov-91
- USARC MILFORD, SITE 10, PA, 30-Nov-91
- USARC MILFORD, SITE 10, SI, 30-Nov-91
- USARC MILFORD, SITE 11, PA, 30-Nov-91
- USARC MILFORD, SITE 11, SI, 30-Nov-91
- USARC ROSLINDALE, SITE 04, RAC, 30-Nov-91
- USARC ROSLINDALE, SITE 07, PA, 30-Nov-91
- USARC WORCESTER, SITE 06, RAC, 30-Nov-91
- USARC WORCESTER, SITE 09, PA, 30-Nov-91
- USARC DEXTER, SITE 01, RAC, 30-Nov-91
- USARC DEXTER, SITE 02, RAC, 30-Nov-91
- USARC DEXTER, SITE 02, RI, 30-Nov-91
- USARC DEXTER, SITE 02, SI, 30-Nov-91
- USARC DEXTER, SITE 05, RAC, 30-Nov-91
- KEENE USARC, SITE 09, SI, 30-Nov-91
- KEENE USARC, SITE 10, PA, 30-Nov-91
- KEENE USARC, SITE 11, PA, 30-Nov-91
- KEENE USARC, SITE 12, PA, 30-Nov-91

1991, continued

- KEENE USARC, SITE 12, SI, 30-Nov-91
- KEENE USARC, SITE 13, PA, 30-Nov-91
- USARC FAIRFIELD, SITE 02, RAC, 31-Dec-91
- USARC NEW HAVEN, SITE 06, RAC, 31-Dec-91
- USARC WATERBURY, SITE 03, RAC, 31-Dec-91
- USARC WEST HARTFORD, SITE 01, RAC, 31-Dec-91
- USARC WEST HARTFORD, SITE 05, PA, 31-Dec-91
- AFRC CHICOPEE, SITE 06, RAC, 31-Dec-91
- USARC PITTSFIELD, SITE 06, RAC, 31-Dec-91
- USARC ROCHESTER, SITE 04, RAC, 31-Dec-91

1992

- USARC MILFORD, SITE 01, RAC, 31-Jan-92
- LINCOLN AMSA 68, SITE 2, RAC, 31-Jan-92
- KEENE USARC, SITE 01, RAC, 29-Feb-92
- KEENE USARC, SITE 16, PA, 29-Feb-92
- USARC MONTPELIER, SITE 03, RAC, 31-May-92
- USARC MONTPELIER, SITE 07, PA, 31-May-92
- MIDDLETOWN USARC, SITE 06, PA, 30-Jun-92
- MIDDLETOWN USARC, SITE 06, SI, 30-Jun-92
- MIDDLETOWN USARC, SITE 07, PA, 30-Jun-92
- MIDDLETOWN USARC, SITE 07, SI, 30-Jun-92
- MIDDLETOWN USARC, SITE 08, PA, 30-Jun-92
- MIDDLETOWN USARC, SITE 08, SI, 30-Jun-92
- MIDDLETOWN USARC, SITE 10, PA, 30-Jun-92
- MIDDLETOWN USARC, SITE 10, SI, 30-Jun-92
- MIDDLETOWN USARC, SITE 11, PA, 30-Jun-92
- MIDDLETOWN USARC, SITE 11, SI, 30-Jun-92
- MIDDLETOWN USARC, SITE 12, PA, 30-Jun-92
- MIDDLETOWN USARC, SITE 12, SI, 30-Jun-92
- USARC DEXTER, SITE 04, SI, 30-Jun-92
- LINCOLN AMSA 68, SITE 15, RAC, 31-Jul-92
- LINCOLN AMSA 68, SITE 15, SI, 31-Jul-92
- USARC PROVIDENCE (HARWOOD), SITE 03, RAC, 31-Aug-92
- CHESTER USARC, SITE 02, RAC, 31-Aug-92
- USARC ROSLINDALE, SITE 07, RAC, 31-Oct-92
- USARC MONTPELIER, SITE 07, RAC, 30-Nov-92
- USARC BROCKTON (AMSA 66), SITE 08, RAC, 31-Dec-92

1993

- CHESTER USARC, SITE 01, RAC, 30-Apr-93
- CHESTER USARC, SITE 01, SI, 30-Apr-93
- CHESTER USARC, SITE 03, SI, 30-Apr-93
- CHESTER USARC, SITE 04, SI, 30-Apr-93
- CHESTER USARC, SITE 05, SI, 30-Apr-93

1993, continued

- CHESTER USARC, SITE 06, SI, 30-Apr-93
- USARC BROCKTON (AMSA 66), SITE 12, PA, 31-May-93
- USARC BROCKTON (AMSA 66), SITE 14, PA, 31-May-93
- GRENIER FIELD USARC, SITE 01, RAC, 31-May-93
- GRENIER FIELD USARC, SITE 01, SI, 31-May-93
- GRENIER FIELD USARC, SITE 02, SI, 31-May-93
- GRENIER FIELD USARC, SITE 09, SI, 31-May-93
- GRENIER FIELD USARC, SITE 10, SI, 31-May-93
- GRENIER FIELD USARC, SITE 11, SI, 31-May-93
- GRENIER FIELD USARC, SITE 12, PA, 31-May-93
- GRENIER FIELD USARC, SITE 12, SI, 31-May-93
- GRENIER FIELD USARC, SITE 13, PA, 31-May-93
- GRENIER FIELD USARC, SITE 13, SI, 31-May-93
- GRENIER FIELD USARC, SITE 14, PA, 31-May-93
- GRENIER FIELD USARC, SITE 14, SI, 31-May-93
- GRENIER FIELD USARC, SITE 15, PA, 31-May-93
- GRENIER FIELD USARC, SITE 15, SI, 31-May-93
- GRENIER FIELD USARC, SITE 16, PA, 31-May-93
- GRENIER FIELD USARC, SITE 16, SI, 31-May-93
- GRENIER FIELD USARC, SITE 17, PA, 31-May-93
- GRENIER FIELD USARC, SITE 17, SI, 31-May-93
- GRENIER FIELD USARC, SITE 18, PA, 31-May-93
- GRENIER FIELD USARC, SITE 18, SI, 31-May-93
- GRENIER FIELD USARC, SITE 19, PA, 31-May-93
- GRENIER FIELD USARC, SITE 19, SI, 31-May-93
- GRENIER FIELD USARC, SITE 20, SI, 31-May-93
- LINCOLN AMSA 68, SITE 1, SI, 31-May-93
- LINCOLN AMSA 68, SITE 10, SI, 31-May-93
- LINCOLN AMSA 68, SITE 11, SI, 31-May-93
- LINCOLN AMSA 68, SITE 12, SI, 31-May-93
- LINCOLN AMSA 68, SITE 13, SI, 31-May-93
- LINCOLN AMSA 68, SITE 14, SI, 31-May-93
- LINCOLN AMSA 68, SITE 16, SI, 31-May-93
- LINCOLN AMSA 68, SITE 3, SI, 31-May-93
- LINCOLN AMSA 68, SITE 4, SI, 31-May-93
- LINCOLN AMSA 68, SITE 5, SI, 31-May-93
- LINCOLN AMSA 68, SITE 6, SI, 31-May-93
- LINCOLN AMSA 68, SITE 7, SI, 31-May-93
- LINCOLN AMSA 68, SITE 8, SI, 31-May-93
- LINCOLN AMSA 68, SITE 9, SI, 31-May-93
- EAST WINDSOR USARC, SITE 13, PA, 30-Jun-93
- EAST WINDSOR USARC, SITE 13, RAC, 30-Jun-93
- EAST WINDSOR USARC, SITE 13, SI, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 02, SI, 30-Jun-93

1993, continued

- WINDSOR LOCKS USARC, SITE 03, RAC, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 03, SI, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 04, SI, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 13, SI, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 14, PA, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 14, SI, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 15, PA, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 15, SI, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 16, PA, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 16, SI, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 17, PA, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 17, SI, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 18, PA, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 18, SI, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 19, PA, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 19, SI, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 20, PA, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 20, SI, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 21, PA, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 21, SI, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 22, PA, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 22, SI, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 23, PA, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 23, SI, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 24, PA, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 24, SI, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 26, PA, 30-Jun-93
- WINDSOR LOCKS USARC, SITE 26, SI, 30-Jun-93
- BOSTON USARC, SITE 01, SI, 30-Jun-93
- BOSTON USARC, SITE 02, SI, 30-Jun-93
- BOSTON USARC, SITE 03, SI, 30-Jun-93
- BOSTON USARC, SITE 10, PA, 30-Jun-93
- BOSTON USARC, SITE 10, SI, 30-Jun-93
- USARC WORCESTER, SITE 09, RAC, 30-Sep-93
- DANVERS USARC, SITE 01, RAC, 30-Sep-93
- DANVERS USARC, SITE 01, SI, 30-Sep-93
- DANVERS USARC, SITE 02, RAC, 30-Sep-93
- DANVERS USARC, SITE 02, SI, 30-Sep-93
- DANVERS USARC, SITE 03, RAC, 30-Sep-93
- DANVERS USARC, SITE 03, SI, 30-Sep-93
- DANVERS USARC, SITE 04, SI, 30-Sep-93
- DANVERS USARC, SITE 07, SI, 30-Sep-93
- DANVERS USARC, SITE 09, PA, 30-Sep-93
- DANVERS USARC, SITE 09, RAC, 30-Sep-93
- DANVERS USARC, SITE 09, SI, 30-Sep-93

1993, continued

- DANVERS USARC, SITE 10, PA, 30-Sep-93
- DANVERS USARC, SITE 10, SI, 30-Sep-93
- DANVERS USARC, SITE 11, PA, 30-Sep-93
- DANVERS USARC, SITE 11, SI, 30-Sep-93
- DANVERS USARC, SITE 12, PA, 30-Sep-93
- DANVERS USARC, SITE 12, SI, 30-Sep-93
- DANVERS USARC, SITE 13, PA, 30-Sep-93
- DANVERS USARC, SITE 13, SI, 30-Sep-93
- DANVERS USARC, SITE 14, PA, 30-Sep-93
- DANVERS USARC, SITE 14, SI, 30-Sep-93
- DANVERS USARC, SITE 15, PA, 30-Sep-93
- DANVERS USARC, SITE 16, PA, 30-Sep-93
- USARC WEST HARTFORD, SITE 05, RAC, 31-Dec-93
- DANVERS USARC, SITE 10, RAC, 31-Dec-93
- DANVERS USARC, SITE 11, RAC, 31-Dec-93
- DANVERS USARC, SITE 12, RAC, 31-Dec-93

1994

- EAST WINDSOR USARC, SITE 01, RAC, 31-Jan-94
- EAST WINDSOR USARC, SITE 04, IRA, 31-Jan-94
- EAST WINDSOR USARC, SITE 07, RAC, 31-Jan-94
- DANVERS USARC, SITE 04, RAC, 31-Jan-94
- DANVERS USARC, SITE 07, RAC, 31-Jan-94
- USARC MANCHESTER, SITE 04, RAC, 31-Jan-94
- GRENIER FIELD USARC, SITE 02, RAC, 31-Jan-94
- GRENIER FIELD USARC, SITE 11, RAC, 31-Jan-94
- GRENIER FIELD USARC, SITE 20, RAC, 31-Jan-94
- KEENE USARC, SITE 10, SI, 31-Jan-94
- KEENE USARC, SITE 11, SI, 31-Jan-94
- KEENE USARC, SITE 13, SI, 31-Jan-94
- CHESTER USARC, SITE 05, RAC, 31-Jan-94
- CHESTER USARC, SITE 06, RAC, 31-Jan-94
- MIDDLETOWN USARC, SITE 01, RAC, 31-Mar-94
- MIDDLETOWN USARC, SITE 12, RAC, 31-Mar-94
- USARC BROCKTON (AMSA 66), SITE 09, RAC, 31-Mar-94
- EAST WINDSOR USARC, SITE 10, PA, 31-Aug-94
- EAST WINDSOR USARC, SITE 11, PA, 31-Aug-94
- EAST WINDSOR USARC, SITE 12, PA, 31-Aug-94
- EAST WINDSOR USARC, SITE 14, PA, 31-Aug-94
- WINDSOR LOCKS USARC, SITE 22, RAC, 31-Aug-94
- WINDSOR LOCKS USARC, SITE 23, RAC, 31-Aug-94
- WINDSOR LOCKS USARC, SITE 24, RAC, 31-Aug-94
- KEENE USARC, SITE 03, SI, 31-Aug-94
- KEENE USARC, SITE 04, SI, 31-Aug-94
- KEENE USARC, SITE 16, SI, 31-Aug-94

1995

- USARC TAUNTON, SITE 02, RAC, 31-May-95
- USARC TAUNTON, SITE 06, RAC, 31-May-95
- KEENE USARC, SITE 10, RAC, 31-May-95
- KEENE USARC, SITE 11, RAC, 31-May-95
- KEENE USARC, SITE 13, RAC, 31-May-95
- LINCOLN AMSA 68, SITE 3, RAC, 31-May-95

1996

- USARC BROCKTON (AMSA 66), SITE 12, SI, 31-Jan-96
- USARC BROCKTON (AMSA 66), SITE 14, SI, 31-Jan-96
- MIDDLETOWN USARC, SITE 02, SI, 30-Jun-96
- DANVERS USARC, SITE 15, IRA, 30-Jun-96
- DANVERS USARC, SITE 16, IRA, 30-Jun-96

1997

- MIDDLETOWN USARC, SITE 02, RAC, 31-Jan-97
- USARC TAUNTON, SITE 07, SI, 31-Jan-97
- USARC TAUNTON, SITE 08, SI, 31-Jan-97
- USARC TAUNTON, SITE 09, SI, 31-Jan-97
- EAST WINDSOR USARC, SITE 02, SI, 30-Apr-97
- EAST WINDSOR USARC, SITE 04, SI, 30-Apr-97
- EAST WINDSOR USARC, SITE 05, SI, 30-Apr-97
- EAST WINDSOR USARC, SITE 06, SI, 30-Apr-97
- EAST WINDSOR USARC, SITE 09, SI, 30-Apr-97
- EAST WINDSOR USARC, SITE 10, SI, 30-Apr-97
- EAST WINDSOR USARC, SITE 11, SI, 30-Apr-97
- EAST WINDSOR USARC, SITE 12, SI, 30-Apr-97
- EAST WINDSOR USARC, SITE 14, SI, 30-Apr-97
- EAST WINDSOR USARC, SITE 17, PA, 30-Apr-97
- EAST WINDSOR USARC, SITE 17, SI, 30-Apr-97
- EAST WINDSOR USARC, SITE 18, PA, 30-Apr-97
- EAST WINDSOR USARC, SITE 18, SI, 30-Apr-97
- USARC WORCESTER, SITE 01, SI, 30-Sep-97

1998

- USARC FORT NATHANIEL GREENE, SITE 5, PA, 28-Feb-98
- USARC FORT NATHANIEL GREENE, SITE 5, SI, 28-Feb-98
- USARC FORT NATHANIEL GREENE, SITE 6, PA, 28-Feb-98
- USARC FORT NATHANIEL GREENE, SITE 6, SI, 28-Feb-98
- USARC FORT NATHANIEL GREENE, SITE 7, PA, 28-Feb-98
- USARC FORT NATHANIEL GREENE, SITE 7, SI, 28-Feb-98
- USARC FORT NATHANIEL GREENE, SITE 8, PA, 28-Feb-98
- USARC FORT NATHANIEL GREENE, SITE 8, SI, 28-Feb-98
- USARC WARWICK, SITE 03, PA, 30-Apr-98

1998, continued

- USARC WARWICK, SITE 05, PA, 30-Apr-98
- GRENIER FIELD USARC, SITE 05, PA, 30-Sep-98
- USARC WARWICK, SITE 06, PA, 30-Sep-98
- USARC WARWICK, SITE 08, PA, 30-Sep-98

1999

- BOSTON USARC, SITE 01, RI, 30-Jun-99
- EAST WINDSOR USARC, SITE 10, IRA, 31-Dec-99
- USARC WARWICK, SITE 09, PA, 31-Dec-99

2000

- USARC WARWICK, SITE 01, PA, 29-Feb-00
- USARC WARWICK, SITE 02, PA, 29-Feb-00
- USARC WARWICK, SITE 04, PA, 29-Feb-00
- USARC WARWICK, SITE 07, PA, 29-Feb-00
- DANVERS USARC, SITE 05, SI, 30-Sep-00
- DANVERS USARC, SITE 06, SI, 30-Sep-00
- DANVERS USARC, SITE 15, SI, 30-Sep-00
- DANVERS USARC, SITE 16, SI, 30-Sep-00
- BOSTON USARC, SITE 03, RI, 30-Sep-00

2001

- EAST WINDSOR USARC, SITE 10, RI, 30-Jun-01
- EAST WINDSOR USARC, SITE 14, RI, 30-Jun-01
- EAST WINDSOR USARC, SITE 14, LTM, 31-Dec-01
- GRENIER FIELD USARC, SITE 17, RI, 31-Dec-01

2002

- USARC BROCKTON (AMSA 66), SITE 14, RI, 31-May-02
- KEENE USARC, SITE 03, IRA, 31-May-02
- EAST WINDSOR USARC, SITE 04, RI, 30-Sep-02
- BOSTON USARC, SITE 10, RI, 30-Sep-02
- KEENE USARC, SITE 03, RI, 30-Sep-02
- KEENE USARC, SITE 04, RI, 30-Sep-02
- KEENE USARC, SITE 16, RI, 30-Sep-02
- USARC BROCKTON (AMSA 66), SITE 12, RI, 31-Oct-02

2003

- EAST WINDSOR USARC, SITE 18, RI, 31-Jan-03
- USARC FORT NATHANIEL GREENE, SITE 6, RI, 30-Sep-03
- USARC WARWICK, SITE 09, RI, 31-Oct-03
- USARC FORT NATHANIEL GREENE, UFTNG-001-R-01, PA, 11-Nov-03

2005

- BOSTON USARC, SITE 02, RI, 30-Jun-05
- WINDSOR LOCKS USARC, SITE 26, RI, 31-Dec-05
- USARC FORT NATHANIEL GREENE, SITE 5, RI, 31-Dec-05
- LINCOLN AMSA 68, SITE 5, RI, 31-Dec-05

Projected Record of Decision/Decision Document (DD) Approval Dates:

2006 – DD – Fort Nathaniel Greene Site 5-8

2007 – DD – Lincoln AMSA 68 Site 4 Soil Removal

2007 – DD – Lincoln AMSA 68 Site 5 Soil Removal

Projected Construction Completion Date of IRP: 2007

Schedule for Next Five Year Review: None

Estimated Completion Date of IRP (including LTM phase): 2009

94th RRC IRP SCHEDULE

(Based on current funding)

AEDB-R#	PHASE	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15+
East Windsor USARC Site 18	LTM									
Lincoln AMSA 68 Site 4	LTM									
Lincoln AMSA 68 Site 5	LTM									
Middletown USARC Site 08	LTM									
USARC Fort Nathaniel Greene Site 7	LTM									
USARC Fort Nathaniel Greene Site 8	LTM									

Prior Years Funds

Total Funding up to FY04 for AFRC Chicopee: \$0
 Total Funding up to FY04 for AFRC Provident (Hopkins): \$0
 Total Funding up to FY04 for Boston USARC: \$149 K
 Total Funding up to FY04 for Chester USARC: \$0
 Total Funding up to FY04 for Danvers USARC: \$926 K
 Total Funding up to FY04 for East Windsor USARC: \$391 K
 Total Funding up to FY04 for Grenier Field USARC: \$17 K
 Total Funding up to FY04 for Keene USARC: \$131 K
 Total Funding up to FY04 for Lincoln AMSA 68: \$1,340 K
 Total Funding up to FY04 for Middletown USARC: \$230 K
 Total Funding up to FY04 for USARC Attleboro: \$0
 Total Funding up to FY04 for USARC Auburn: \$0
 Total Funding up to FY04 for USARC Bangor: \$0
 Total Funding up to FY04 for USARC Bridgeport: \$0
 Total Funding up to FY04 for USARC Bridgton: \$0
 Total Funding up to FY04 for USARC Bristol, RI: \$0
 Total Funding up to FY04 for USARC Brockton (AMSA 66): \$304 K
 Total Funding up to FY04 for USARC Cranston: \$0
 Total Funding up to FY04 for USARC Danbury: \$0
 Total Funding up to FY04 for USARC Dexter: \$247 K
 Total Funding up to FY04 for USARC Fairfield: \$0
 Total Funding up to FY04 for USARC Fort Nathaniel Greene: \$1,848 K
 Total Funding up to FY04 for USARC Manchester: \$0
 Total Funding up to FY04 for USARC Milford: \$0
 Total Funding up to FY04 for USARC Montpelier: \$0
 Total Funding up to FY04 for USARC New Haven: \$0
 Total Funding up to FY04 for USARC Pittsfield: \$0
 Total Funding up to FY04 for USARC Providence (Harwood): \$0
 Total Funding up to FY04 for USARC Rochester: \$0
 Total Funding up to FY04 for USARC Roslindale: \$246 K
 Total Funding up to FY04 for USARC Rutland (Courcelle): \$0
 Total Funding up to FY04 for USARC Saco: \$0
 Total Funding up to FY04 for USARC Taunton: \$0
 Total Funding up to FY04 for USARC Warwick: \$0
 Total Funding up to FY04 for USARC Waterbury: \$0
 Total Funding up to FY04 for USARC West Hartford: \$0
 Total Funding up to FY04 for USARC Worcester: \$0
 Total Funding up to FY04 for Windsor Locks USARC: \$233 K

Total Funding up to FY04: \$6,062 K

Year	Facility and Site	Expenditures	FY Total
2005	Danvers USARC (Site 5).....	\$70.76 K	\$70.76 K

Total Prior Year Funds: \$6,132.76K

Current Year Requirements

Year	Facility and Site	Requirements	FY Total
FY06	\$0	\$0

Total Requirements FY06: \$0

Total Future Requirements: \$549.0 K

Total IR Program Cost (from inception to completion of the IRP): \$6,681.76K

94th RRC

Military Munitions Response Program

MMRP Summary

Total AEDB-R MMRP Sites / AEDB-R sites with RC: 1/0

AEDB-R Site Types

1 Unexploded Munitions/Ordnance

Most Widespread Contaminants of Concern: MEC

Media of Concern: Groundwater, Soil

Completed Removal/IRA/RA: None

Total MMRP Funding

Prior years (up to FY05):\$25,000

Current Year (FY06):.....\$0

Future Requirements (FY07+): ..\$564,000

Total:\$589,000

Duration of MMRP

Year of MMRP Inception: 2002

Year of MMRP RC: 2008

Year of MMRP Completion Including LTM: 2008

MMRP Contamination Assessment

MMRP Contamination Assessment Overview

The Department of Defense (DoD) has established the MMRP under Defense Environmental Restoration Program (DERP) to address DoD sites with MEC including unexploded ordnance (UXO), discarded military munitions (DMM), and munitions constituents (MC).

The United States Army's inventory of Closed, Transferring, and Transferred (CTT) Military ranges and sites, has identified sites eligible for action under MMRP.

The MMRP eligible sites include other than operational ranges where UXO, DMM and MC is known or suspected and the release occurred prior to September 30, 2002. Properties classified as operational ranges are not eligible and, therefore, are excluded from the MMRP program.

The MMRP began in the late 1990s as a result of key drivers such as processes outlined in the NCP (40 CFR 300) as authorized by the CERCLA, 42 US Code (USC.) 9605, as amended by the Superfund Amendments and Reauthorization Act of 1986, Pub. L. 99-499.

The process began with three phases of range inventories. Phase 1 consisted of installations completing an initial data call. USAEC managed the implementation Phases 2 and 3 of the MMRP inventory.

The Phase II inventory dealt with active and inactive (A/I) range considerations. Phase 3 involved the CTT range inventory conducted in 2002. Included were extensive mapping, data collection for upload to the Army Range Inventory Database, conducting of an assessment on explosives safety risk using the Risk Assessment Code (RAC) methodology for CTT ranges or sites with UXO or DMM identified in the inventory, and the determination of which sites on the inventory potentially qualify for the MMRP.

MMRP Cleanup Exit Strategy

The installation plans to complete the SI for UFTNG-001-R-01 by 2008. No other phases are anticipated beyond the completion of the SI.

Previous Studies

2003

- Phase 3 Army Closed, Transferred & Transferred Ranges/Sites Inventory for Fort Nathaniel Greene Army Reserve Center, 2003

94th RRC

Military Munitions Response Program Site Description

UFTNG-001-R-01

Hamilton Battery Range Fan

SITE DESCRIPTION

The Hamilton Battery is located in the east reservation area of the Former Fort Nathaniel Greene. The 16-inch Coast Artillery Battery is located in the southern part of the Installation boundaries, south of the USARC. The Battery was constructed in 1942 and had two guns.

The range fans face southeast, have an angle of 145 degrees for each gun, and have a range of 23 miles. The firing points and a part of the range fans lie in the A/I area, while the majority lies outside the Installation boundaries. The majority of the area covered by the range fans lies in the Atlantic Ocean, and a small part lies on an island south of Rhode Island called Block Island. Based on information in the archives search report, the Battery only used for proof firing purposes for which a total of 18 rounds were fired. Proof ammunition was used, which generally consists of low-cost, solid, blunt-nosed ammunition that duplicates service ammunition in weight and other characteristics.

STATUS

REGULATORY DRIVER: CERCLA

RAC SCORE: 5 - Negligible Risk

CONTAMINANTS OF CONCERN:
MEC

MEDIA OF CONCERN: Surface
Water

Phases	Start	End
PA	200307	200311
SI	200610	200803

RC DATE: 200803

CLEANUP STRATEGY

An installation-wide Archive Search Report and SI are assigned to this site. Site close out is expected after SI and historical review. There is a low likelihood of munitions presence.

MMRP Schedule

Initiation of MMRP: 2002

Past Phase Completion Milestones

2003

- PA completion.

Projected Record Of Decision/DD Approval Dates: N/A

Projected Construction Completion: N/A

Schedule for Five Year Reviews: N/A

Estimated Completion Date of MMRP including LTM: 2008

94th RRC MMRP SCHEDULE

(Based on current funding)

AEDB-R#	PHASE	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15+
UFTNG-001-R-01	SI									

MMRP Costs

Prior Years Funds

Total Funding up to FY04: \$0

Year	Site Information	Expenditures	FY Total
FY 05	PA	\$25 K	\$25 K

Total Funding up to FY05: \$25 K

Current Year Requirements

Year	Site Information	Requirements	FY Total
FY 06	\$0	\$0

Total Requirements FY06: \$0

Total Future Requirements: \$564 K

Total Program Cost (from inception to completion of the MMRP): \$589 K

Community Involvement

There are currently no RABs formed at any of the facilities within 94th RRC control. Public interest will be re-determined after the BRAC evaluations are completed. At this time, there are two 94th RRC properties on the BRAC list with IRP Sites: USARC in Middletown, CT and the Windsor Locks, AMSA 63. Windsor Locks, CT is planned for closure and Middletown is planned for realignment. The IRP Sites on these properties are in a USAEC managed PBC Contract for Response Complete by 2008.