

**FEB/FY06**

**63<sup>rd</sup> REGIONAL  
READINESS COMMAND  
California**

**Army Defense Environmental  
Restoration Program  
Installation Action Plan**

FINAL 30 August 2006

## Table of Contents

<b>Table of Contents</b> .....	2
<b>Statement of Purpose</b> .....	3
<b>Acronyms</b> .....	4
<b>Installation Information</b> .....	6
<b>Cleanup Program Summary</b> .....	8
<b>IRP Program</b> .....	9
<b>Summary</b> .....	10
<b>Contamination Assessment</b> .....	11
<b>Previous Studies</b> .....	12
<b>IRP Active Site</b> .....	14
<b>SITE-01 USARC OAKLAND - Heroic War Dead Vehicle Wash Rack</b> .....	15
<b>IRP NFA Site List</b> .....	16
<b>IRP Schedule</b> .....	27
<b>IRP Costs</b> .....	28
<b>Community Involvement</b> .....	29

---

## Statement of Purpose

The purpose of the Installation Action Plan (IAP) is to outline the total multi-year Cleanup Program for an installation. The plan identifies environmental cleanup requirements at each site or area of concern, and proposes a comprehensive, installation-wide approach, with associated costs and schedules, to conduct investigations and necessary remedial actions.

In an effort to coordinate planning information between the restoration manager, US Army Environmental Center (USAEC), Installation Management Agency – Army Reserve Office (IMA-ARO), and the 63<sup>rd</sup> Regional Readiness Command an IAP was completed. The IAP is used to track requirements, schedules and tentative budgets for all Army installation cleanup programs.

All site-specific funding and schedule information has been prepared according to projected overall Army funding levels and is, therefore, subject to change.

The following agencies contributed to the formulation and completion of this Installation Action Plan during a planning workshop held on 16 February 2006:

**Company/Installation/Branch**

Engineering & Environment, Inc. for USAEC

Installation Management Agency – Army Reserve Office (IMA-ARO)

US Army Environmental Center (USAEC)

## Acronyms & Abbreviations

AEDB-R	Army Environmental Database – Restoration
ADEQ	Arizona Department of Environmental Quality
ARO	Army Reserve Office
CDFG	California Department of Fish and Game
CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act of 1980
CIWMB	California Integrated Waste Management Board
COC	Contaminant of Concern
USACE	US Army Corps of Engineers
CRP	Community Relations Plan
CS	Confirmatory Sampling
CTC	Cost-to-Complete
DA	Department of Army
DD	Decision Document
DERP	Defense Environmental Restoration Program
DoD	Department of Defense
DTSC	Department of Toxic Substances Control, California EPA
EE/CA	Engineering Evaluation / Cost Analysis
USEPA	US Environmental Protection Agency
ER,A	Environmental Restoration, Army
FS	Feasibility Study
ft	feet
FY	Fiscal Year
GW	Groundwater
HHRA	Human Health Risk Assessment
HQDA	Headquarters, Department of the Army
HRS	Hazard Rating System
HWD	Heroic War Dead
IAP	Installation Action Plan
IC	Institutional Controls
IM	Interim Measures
IMA	Installation Management Agency
IMP(C)	Implementation (Construction)
IMP(O)	Implementation (Operation)
INV	Investigation
IRA	Interim Remedial Action
IRP	Installation Restoration Program
LTM	Long Term Management
NFA	No Further Action
NPL	National Priorities List
OWS	Oil and Water Separator
PA	Preliminary Assessment
POL	Petroleum, Oil & Lubricants
POM	Program Objective Memorandum
PY	Prior Year
RA	Remedial Action
RA(C)	Remedial Action - Construction
RA(O)	Remedial Action - Operation

## Acronyms & Abbreviations

RAB	Restoration Advisory Board
RC	Response Complete
RD	Remedial Design
REM	Removal
RFA	RCRA Facility Assessment
RFI	RCRA Facility Investigation
RI	Remedial Investigation
RI/FS	Remedial Investigation / Feasibility Study
RIP	Remedy in Place
RMIS	Restoration Management Information System
ROD	Record of Decision
RRC	Regional Readiness Command
RRSE	Relative Risk Site Evaluation
SI	Site Inspection
SHPO	State Historic Preservation Office
TAPP	Technical Assistance for Public Participation
TRC	Technical Review Committee
USACE	US Army Corps of Engineers
USAEC	US Army Environmental Center
USAR	US Army Reserve
USARC	US Army Reserve Center
USEPA	US Environmental Protection Agency
UST	Underground Storage Tank
VOC	Volatile Organic Compound

**Installation Locale:** The 63<sup>rd</sup> Regional Readiness Command (RRC), headquartered at Los Alamitos, CA, consists of 70 reserve centers/properties located on 375 acres of land within three states - Arizona, California, and Nevada (AZ, CA, NV). This includes reserve centers located on other DoD facilities.

The 63<sup>rd</sup> RRC headquartered at Los Alamitos, California includes approximately 14,000 soldiers serving in 140 units at 70 facilities in the states of AZ, CA, and NV. The 63<sup>rd</sup> RRC has the obligation to control budgets, manage supplies, and provide personnel support and planning for these units. In addition, the 63<sup>rd</sup> RRC has the increased responsibility to support the major reserve commands located within its boundaries. These commands include the 91<sup>st</sup> Division (Exercise), the 104<sup>th</sup> Division (Training), the 351<sup>st</sup> Civil Affairs Command, and the 311<sup>th</sup> Support Command (Corps). Support includes resource and logistic management, personnel functions, real property management, and regional planning related to military support of civilian authorities.

**Installation Mission:**

The 63<sup>rd</sup> RRC's main mission will continue to be:

1. To provide combat support and combat service support to units during deployments
2. To support troop projection by filling in for deploying active troops
3. To provide port, rail, and other transportation support

**Lead Organization:**

Installation Management Agency-Army Reserve Office (IMA-ARO)

**Lead Executing Agency:**

United States Army 63D Regional Readiness

**Regulatory Participation:**

**Federal:**

U.S. Environmental Protection Agency (USEPA), Region IX

**State:**

California EPA, Department of Toxic Substances Control (DTSC)

Arizona Department of Environmental Quality (ADEQ)

California Integrated Waste Management Board (CIWMB)

California Department of Fish and Game (CDFG)

State Historic Preservation Office (SHPO)

**National Priorities List (NPL) Status:** Not on NPL

**Installation Restoration Advisory Board (RAB)/Technical Review Committee (TRC)/Technical Assistance for Public Participation (TAPP) Status:**

No sustained community interest to support a RAB.

### ***Installation Program Summaries***

#### ***IRP***

Primary Contaminants of Concern: Petroleum, Oil and Lubricants (POLs), Solvents, Metals, Volatile Organic Compounds (VOCs)

Affected Media of Concern: Groundwater, Soil

Estimated Date for Remedy-In-Place (RIP)/Response Complete (RC): 2006

Funding to date (up to FY05): \$932,000

Current year funding (FY06): \$0

Cost-to-Complete (FY07+): \$0

# Cleanup Program Summary

## *Installation Historic Activity*

The 63<sup>rd</sup> RRC's illustrious history can be traced to a secret conference that took place in Casablanca, North Africa, in January 1943, attended by both President Roosevelt and British Prime Minister Churchill. The Axis powers had reached their high water mark and a plan was sought "to make the enemy bleed and burn in expiation of his crimes." Activation ceremonies for the 63<sup>rd</sup> Infantry Division were conducted on 15 June 1943, at Camp Blanding, Florida. World War I veteran Brigadier General Louis E. Hibbs was named commander. A few months later, the unit moved to Camp Van Horn, Mississippi, where it would train 17 months for its pre-ordained mission. It was General Hibbs who conceived the "Blood and Fire" slogan and the "Flaming Blade" insignia, a blooded sword upthrust against a crimson flame, in keeping with the Casablanca pronouncement. The 63<sup>rd</sup> Infantry Division waged many memorable campaigns during World War II. None were more notable than the effort that smashed the dreaded Siegfried Line and crossed the Rhine, leading to an Allied victory in Europe at the end of the war. The 63<sup>rd</sup> Infantry Division returned home after the war and was deactivated on 27 September 1945. The 63<sup>rd</sup> Infantry Division's proud heritage continued in February of 1952, when the unit was reactivated and assigned to the Army Reserve. On 01 January 1968, the division was redesignated as the 63<sup>rd</sup> U.S. Army Reserve Command encompassing Southern California and the states of Arizona and Nevada. During Operation Desert Shield/Storm, more than 2,500 officers and soldiers responded to the presidential call-up of reservists. Twenty-two units were called to active duty, with fourteen of them deployed to the Persian Gulf. In April 1995, the USARC, in response to a downsized force and redefined mission, announced its largest realignment in decades. As a result, the 63<sup>rd</sup> U.S. Army Reserve Command was once again redesignated, this time as the U.S. Army 63<sup>rd</sup> (RRC). It's geographic boundaries were realigned to conform with the standard federal district, observed by the Federal Emergency Management Agency (FEMA) and other government agencies. This new realignment enables Army Reserve units to be in a position to respond to emergency relief missions more efficiently.

## *IRP*

- Prior Year Progress: IRA completed at Site 1 USAR Center Oakland HWD
- Future Plan of Action: No future actions are planned for the 63<sup>rd</sup> RRC, as NFA is expected at the USAR Oakland HWD. Institutional controls may be required, but no funding is anticipated.

# 63<sup>rd</sup> Regional Readiness Command

Installation Restoration Program

**Total AEDB-R IRP Sites / AEDB-R sites with Response Complete:** 198/197

**Different Site Types:**

5	AST	1	Optical Shop
1	Burn Area	2	Other
5	Contaminated Buildings	4	POL Lines
6	Contaminated Sediments	1	Sewage Effluent Settling Ponds
4	Firing Range	78	Storage Areas
15	Industrial Discharge	15	UST
1	Leach Field	4	Washracks
17	Maintenance Yard	13	Waste Lines
26	Oil Water Separator		

**Most Widespread Contaminants of Concern:** POLs, Solvents, Metals, VOCs

**Media of Concern:** Groundwater, Soil

**Completed Removal (REM)/Interim Remedial Action (IRA)/Remedial Action (RA):**

The 63<sup>rd</sup> RRC has completed one IRA at Site 1 USAR Center Oakland HWD.

**Total IRP Funding**

Prior years (up to FY05):	\$932,000
Current year funding (FY06):	\$ 0
<u>Future Requirements (FY07+):</u>	<u>\$ 0</u>
Total:	\$932,000

**Duration of IRP**

Year of IRP Inception: 1989

Year of IRP RIP/RC: 2006/2006

Year of IRP Completion including Long Term Management (LTM): 2006

## ***IRP Contamination Assessment Overview***

The Installation Restoration Program (IRP) at the 63<sup>rd</sup> RRC began in 1990, but was not funded until Fiscal Year 1998 (FY98). The IRP was established at the 63<sup>rd</sup> RRC due to the possibility of contaminated sites within the 63<sup>rd</sup> RRC. The IRP is set up to locate contaminated sites at facilities under the 63<sup>rd</sup> RRC that had not been previously identified. The 63<sup>rd</sup> RRC has completed a historical research study documenting the validity of sites identified in the IRP. The initial response from regulatory agencies indicated that soil sampling was required to be performed at the following 9 sites: USAR Center Oakland Heroic War Dead (HWD) Site 01; USAR Center Mountain View Site 03; USAR Center San Jose Site 04; USAR Center Vallejo Site 01; USAR Center Vallejo Site 02; USAR Center Pasadena, Ca Site 03; AFRC Concord Site 1; AFRC Lathrop Site 1; and Van Nuys Site 04.

Soil Sampling has been conducted at the above sites through a SI. DTSC has provided No Further Action letters on Concord Site-01, AFRC Lathrop Site-01, Van Nuys Site-04, and Pasadena Site-03, San Jose Site-04 and Mountain View Site-03. Additional SI sampling was conducted at USAR Vallejo Site-01 and 02. No Further Action document received from DTSC on November 2003. Decision Document sent to DTSC for Vallejo Site-01 and 02 in January 2005. Draft SI sent to DTSC in November 2001. RI/FS and IRA are being conducted at USAR Oakland (HWD) Site -01. Draft RI report sent to DTSC December 2001. RI/HHRA/ERA is being re-drafted from DTSC recommendations since IRA is complete this should reduce potential receptors in the Risk Assessments.

Meeting held in May 02 determined RI will be finalized when IRA completed. IRA began in July 02. Draft EE/CA sent to DTSC in Aug 02. Response was received from DTSC in Sept 02. Comments were incorporated and the report finalized and sent back to DTSC in Oct 02. NEPA/CEQA completed in March 2003. IRA started in July 2003. The 63<sup>rd</sup> will remove the washrack, Oil/Water Separator (OWS) and contaminated soil. IRA completed in March 2004. Two rounds of groundwater sampling have been conducted since April 2004. 2 additional rounds of groundwater sampling will be completed by April 2005. FS postponed until May 2005 to utilize groundwater monitoring data for modeling.

## ***IRP Cleanup Exit Strategy***

Upon DTSC review of the RA plan and associated confirmation sampling, it is anticipated that Response Complete will be achieved at the USAR Oakland HWD Site-01 with Institutional Controls

### ***Previous Studies***

#### **1989**

- Waste Site Characterization Study, prepared for Commander, USATHAMA, Roy F. Weston, Inc., March 1989

#### **1997**

- Work Plan, PA/SI, U.S. Army Reserve Centers (USARC), 63D RRC, Woodward Clyde Federal Services, December 1997
- Field Investigation Report Relative Risk Soil Sampling for U.S. Army Reserve Centers, 63D RRC, Woodward-Clyde Federal Services, December 1997

#### **1998**

- Preliminary Assessment/ Site Investigation for LONG BEACH, U.S. Army Reserve Center (USARC), 63D Regional Readiness Command, Woodward-Clyde Federal Services, June 1998
- Preliminary Assessment/ Site Investigation, U.S. Army Reserve Centers (USARC), 63D Regional Readiness Command, Woodward-Clyde, June 1998
- Work Plan, Field Investigation, U.S. Army Reserve Center (USARC), 63D Regional Readiness Command, Woodward-Clyde Federal Services, September 1998

#### **1999**

- Draft Preliminary Site Assessment Reports, 63D Regional Readiness Command, Parsons Engineering Science, Inc., February 19, 1999
- Draft Preliminary Site Assessment Report, United States Army Reserve Center, Long Beach, CA, Brown and Caldwell, July 29, 1999
- Final Preliminary Site Assessment Reports, 63D Regional Readiness Command, Parsons Engineering Science, Inc.
- Final Preliminary Site Assessment Report, United States Army Reserve Center, Long Beach, CA, Brown and Caldwell

#### **2000**

- Site Investigation Report, Oakland, 63D Regional Readiness Command, Parsons Engineering Science, Inc., 5 July 2000
- Draft Work Plan for Site Investigations at Seven U.S. Army Reserve, 63D Regional Readiness Command, CDM Federal Programs Corporation, 3 May 2000

#### **2001**

- Draft RI/HHRA completed for Oakland, Dec 01. Put on hold until completion of IRA.

#### **2002**

- Draft EE/CA completed Aug 02 for Site 1 Oakland USAR HWD.

#### **2003**

- IRA initiated for Site 1 Oakland USAR HWD.

### 2004

- IRA completed for Site 1 Oakland USAR HWD.
- Groundwater sampling began for Site 1 Oakland USAR HWD

### 2005

- Groundwater sampling completed for Site 1 Oakland USAR HWD.
- RI/HHRA/ERA completed for Site 1 Oakland USAR HWD.
- Expect completion of FS for Site 1 Oakland USAR HWD.
- Expect completion of Decision Document for Site 1 Oakland USAR HWD.

# 63<sup>rd</sup> Regional Readiness Command

## Installation Restoration Program Site Description

# SITE-01

## VEHICLE WASH RACK W/OWS

### USARC OAKLAND (HERIOC WAR DEAD)

#### SITE DESCRIPTION

Site 1 is located along the north fence line of a 16 acre facility next to Building 1070 and adjacent to the Cypress freeway interchange. This site consists of an inactive vehicle wash rack with an oil water separator and associated piping. The site was discovered during construction activities in 1984. It was immediately fenced. The OWS was filled with dirt and the wash rack was covered with a thin layer of soil. The potential contaminants of concern at this site are POL, solvents and heavy metals. Four samples were collected in FY97 resulting in the low RRSE score. The sampling indicated only background metals were detected in the soil sample from an area adjacent to the OWS. A Preliminary Assessment (historical research) was completed in February 1999 and submitted to regulatory agencies in March 1999. A Site Investigation has been completed. The preliminary draft report became available December 1999 and finalized in July 2000. The Draft RI was completed in 2001 and then put on hold until IRA completed. The EE/CA was completed in 2003.

In 2003, the facility components and ~192 cy of lead-contaminated soil was removed and disposed of off-site. The IRA removal report was completed in March 2004. Currently, a groundwater investigation is being performed.

#### CLEANUP STRATEGY

Upon DTSC review of the RA plan and associated confirmation sampling, it is anticipated that Response Complete will be achieved with Institutional Controls. It is not anticipated that future funding will be required.

#### STATUS

**REGULATORY DRIVER:** CERCLA

**RRSE:** Medium

**CONTAMINANTS OF CONCERN:**  
POL, Metals, Solvents

**MEDIA OF CONCERN:**  
Groundwater

<u>Phases</u>	<u>Start</u>	<u>End</u>
PA.....	199808 .....	199902
SI .....	199905 .....	200011
IRA.....	200305 .....	200309
<b>RI/FS .....</b>	<b>200012 .....</b>	<b>200609</b>

**RC DATE:** 200609

## IRP No Further Action Sites Summary

AEDB-R #	Site Title	Documentation/Reason for NFA	NFA Date
SITE 1	HYDRAULIC LIFT	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 2	VEHICLE WASH RACK	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 3	TRANSFORMER	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 4	INDOOR FIRING RANGE	Not Eligible For ER,A/BRAC Funding	31-May-1996
FTHE-01	LANDFILL #1	All Required Cleanup(s) Completed	31-Aug-2002
FTHE-02	BATTERY ACID NEUTRALIZATION PIT(BLDG290)	All Required Cleanup(s) Completed	30-Jun-1999
FTHE-03	FIRE DRILL PIT #1 (EXISTING BURN PIT)	All Required Cleanup(s) Completed	30-Sep-2000
FTHE-04	FORMER PHOTO LAB SUMP (BLDG. 186)	All Required Cleanup(s) Completed	30-Jun-1998
FTHE-05	FORMER X-RAY LAB (BLDG 105)	Study Completed, No Cleanup Required	31-Mar-1994
FTHE-06	WASTE WATER LAB	Not Eligible For ER,A/BRAC Funding	31-Mar-1994
FTHE-07	CROCKER RANGE	Not Eligible For ER,A/BRAC Funding	31-Mar-1994
FTHE-08	ALPHA RANGE	Not Eligible For ER,A/BRAC Funding	31-Mar-1994
FTHE-09	BRAVO RANGE	Not Eligible For ER,A/BRAC Funding	31-Mar-1994
FTHE-10	RANGE B-9 (TANK RANGE -MPRC)	Not Eligible For ER,A/BRAC Funding	31-Mar-1994
FTHE-16	FORMER PESTICIDE STORAGE (BLDG. T- 157)	All Required Cleanup(s) Completed	31-Dec-2002
FTHE-17	FORMER SEWAGE TREATMENT PLANT	All Required Cleanup(s) Completed	30-Sep-1998
FTHE-19	FORMER UST SITE(FORMER DOL MP/FACILITY95	All Required Cleanup(s) Completed	31-Jan-1991
FTHE-20	BLDG 290 FORMER HAZ WASTE STORAGE AREA	All Required Cleanup(s) Completed	30-Sep-2000
FTHE-23	MILLER RANCH BLDG T-624-UST	Not Eligible For ER,A/BRAC Funding	31-Mar-1994
FTHE-24	FIRE DRILL PIT #2 (ABANDONED BURN PIT)	All Required Cleanup(s) Completed	30-Sep-2000
FTHE-25	BLDG 290 WASTE OIL SUMP	All Required Cleanup(s) Completed	30-Apr-1996
FTHE-26	BLDG 122 - OLD PX FACILITY (FORMER USTS)	All Required Cleanup(s) Completed	30-Sep-2000

<b>AEDB-R #</b>	<b>Site Title</b>	<b>Documentation/Reason for NFA</b>	<b>NFA Date</b>
FTHE-27A	FORMER CDEC 8J HAZ WASTE ACCUM AREA	All Required Cleanup(s) Completed	30-Jun-1999
FTHE-27B	FORMER CDEC 8J WASTE OIL TANK SITE	All Required Cleanup(s) Completed	30-Sep-2000
FTHE-27C	CDEC 8J AREA 1 TANK PARKING	Other	31-Oct-1997
FTHE-27D	CDEC 8J AREA 3	Study Completed, No Cleanup Required	31-Oct-1994
FTHE-29	EXP 52/57 FORMER UST SITE	All Required Cleanup(s) Completed	30-Sep-2000
FTHE-30	AMMUNITION CRATE BURN AREA	All Required Cleanup(s) Completed	30-Jun-1998
FTHE-31	DEH FORMER CONTAMINATED SOIL PILE SITE	Study Completed, No Cleanup Required	31-Mar-1994
FTHE-32	MILLER RANCH CONTAMINATED SOIL PILES	All Required Cleanup(s) Completed	31-Dec-1997
FTHE-33	FORMER DOL HAZ WASTE ACCUM AREA (B-252)	Study Completed, No Cleanup Required	30-Sep-2000
FTHE-34	FORMER WV MAINTEN HAZ ACCUM AREA (B-259)	Not Eligible For ER,A/BRAC Funding	30-Jun-2001
FTHE-35	FORMER ARMOR HAZ WASTE ACCUM AREA (B-25)	All Required Cleanup(s) Completed	30-Sep-1998
FTHE-36	FORMER OPEN YARD HAZ WASTE ACCUM AREA	All Required Cleanup(s) Completed	30-Sep-1998
FTHE-37	FORMER DOL HAZ WASTE ACCUM (HELIPAD)	Study Completed, No Cleanup Required	31-Oct-1997
FTHE-38	DEH FORMER TRANSFORMER STRG (BLDG. 141)	All Required Cleanup(s) Completed	30-Sep-1998
FTHE-39	MILLER RANCH EVAP. POND & SUMP	All Required Cleanup(s) Completed	31-Jul-1999
PARKS3	FORMER OIL DRUM STORAGE AREA	Study Completed, No Cleanup Required	31-Dec-1996
PARKS5	FIRE TRAINING AREA	Not Eligible For ER,A/BRAC Funding	30-Sep-2000
PRFTA-01	TASSAJARA FLOOD PLAIN DISPOSAL TRENCHES	Study Completed, No Cleanup Required	29-Feb-2000

<b>AEDB-R #</b>	<b>Site Title</b>	<b>Documentation/Reason for NFA</b>	<b>NFA Date</b>
PRFTA-03	B-791 REFUELING AREA	Study Completed, No Cleanup Required	31-Dec-1996
FTHE-04	FORMER PHOTO LAB SUMP (BLDG. 186)	All Required Cleanup(s) Completed	30-Jun-1998
FTHE-05	FORMER X-RAY LAB (BLDG 105)	Study Completed, No Cleanup Required	31-Mar-1994
FTHE-06	WASTE WATER LAB	Not Eligible For ER,A/BRAC Funding	31-Mar-1994
FTHE-07	CROCKER RANGE	Not Eligible For ER,A/BRAC Funding	31-Mar-1994
FTHE-08	ALPHA RANGE	Not Eligible For ER,A/BRAC Funding	31-Mar-1994
FTHE-09	BRAVO RANGE	Not Eligible For ER,A/BRAC Funding	31-Mar-1994
FTHE-10	RANGE B-9 (TANK RANGE -MPRC)	Not Eligible For ER,A/BRAC Funding	31-Mar-1994
FTHE-16	FORMER PESTICIDE STORAGE (BLDG. T-157)	All Required Cleanup(s) Completed	31-Dec-2002
FTHE-17	FORMER SEWAGE TREATMENT PLANT	All Required Cleanup(s) Completed	30-Sep-1998
FTHE-19	FORMER UST SITE(FORMER DOL MP/FACILITY95	All Required Cleanup(s) Completed	31-Jan-1991
FTHE-20	BLDG 290 FORMER HAZ WASTE STORAGE AREA	All Required Cleanup(s) Completed	30-Sep-2000
FTHE-23	MILLER RANCH BLDG T-624-UST	Not Eligible For ER,A/BRAC Funding	31-Mar-1994
FTHE-24	FIRE DRILL PIT #2 (ABANDONED BURN PIT)	All Required Cleanup(s) Completed	30-Sep-2000
FTHE-25	BLDG 290 WASTE OIL SUMP	All Required Cleanup(s) Completed	30-Apr-1996
FTHE-26	BLDG 122 - OLD PX FACILITY (FORMER USTS)	All Required Cleanup(s) Completed	30-Sep-2000
FTHE-27A	FORMER CDEC 8J HAZ WASTE ACCUM AREA	All Required Cleanup(s) Completed	30-Jun-1999
FTHE-27B	FORMER CDEC 8J WASTE OIL TANK SITE	All Required Cleanup(s) Completed	30-Sep-2000
FTHE-27C	CDEC 8J AREA 1 TANK PARKING	Other	31-Oct-1997
FTHE-27D	CDEC 8J AREA 3	Study Completed, No Cleanup Required	31-Oct-1994
FTHE-29	EXP 52/57 FORMER UST SITE	All Required Cleanup(s) Completed	30-Sep-2000
FTHE-30	AMMUNITION CRATE BURN AREA	All Required Cleanup(s) Completed	30-Jun-1998

<b>AEDB-R #</b>	<b>Site Title</b>	<b>Documentation/Reason for NFA</b>	<b>NFA Date</b>
FTHE-31	DEH FORMER CONTAMINATED SOIL PILE SITE	Study Completed, No Cleanup Required	31-Mar-1994
FTHE-32	MILLER RANCH CONTAMINATED SOIL PILES	All Required Cleanup(s) Completed	31-Dec-1997
FTHE-33	FORMER DOL HAZ WASTE ACCUM AREA (B-252)	Study Completed, No Cleanup Required	30-Sep-2000
FTHE-34	FORMER WV MAINTEN HAZ ACCUM AREA (B-259)	Not Eligible For ER,A/BRAC Funding	30-Jun-2001
FTHE-35	FORMER ARMOR HAZ WASTE ACCUM AREA (B-25)	All Required Cleanup(s) Completed	30-Sep-1998
FTHE-36	FORMER OPEN YARD HAZ WASTE ACCUM AREA	All Required Cleanup(s) Completed	30-Sep-1998
FTHE-37	FORMER DOL HAZ WASTE ACCUM (HELIPAD)	Study Completed, No Cleanup Required	31-Oct-1997
FTHE-38	DEH FORMER TRANSFORMER STRG (BLDG. 141)	All Required Cleanup(s) Completed	30-Sep-1998
FTHE-39	MILLER RANCH EVAP. POND & SUMP	All Required Cleanup(s) Completed	31-Jul-1999
PARKS3	FORMER OIL DRUM STORAGE AREA	Study Completed, No Cleanup Required	31-Dec-1996
PARKS5	FIRE TRAINING AREA	Not Eligible For ER,A/BRAC Funding	30-Sep-2000
PRFTA-01	TASSAJARA FLOOD PLAIN DISPOSAL TRENCHES	Study Completed, No Cleanup Required	29-Feb-2000
PRFTA-03	B-791 REFUELING AREA	Study Completed, No Cleanup Required	31-Dec-1996
SITE 1	GREASE RACK	Study Completed, No Cleanup Required	30-Sep-2001
SITE 1	GREASE RACK	Study Completed, No Cleanup Required	31-Mar-2001
SITE 01	SEWAGE LIFT STATION TANK	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 02	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 03	GASOLINE UST	All Required Cleanup(s) Completed	31-Oct-1993
SITE 04	GREASE RACK	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 05	POL STORAGE LOCKER	Not Eligible For ER,A/BRAC Funding	30-Sep-1996

<b>AEDB-R #</b>	<b>Site Title</b>	<b>Documentation/Reason for NFA</b>	<b>NFA Date</b>
SITE 06	POL STORAGE LOCKER	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 07	DRUM STORAGE AREA	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 08	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 09	INDOOR FIRING RANGE	Not Eligible For ER,A/BRAC Funding	31-May-1996
SITE 1	MOBILE FUEL PODS (2)	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 10	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 11	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 12	POL STORAGE ROOM	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 13	WASTE OIL, OILY WATER UST	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 14	WASTE OIL AGST	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 15	POL STORAGE AREA	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 16	BATTERY AREA	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 17	VEHICLE WASH RACKS & O/W SEP	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 18	TRANSFORMERS	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 19	TRANSFORMERS	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 2	MOBILE FUEL POD	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 20	TRANSFORMERS	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 21	TRANSFORMERS	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 22	HEATING OIL UST	All Required Cleanup(s) Completed	31-Jan-1996
SITE 3	MOBILE FUEL POD	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 4	EMPTY UST	All Required Cleanup(s) Completed	31-May-1997
SITE 5	MOBILE FUEL PODS (2)	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 6	BRAKE CHANGING AREA	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 7	WASTE OIL FILTER STORAGE	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 8	PAINT LOCKER	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 9	PAINT LOCKER	Not Eligible For ER,A/BRAC Funding	30-Sep-1996
SITE 1	MOBILE FUEL TANKS	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 2	POL STORAGE BUILDING	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 3	GREASE RACK	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 4	VEHICLE WASH RACK O/W SEP	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 5	BRAKE CHANGING AREA	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 6	PAINT CABINET	Not Eligible For ER,A/BRAC Funding	31-Oct-1996

<b>AEDB-R #</b>	<b>Site Title</b>	<b>Documentation/Reason for NFA</b>	<b>NFA Date</b>
SITE 7	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 8	BATTERY STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 9	INDOOR FIRING RANGE	All Required Cleanup(s) Completed	31-Oct-1997
SITE 01	SEPTIC TANKS/LEACHFIELD	Not Eligible For ER,A/BRAC Funding	31-Mar-1998
SITE 02	FLAMMABLE MATERIALS LOCKER	Not Eligible For ER,A/BRAC Funding	31-Mar-1998
SITE 03	GREASE RACK	Not Eligible For ER,A/BRAC Funding	31-Mar-1998
SITE 04	VEHICLE WASH RACK	Not Eligible For ER,A/BRAC Funding	31-Mar-1998
SITE 05	UNDERGROUND STORAGE TANK	Not Eligible For ER,A/BRAC Funding	31-Mar-1998
SITE 00	INSTALL PA'D BUT NO WASTE SITES	Study Completed, No Cleanup Required	31-Mar-1998
SITE 01	GASOLINE UST	Not Eligible For ER,A/BRAC Funding	30-Apr-1992
SITE 02	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	30-Apr-1992
SITE 01	HEATING OIL UST	All Required Cleanup(s) Completed	31-Oct-1991
SITE 02	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 03	WASTE STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 04	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 05	POL STORAGE SHEDS (15)	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 01	ONE PAD MOUNTED TRANSFORMER	Study Completed, No Cleanup Required	31-Mar-1998
SITE 02	UNDERGROUND STORAGE TANK	Study Completed, No Cleanup Required	30-Jun-1990
SITE 03	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	31-Mar-1998
SITE 04	UNDERGROUND STORAGE TANK	Study Completed, No Cleanup Required	30-Jun-1990
SITE 05	STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-Mar-1998
SITE 06	ONE PAD MOUNTED TRANSFORMER	Study Completed, No Cleanup Required	31-Mar-1998
SITE 07	POL STORAGE ROOM	Not Eligible For ER,A/BRAC Funding	31-Mar-1998
SITE 08	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	31-Mar-1998
SITE 09	BRAKE CHANGING AREA	Not Eligible For ER,A/BRAC Funding	31-Mar-1998
SITE 10	DRAIN GUTTER IN MOTOR BAY	Not Eligible For ER,A/BRAC Funding	30-Sep-1998
SITE 1	MOBILE STORAGE TANK	Not Eligible For ER,A/BRAC Funding	31-Oct-1996

<b>AEDB-R #</b>	<b>Site Title</b>	<b>Documentation/Reason for NFA</b>	<b>NFA Date</b>
SITE 10	POL STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 11	TRANSFORMERS	Study Completed, No Cleanup Required	31-Oct-1996
SITE 2	POL STORAGE SHEDS	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 3	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 4	WASTE STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 5	BATTERY ROOM	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 6	BRAKE CHANGING AREA	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 7	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 8	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 9	PAINT LOCKER	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 01	PHOTO & PRINTING PROCESS AREA	Study Completed, No Cleanup Required	31-Oct-1996
SITE 02	POL STORAGE ROOM	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 03	PARTS CLEANING	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 04	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 05	DRUM STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 06	INDOOR FIRING RANGE	All Required Cleanup(s) Completed	31-Oct-1997
SITE 07	FIELD WITH NO GROWTH	Study Completed, No Cleanup Required	31-Jan-2000
SITE 01	POL STORAGE ROOM	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 02	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 03	GASOLINE UST	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 04	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 05	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 01	WASTE OIL STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-May-1989
SITE 02	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	31-May-1989
SITE 03	POL STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-May-1989
SITE 04	PAINT CABINET	Not Eligible For ER,A/BRAC Funding	31-May-1989
SITE 05	INDOOR FIRING RANGE	All Required Cleanup(s) Completed	31-Oct-1997
SITE 00	0 SITES	Not Eligible For ER,A/BRAC Funding	31-Mar-1998
SITE 01	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	31-Mar-1998

AEDB-R #	Site Title	Documentation/Reason for NFA	NFA Date
SITE 02	DRUM STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-Mar-1998
SITE 03	GREASE RACK	Study Completed, No Cleanup Required	30-Sep-2001
SITE 04	FLAMMABLE MATERIALS SHED	Not Eligible For ER,A/BRAC Funding	31-Mar-1998
SITE 05	POL SHED	Not Eligible For ER,A/BRAC Funding	31-Mar-1998
SITE 06	DRUM STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-Mar-1998
SITE 07	FLAMMABLE MATERIALS SHED	Not Eligible For ER,A/BRAC Funding	31-Mar-1998
SITE 08	BATTERY ROOM	Not Eligible For ER,A/BRAC Funding	31-Mar-1998
SITE 09	GREASE RACK	Other	31-Mar-1998
SITE 01	POL STORAGE TRAILER	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 02	VEHICLE WASH AREA	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 03	POL STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 01	LEADED GASOLINE UST	All Required Cleanup(s) Completed	31-Oct-1992
SITE 02	POL STORAGE BUILDING	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 03	GREASE RACK	Study Completed, No Cleanup Required	31-May-2001
SITE 04	INDOOR FIRING RANGE	All Required Cleanup(s) Completed	31-Oct-1997
SITE 05	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	28-Feb-1999
SITE 1	FLAMMABLE MATERIALS LOCKER	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 10	BATTERY ROOM	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 11	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 12	DIESEL FUEL UST	All Required Cleanup(s) Completed	31-Jan-1993
SITE 13	DIESEL FUEL UST	All Required Cleanup(s) Completed	31-Jan-1993
SITE 2	POL STORAGE SHED	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 3	POL STORAGE BUILDING	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 4	WASTE OIL TANK	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 5	GREASE RACK	Study Completed, No Cleanup Required	31-Jan-1993
SITE 6	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 7	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 8	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 9	BRAKE CHANGING AREA	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 00	INSTALL PA'D BUT NO WASTE SITES	Study Completed, No Cleanup Required	31-Mar-1998

AEDB-R #	Site Title	Documentation/Reason for NFA	NFA Date
SITE 1	DRUM STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 2	WASTE OIL UST	Other	31-Jan-1992
SITE 3	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 4	BRAKE CHANGING AREA	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 5	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 6	POL ROOM	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 7	BATTERY STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 8	STORAGE SHED	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 9	INDOOR FIRING RANGE	All Required Cleanup(s) Completed	31-Oct-1997
SITE 01	WASTE OIL STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 02	POL STORAGE ROOM	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 03	VEHICLE WASH RACK O/W SEPARATOR	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 01	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	30-Sep-1998
SITE 02	UNDERGROUND STORAGE TANK	All Required Cleanup(s) Completed	29-Feb-1992
SITE 03	POL SHED	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 04	GREASE RACK	Study Completed, No Cleanup Required	30-Sep-2001
SITE 05	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 06	POL LOCKER	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 07	BRAKE CHANGING AREA	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 08	BATTERY ROOM	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 01	ONE POLE MOUNTED TRANSFORMER	Study Completed, No Cleanup Required	28-Feb-1998
SITE 02	POL STORAGE SHED	Not Eligible For ER,A/BRAC Funding	28-Feb-1998
SITE 03	DRUM STORAGE AREA	Not Eligible For ER,A/BRAC Funding	28-Feb-1998
SITE 04	MOBILE STORAGE TANK	Not Eligible For ER,A/BRAC Funding	28-Feb-1998
SITE 05	MOBILE STORAGE TANK	Not Eligible For ER,A/BRAC Funding	28-Feb-1998
SITE 06	MOBILE STORAGE TANKS	Not Eligible For ER,A/BRAC Funding	28-Feb-1998
SITE 07	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	28-Feb-1998
SITE 08	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	28-Feb-1998

<b>AEDB-R #</b>	<b>Site Title</b>	<b>Documentation/Reason for NFA</b>	<b>NFA Date</b>
SITE 09	BRAKE CHANGING AREA	Not Eligible For ER,A/BRAC Funding	28-Feb-1998
SITE 10	FLAMMABLE MATERIALS ROOM	Not Eligible For ER,A/BRAC Funding	28-Feb-1998
SITE 11	DRUM STORAGE AREA	Not Eligible For ER,A/BRAC Funding	28-Feb-1998
SITE 12	INDOOR FIRING RANGE	All Required Cleanup(s) Completed	28-Feb-1998
SITE 01	DRUM STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 02	PAINT LOCKER	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 03	GREASE RACK	Not Eligible For ER,A/BRAC Funding	30-Sep-1998
SITE 04	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 05	POL STORAGE ROOM	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 1	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 2	DIESEL FUEL UST	All Required Cleanup(s) Completed	31-Oct-1993
SITE 3	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 4	POL ROOM	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 5	STORAGE SHED	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 01	INDOOR FIRING RANGE	All Required Cleanup(s) Completed	28-Feb-1993
SITE 02	FLAMMABLE MATERIALS ROOM	Not Eligible For ER,A/BRAC Funding	31-Mar-1998
SITE 03	ONE PAD MOUNTED TRANSFORMER	Study Completed, No Cleanup Required	31-Oct-1996
SITE 04	ONE POLE MOUNTED TRANSFORMER	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 05	ONE POLE MOUNTED TRANSFORMER	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 01	PAINT LOCKER	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 02	TRANSFORMERS	Study Completed, No Cleanup Required	31-Oct-1996
SITE 03	POL STORAGE SHED	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 04	WASTE STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 05	POL STORAGE BUILDING	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 00	0 SITES	Not Eligible For ER,A/BRAC Funding	31-Mar-1998
SITE 01	GREASE RACK	Study Completed, No Cleanup Required	30-Sep-1999
SITE 02	VEHICLE WASH RACK	Not Eligible For ER,A/BRAC Funding	28-Feb-1999
SITE 03	POL STORAGE BUILDING	Not Eligible For ER,A/BRAC Funding	31-Oct-1996

<b>AEDB-R #</b>	<b>Site Title</b>	<b>Documentation/Reason for NFA</b>	<b>NFA Date</b>
SITE 1	TRANSFORMER	Not Eligible For ER,A/BRAC Funding	28-Feb-1999
SITE 2	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 3	POL ROOM	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 4	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 5	LIFT STATION	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 01	VEHICLE WASH RACK & O/W SEP	Study Completed, No Cleanup Required	31-Jan-2003
SITE 02	GREASE RACK	Study Completed, No Cleanup Required	31-Jan-2003
SITE 01	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 02	PAINT LOCKERS	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 03	POL STORAGE SHED	Not Eligible For ER,A/BRAC Funding	31-Oct-1996
SITE 04	GREASE RACK	Study Completed, No Cleanup Required	28-Feb-2001
SITE 01	WASTE OIL STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-Jan-1989
SITE 01	ONE POLE MOUNTED TRANSFORMER	Study Completed, No Cleanup Required	28-Feb-1998
SITE 02	POL STORAGE SHED	Not Eligible For ER,A/BRAC Funding	28-Feb-1998
SITE 03	DRUM STORAGE AREA	Not Eligible For ER,A/BRAC Funding	28-Feb-1998
SITE 04	MOBILE STORAGE TANK	Not Eligible For ER,A/BRAC Funding	28-Feb-1998
SITE 05	MOBILE STORAGE TANK	Not Eligible For ER,A/BRAC Funding	28-Feb-1998
SITE 06	MOBILE STORAGE TANKS	Not Eligible For ER,A/BRAC Funding	28-Feb-1998
SITE 07	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	28-Feb-1998
SITE 08	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	28-Feb-1998
SITE 09	BRAKE CHANGING AREA	Not Eligible For ER,A/BRAC Funding	28-Feb-1998
SITE 10	FLAMMABLE MATERIALS ROOM	Not Eligible For ER,A/BRAC Funding	28-Feb-1998
SITE 11	DRUM STORAGE AREA	Not Eligible For ER,A/BRAC Funding	28-Feb-1998
SITE 12	INDOOR FIRING RANGE	All Required Cleanup(s) Completed	28-Feb-1998
SITE 01	DRUM STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-Oct-1996

***Initiation of IRP:*** 1989

***Past Phase Completion Milestones***

**2005**

- RI/HHRA/ERA complete Feb
- SI complete May
- FS complete Sep

***Projected Record of Decision (ROD)/Decision Document (DD) Approval Dates:*** None

***Schedule for Next Five-Year Review:*** None

***Estimated Completion Date of IRP (including LTM phase):*** 2006

## Prior Years Funds

**Total Funding up to FY04: \$932,000 -- OAKLAND HWD Site-01**

Year	Site Information	Expenditures	FY Total
FY 05		\$0	\$0

**Total Funding up to FY05: \$932,000**

## *Current Year Requirements*

Year	Site Information	Expenditures	FY Total
FY 06		\$0	\$0

**Total Funding FY06: \$0K**

***Total Future Requirements: \$0***

***Total IR Program Cost (from inception to completion of the IRP): \$932,000***

---

## Community Involvement

Thus far, there has not been enough sustained community interest to support a RAB. Public interest will be re-determined when remedial investigations are complete and remedial actions, if any, are planned.

Public notifications are published in applicable local newspapers as required under the National Oil and Hazardous Pollution Contingency Plan (NCP).

A Public Notice will be published for the IRA at the Oakland (HWD) Site-1. A public comment period will be given for 30 days.