

APR/FY06

HAINES PIPELINE
Alaska

**Army Defense Environmental
Restoration Program
Installation Action Plan**

Final 24 August 2006

Table of Contents

Table of Contents	1
Statement of Purpose	2
Acronyms and Abbreviations	3
 Installation Information	5
Cleanup Program Summary	7
 IRP Program	9
Summary	10
Contamination Assessment	11
<i>Previous Studies</i>	13
IRP Active Sites	20
<i>HNS-01 Haines Terminal</i>	21
<i>HNS-02 Haines Pipeline Investigation</i>	23
<i>HNS-03 Sears Creek Station</i>	24
<i>HNS-04 Tok Terminal SI</i>	25
<i>PBC at Haines</i>	26
IRP No Further Action Sites Summary	27
 IRP Schedule	28
IRP Costs	30
 Community Involvement	31

Statement of Purpose

The purpose of the Installation Action Plan (IAP) is to outline the total multi-year Cleanup Program for an installation. The plan identifies environmental cleanup requirements at each site or area of concern, and proposes a comprehensive, installation-wide approach, with associated costs and schedules, to conduct investigations, necessary remedial actions, and long-term management.

In an effort to coordinate planning information between the restoration manager, US Army Environmental Center (USAEC), Haines Pipeline, IMC, executing agencies, and regulatory agencies, an IAP was completed. The IAP is used to track requirements, schedules and tentative budgets for all Army installation cleanup programs.

All site-specific funding and schedule information has been prepared according to projected overall Army funding levels and is, therefore, subject to change.

The following agencies contributed to the formulation and completion of this Installation Action Plan during a planning workshop held on 3 April 2006:

Company/Installation/Branch
CEMML/USAGAK

DPW, FRA

DPW, USAGAK

Engineering and Environment, Inc. for USAEC

USAEC

USEPA

Acronyms & Abbreviations

ADEC	Alaska Department of Environmental Conservation
AEDB-R	Army Environmental Database- Restoration
AHEA	Army Environmental Hygiene Agency
AK	Alaska
AST	Aboveground Storage Tank
BLM	Bureau of Land Management
CANOL	Canadian Oil
CEMML	Center for Environmental Management of Military Lands
CERCLA	Comprehensive Environmental Response, Compensation and Liability Act of 1980
CERCLIS	Comprehensive Environmental Response, Compensation and Liability Information System
CLOSES	Cleanup Operations and Site Exit Strategy
CRREL	Cold Regions Research and Engineering Laboratory
\CTC	Cost-to-Complete
cy	cubic yards
DoD	Department of Defense
DPW	Department of Public Works
ER,A	Environmental Restoration, Army (formerly called DERA)
FRA	Fort Richardson
FS	Feasibility Study
ft	foot
FUDS	Formerly Used Defense Sites
FY	Fiscal Year
HNS	Haines
HVE	High-Vacuum Extraction
IAP	Installation Action Plan
IMC	Installation Management Command
RA	Interim Remedial Action
IRP	Installation Restoration Program
K	\$1,000
kg	kilograms
LNAPL	Light Non-aqueous Phase Liquid
LTM	Long-Term Management
NFA	No Further Action
NPL	National Priorities List
PA	Preliminary Assessment
PBC	Performance Based Contracting
PCB	polychlorinated biphenyl
POL	Petroleum, Oil & Lubricants
POM	Program Objective Memorandum (budget)
PY	prior year
RA	Remedial Action
RA(C)	Remedial Action (Construction)
RA(O)	Remedial Action (Operation)
RAB	Restoration Advisory Board

Acronyms & Abbreviations

RC	Response Complete
RD	Remedial Design
REM	Removal
RI	Remedial Investigation
RIP	Remedy-in-Place
ROD	Record of Decision
RRSE	Relative Risk Site Evaluation
SI	Site Inspection
TAPP	Technical Assistance for Public Participation
TFT	Tok Fuel Terminal
USACE	US Army Corps of Engineers
USAEC	US Army Environmental Center
USAEHA	US Army Environmental Hygiene Agency
USAG-AK	US Army Garrison-Alaska
USARPAC	US Army Pacific
USEPA	US Environmental Protection Agency
VOC	Volatile Organic Compound

Installation Locale: The Haines-Fairbanks Pipeline runs along a route from Haines, Alaska, through Haines Junction, Yukon Territory and along the Alaska Highway through Tok, Big Delta and then to the terminal at Fort Wainwright in Fairbanks, Alaska. The pipeline was built to supply fuel to military installations in Alaska. The pipeline consisted of an eight inch multi-product line with six pumping stations, including Tok, Haines, and Sears Creek. A significant portion of the line was installed above ground. The pipeline was decommissioned in 1972, with a majority of the pipe removed in 1990-1991. Haines Terminal was closed in 1991.

Installation Mission: US Army Alaska's primary missions are to provide ready combat forces to deploy rapidly in support of worldwide joint military operations, crisis response, and peacetime engagements; to maintain a quality of life and force protection platform; to field Stryker Brigade Combat Team 3; and to serve as the Joint Force Land Component in Alaska.

Lead Organization:

Installation Management Command, Pacific Region

Lead Executing Agencies:

US Army Alaska, Environmental Division

Regulatory Participation

State: Alaska Department of Environmental Conservation

National Priorities List (NPL) Status: Haines Pipeline is not on the NPL.

Installation Restoration Advisory Board (RAB)/Technical Review Committee (TRC)/Technical Assistance for Public Participation (TAPP) Status: A Restoration Advisory Board was established in 1997 for HNS-01. No TAPP projects have been identified by the RAB.

Installation Program Summaries

IRP

Primary Contaminants of Concern: Petroleum Hydrocarbons, Metals, VOCs, LNAPL

Affected Media of Concern: Soil, Groundwater, Surface Water

Estimated Date for Remedy-In-Place (RIP)/Response Complete (RC): 2010/2030

Funding to date (up to FY05): \$13,930K

Current year funding (FY06): \$2,651K

Cost-to-Complete (FY07+): \$8,947K

Cleanup Program Summary

Installation Historic Activity

The Haines-Fairbanks pipeline was built in the mid-1950s to replace the western portion of the Canadian Oil (CANOL) pipeline. The CANOL pipeline was built during the 1940s to carry oil from the Norman Wells oil field to a refinery in Whitehorse, British Columbia. Independent contractors from Canada and the US completed the Haines-Fairbanks pipeline in October 1955. The pipeline was constructed from eight-inch diameter steel pipe. Soon after completion, the US military took possession of the pipeline. Fuel was shipped to the POL terminal in Haines and then transported 626 miles to Fairbanks via the pipeline. The pipeline operated for 17 years. The operation ended in 1971, and the pipeline was purged.

In 1982, the Canadian Government took control of the pipeline that was located in Canada. The majority of the pipeline was removed from the right-of-way in 1991. Several pump stations were built along the pipeline. They were placed at the following locations: Haines (AK), Border (British Columbia), Haines Junction (Yukon), Donjek (Yukon) and Tok (AK). When more throughputs were needed, six more pumping stations were built in Blanchard River, Destruction Bay, Beaver Creek, Lakeview, Sears Creek and Timber. Lakeview and Timber stations have been patented by BLM to the state of Alaska. Any further action on these two sites will be conducted under the FUDS program. During its 17 years of operation, there were numerous leaks along the pipeline.

In 1990, the City of Haines requested that the Alaska Department of Environmental Conservation (ADEC) conduct an investigation of the Haines Fuel Terminal (HSN-01). In May 1990, ADEC requested the EPA list Haines Fuel Terminal on the Comprehensive Environmental Response, Compensation, and Liability Information System (CERCLIS). A preliminary assessment was finalized in February 1991, and the site investigation was completed in January 1996. The US Army, Alaska conducted investigation of pathways for off-site migration identified in the 1996 site investigation, and removed a fire burn pit, outside the Haines Fuel Terminal fence line, known to contribute to surface water contamination. Numerous remedial actions have been conducted at the Haines Fuel terminal. These actions included soil removal, in situ treatment and continued monitoring for off-site migration.

Tok Fuel Terminal was the second largest pump station on the Haines Pipeline. The site covers about 50 acres and once housed large above ground storage tanks and pipeline maintenance facilities. Tok Terminal has undergone significant changes in recent years. The buildings and tanks were removed during FY03. An RI was completed for the Tok site in FY04.

One other area being investigated is the Haines Pipeline right-of-way. The Haines Pipeline Investigation (HNS-02) consists of about 39 acres along the original pipeline right-of-way. The acreage represents multiple small sites along the pipeline that represent only a small amount of the actual pipeline right-of-way. The remainder of the acreage is being investigated under other Army programs, including the Formerly Used Defense Sites program. The pump stations, including Sears Creek (HNS-03) were also part of the pipeline and consisted of facilities for boosting pumping capability and for pipeline

Cleanup Program Summary

maintenance. The Sears Creek terminal is located between TOK and Haines, AK. The site is about 9.8 acres and houses generators, pumps, above ground storage tanks, pigging or clean stations, and a burn pit area. Remedial investigations are expected to be completed under a PBC for HNS-02, HNS-03, and HNS-04. The PBC is expected to be awarded in FY06.

PROGRAM PROGRESS:

IRP

- Prior Year Progress: Continuation of air sparging trench to control offsite migration of VOC at HNS-01 Haines Terminal.
- Future Plan of Action: Award PBC for continuation of air sparging trench to control offsite migration of VOCs and for completion of site characterization at HNS-01, Haines Terminal. Award a PBC for investigation and developing decision documents at HNS-02, HNS-03, and HNS-04.

HAINES PIPELINE

Installation Restoration Program

Total AEDB-R IRP Sites/AEDB-R sites with Response Complete: 23/18

Different Site Types:

- 14 Above Ground Storage Tanks
 - 1 Contaminated Groundwater
 - 2 Fire/Crash Training Areas
 - 4 POL (Petroleum/Lubricants) Lines
 - 1 Spill Site Area
 - 1 Storage Area

Most Widespread Contaminants of Concern: Petroleum Hydrocarbons, Metals, VOCs, LNAPL

Media of Concern: Soil, Groundwater, Surface Water

Completed Removal (REM)/Interim Remedial Action (IRA)/Remedial Action (RA):

- 1996 - RA at HNS-09
- 1997 - RA at HNS-07

Identified Possible REM/IRA/RA:

RA at HNS-01, 02, 03, 04

Total IRP Funding

Prior years (up to FY05):	\$13,930K
Current year funding (FY06):	\$ 2,651K
<u>Cost-to-Complete (FY07+):</u>	<u>\$ 8,839K</u>
Total:	\$25,420K

Duration of IRP

- Year of IRP Inception: 1991
- Year of IRP RIP/RC: 2010/2030
- Year of IRP Completion including Long-Term Management (LTM): 2030

IRP Contamination Assessment

IRP Contamination Assessment Overview

In 1992, a site investigation at HNS-01 was initiated and identified the presence of petroleum contaminants in soil, subsurface soils, surface water and groundwater. The report, finalized in 1993, led to a follow-on investigation to determine if off-site migration was occurring. This second phase to the site investigation to confirm off-site migration of petroleum contaminants was completed and reported in January 1996.

In October 1996, a groundwater control system, using oxygen-releasing compounds, was installed as a treatability study. Its goal was to determine if enhanced bioremediation could be used to slow or stop off-site migration of petroleum products. Results were inconclusive. During this same time frame, the Lutak fire burn pit, a major source of off-site surface water contamination, was excavated and the soil was thermally remediated.

In October 1997, a second treatability study was initiated with the installation of a High-Vacuum Extraction (HVE) system. The system was designed to remove and treat fuel-related compounds from groundwater and subsurface soil in the off-site migrating area. The system was deactivated December 2000 due to inefficiency.

In October 2001, an air sparging treatability study was implemented to control volatile contaminant migration and meet the goal objective, which is to minimize potential off-site migration.

Tok Fuel Terminal (TFT) was a pumping and storage station for the Haines to Fairbanks pipeline operated by the Department of Defense (DOD). The terminal was used to regulate the pipeline. The facility was taken out of service in 1973, and was leased by GSA to the Bureau of Land Management (BLM) in 1979. The fuel terminal had a fuel storage capacity of approximately 275,000 barrels in 133 bulk fuel storage tanks. The truck fill rack was used to fill tanker trucks with diesel fuel and motor gasoline. The housing and support facilities included the manifold building, mainline pump building, a garage and shop used to maintain equipment, and a power generator facility. In February 2002, a RI at TFT was initiated to investigate and evaluate subsurface contamination. The purpose of the study was to determine the extent of soil and groundwater contamination on the terminal. A limited RI was completed in 2003 that indicated two contaminated areas. The Generator Building area (~250 x 250 ft) has solvent and petroleum contamination in the soil and groundwater. The Oil Rack area (~50 x 50 ft) has high levels of petroleum and lead in the soil.

Investigation of the other sites comprising the Haines Pipeline and Sears Creek, was initiated through USARPAC AHEA. A preliminary assessment level survey was conducted at each of these sites and identified various contaminants including volatile organic compounds and residual petroleum compounds.

IRP Cleanup Exit Strategy

A PBC will be awarded in FY06 to bring HNS-01 to RIP and to complete RI/FS and DDs at the other three sites. Limited remedial actions may be required at HNS-02, -03 and -04. Continue operation of air sparging trench to control offsite migration of VOC at HNS-01, Haines Terminal. Upon achievement of RC, perform any necessary long-term management of land use controls.

1955

- Products Pipeline, Haines to Fairbanks, Alaska, Operating Manual, USACE-AK, May

1977

- Design, Construction and Operation, CRREL, February-77

1983

- Pollution Spill Control Plans Petroleum Division Terminal, Haines, Alaska, USACE-AK, Office of the District Engineer, June-83

1989

- Haines Landfill, Workplan and A-E Quality Control Plan, Haines, Alaska, Ecology and Environment, Inc., September-89

1990

- US Army Tank Farm and POL Dock Facility Lutak Inlet, US Fish and Wildlife Service, March-90

1992

- Site Safety and Health Plan, Site Investigation, Haines Fuel Terminal, Haines, Alaska, Harding Lawson Associates, November-92
- Work Plan, Fuel Terminal Site Investigation, Haines, Alaska, Harding Lawson Associates, November-92

1993

- Final Report, Fuel Terminal Site Investigation, Haines, Alaska, Harding Lawson Associates, April-93
- Final Report, Fuel Terminal Site Investigation, Haines, Alaska, Harding Lawson Associates, June-93

1994

- Groundwater Monitoring, Spring 1994, Fuel Terminal, Haines, Alaska, USACE-AK, Geotechnical Branch, Materials and Instrumentation Section, August-94
- Summary of Non-Nature Activities in Klukshu Reserve Area, Champagne and Aishihik First Nations, September-94
- Remedial Investigation/Risk Assessment, Data Quality Objectives and Conceptual Site Models, Haines Fuel Terminal, Haines, Alaska, Harding Lawson Associates, October

1995

- Work Plan Addendum, Haines Fuel Terminal Investigation, Haines, Alaska, Harding Lawson Associates, June-95
- Site Safety and Health Plan, Site Investigation and Monitoring, Haines Fuel Terminal, Haines, Alaska, Harding Lawson Associates, June-95
- Toxic and Hazardous Materials Survey, Haines Fuel Terminal Investigation, Haines, Alaska, Harding Lawson Associates, July-95

1995 (cont.)

- Preliminary Environmental Assessment, Haines-Fairbanks Pipeline, UMA Engineering Ltd., August-95
- Chemical Data Report Haines Fuel Terminal Landfill Groundwater Monitoring, Spring 1995, Harding Lawson Associates, October-95
- Chemical Data Report, Haines Fuel Terminal Existing Wells, Groundwater Monitoring, Spring 1995, Haines, Alaska, Harding Lawson Associates, October-95

1996

- Site Investigation Report, Haines Fuel Terminal, Haines, Alaska, Harding Lawson Associates, January-96
- PCB Survey, Health and Safety Plan, Haines Fuel Terminal, Haines, Alaska, CH2M Hill, May-96
- Haines Fuel Terminal and Tank Farm, Public Meeting, Transcript of Proceedings, May 20, 1996, Jacobs Engineering Group, Inc., May-96
- Soil Vapor/Groundwater Survey Work Plan Haines Fuel Terminal, Total Environmental Restoration Contract, May-96
- Conceptual Site Model , Radian International LLC, June-96
- Conceptual Site Model , , June-96
- Summary Report, Haines Fuel Terminal and Tank Farm, Public Meeting, May 20, 1996, Haines, Alaska, Ecology and Environment, Inc., July-96
- Draft, Engineering Evaluation/Cost Analysis, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., July-96
- Final, Community Relations Plan, Haines Fuel Terminal, Alaska, Jacobs Engineering Group, Inc., August-96
- Background Information for Preliminary Design Meeting, Haines Fuel Terminal, Haines, Alaska, Radian International LLC, August-96
- Site Safety and Health Plan, Interim Working Plan, Haines Fuel Terminal, Alaska, Final, Revision 2, Jacobs Engineering Group, Inc., October-96
- Haines Fuel Terminal and Tank Farm Documents Public Information, Jacobs Engineering Group, Inc., October-96
- Workplan - Lutak Burn Pit Removal Action, Goo Pit Capping, and Control Measures Treatment System Construction, Haines Fuel Terminal, Haines, Alaska, Final, Revision 0, Jacobs Engineering Group, Inc., October-96
- Final, Tier 1 Ecological Risk Assessment, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., November-96
- Haines Fuel Terminal Project, Public Meeting, Transcript of Proceedings, November 21, 1996, Haines High School Band Room, Haines, Alaska, , November-96
- Geophysical Survey, Haines Fuel Terminal, Haines, Alaska, Final, Radian International LLC, November-96

1997

- Decision Document for a Soil Removal and Treatment, Lutak Burn Pit, Haines Fuel Terminal, Haines, Alaska, Directorate of Public Works, Environmental Compliance and Restoration Branch, January-97

1997 (cont.)

- Draft, Meeting Summary Report, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., February-97
- Geophysical Survey of the Goo Pit Area, Haines Fuel Terminal, Haines, Alaska, Draft Letter Report: March 11, 1997, CRREL, March-97
- Draft, ORC Treatability Workplan, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., April-97
- Haines Fuel Terminal and Tank Farm Public Meeting- Transcript of Proceedings, US Army Alaska, April-97
- PCB Survey Report, Delivery Order 7, Haines and Seward, Alaska, CH2M Hill, June-97
- 30% Design, Tank 100 High-Vacuum Extraction (HVE) Treatability Study, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., June-97
- Jacobs Engineering Group Subcontract between Environment Consultants, and Jacobs Engineering Group Inc. in support of: US Army Corps of Engineers, Alaska District, Total Environmental Restoration Contract for Marine Study at Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., July-97
- Draft, April 30, 1997, Restoration Advisory Board Meeting Summary Report, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., July-97
- Haines Fuel Terminal, Geophysical Investigation of a Suspected Landfill Area, Interim Draft Report, CRREL, July-97
- Final Workplan for Multiple Studies, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., August-97
- 90% Design, Tank 100 High-Vacuum Extraction (HVE) Treatability Study, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., August-97
- Final Summary Report Lutak Burn Pit Removal Action, Goo Pit Capping, and Control Measures Treatment System Construction, Radian International LLC, October-97
- Final, Construction Workplan, Tank 100 High-Vacuum Extraction (HVE) System, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., October-97

1998

- Draft, Conceptual Site Model, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., January-98
- Preliminary Aquifer Characterization and Viability Recommendations, Haines Fuel Terminal, Haines, Alaska, Draft Letter Report, CRREL, February-98
- Draft, Chilkoot Village, Site Assessment Report, NSWC/EG&G/Portage, February-98
- Draft, Summary Report, High-Vacuum Extraction (HVE) System Construction and Perimeter Fence Repair, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., March-98
- Preliminary Aquifer Characterization and Viability Recommendations, Haines Fuel Terminal, Haines, Alaska, Interim Draft Report, CRREL, March-98
- Tank 100 High-Vacuum Extraction Treatability Study, Performance Evaluation Report, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., April-98
- Focused Feasibility Study, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., April-98

1998 (cont.)

- Tank 104 Oxygen Releasing Compound (ORC) Slurry Treatability Study Report, Jacobs Engineering Group, Inc., April-98
- Final ORC Treatability Study Midpoint Evaluation Report, Jacobs Engineering Group, Inc., April-98
- Cultural Resource Survey of the Haines Fuel Terminal, Haines, Alaska: Final Report on the Archaeology of Tanani Point, Northern Land Use Research, Inc., April-98
- Final, Tank 100, Baseline Study, Summary Report, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., April-98
- Final Tank 100 Baseline Study Summary Report, Jacobs Engineering Group, Inc., April-98
- Information Repository Tank 100 High Vacuum Extraction Treatability Study Performance Evaluation Report Haines Fuel Terminal Haines, Alaska, Jacobs Engineering Group, Inc., April-98
- Final, Soil Classification Study, Summary Report, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., April-98
- Final, ORC Treatability Study, Midpoint Evaluation Report, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., April-98
- Final, Tank 104, Oxygen Releasing Compound (ORC) Slurry Treatability Study Report, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., April-98
- Draft, Alternate Cleanup Level Development Workplan, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., May-98
- PCB Annual Document Logs, 1997, Haines Fuel Terminal, Haines, Alaska, CH2M Hill, June-98
- Final, Preliminary Evaluation of Remedial Alternatives, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., August-98
- Final Site Assessment Workplan, Haines Fuel Terminal "Goo Pit", Haines, Alaska, EMCON Alaska, Inc., September-98
- Draft, ORC Treatability Study, Performance Evaluation Report, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., September-98
- Final, Work Plan for Tank 107, Haines Fuel Terminal, Haines, Alaska, ENSR, December-98
- Final, Haines Fuel Terminal, Marine Environmental Impact Evaluation, Environment Consultants, December-98
- Risk Assessment Workplan, Haines Fuel Terminal, Haines, Alaska, Final, Jacobs Engineering Group, Inc., December-98

1999

- Environmental Assessment of Department of Defense Activities on Native Resources and Lands in Southeast Alaska, P.V.T. Consulting, LLC, January-99
- Detecting and Mapping Petroleum-Contaminated Soils with DC Resistivity, CRREL, January-99
- Groundwater Flow Measurements at the Haines Fuel Terminal, Haines, Alaska, for the Period December 1997 to November 1998: A Preliminary Data Report, Interim Draft Report, CRREL, February-99

1999 (cont.)

- Sentry Wells, October 1998, Haines Fuel Terminal, Alaska, USACE-AK, Geotechnical Branch, Materials and Instrumentation Section, April-99
- Landfill Wells, Groundwater Monitoring, October 1998, Haines Fuel Terminal, Alaska, USACE-AK, Geotechnical Branch, Materials and Instrumentation Section, April-99
- Using DC Resistivity to Find and Map Petroleum-Contaminated Soils at the Haines Fuel Terminal, Haines, Alaska, Final Interim Report, CRREL, April-99
- Draft Risk Assessment Report Volume 2 Appendices J-K, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., May-99
- Draft, Risk Assessment Report, Volume 1, Text and Appendices A - I, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., May-99
- Final, Haines Fuel Terminal, Tank 107, Release Investigation Report, Haines, Alaska, ENSR, May-99
- PCB Annual Document Logs, 1998, Haines Fuel Terminal, Haines, Alaska, CH2M Hill, June-99
- Technical Memorandum, Tank 100 High-Vacuum Extraction System, Manifold Building Expansion, Haines Fuel Terminal, Haines, Alaska, Final, Jacobs Engineering Group, Inc., July-99
- Geologic, Geophysical and Hydrogeologic Investigations of the Haines Fuel Terminal, Haines, Alaska, CRREL, August-99
- Technical Memorandum Pipeline Removal and Abandonment, Jacobs Engineering Group, Inc., August-99
- May 1999, Landfill Groundwater Monitoring, Haines Fuel Terminal, Alaska, USACE-AK, Engineering Support Branch, Materials and Instrumentation Section, September-99
- Appendix C, Site Safety and Health Plan Addendum, 1999 Haines Fuel Terminal, POL Pipeline Removal & HVE System Modification, Haines, Alaska, Final, Jacobs Engineering Group, Inc., September-99
- Technical Memorandum, Soil Stockpile Decommissioning, Haines Fuel Terminal, Haines, Alaska, Final, Jacobs Engineering Group, Inc., October-99
- Final Corrective Action Report, Haines Fuel Terminal "Goo Pit", Haines, Alaska, EMCON Alaska, Inc., October-99
- Technical Memorandum Soil Stockpile Decommissioning Haines Fuel Terminal Haines, Alaska, Jacobs Engineering Group, Inc., October-99
- Central Council Tlingit and Haida Indian Tribes of Alaska, Tanani Point Environmental Monitoring Project, Carson Dorn, Inc., October-99
- Re: July 1999 Haines Groundwater Monitoring Report - Tank 107, ENSR, December
- Offshore Seismic Reflection Profiling Near the Haines Fuel Terminal, Alaska, CRREL, December-99

2000

- Technical Memorandum Tank 100 High-Vacuum Extraction System Expansion Summary Report Draft, Jacobs Engineering Group, Inc., January-00
- November 1999, Groundwater, Surface Water, and Sediment Sampling Results, Haines Fuel Terminal, Alaska, USACE-AK, Engineering Services Branch, Materials and Instrumentation Section, March-00

2000 (cont.)

- Technical Memorandum, Pipeline and Soil Stockpile Removal Action, Haines Fuel Terminal, Haines, Alaska, Final, Jacobs Engineering Group, Inc., March-00
- Draft, Tanani Subsistence for Central Council Tlingit and Haida Indian Tribes of Alaska, Northern Land Use Research, Inc., March-00
- A DC-Resistivity and Ground-Penetrating Radar Investigation near Tank 100, Haines Fuel Terminal, Alaska, CRREL, March-00
- Installation Action Plan for Haines, Alaska, US Army Alaska, March-00
- Tanani Subsistence, Northern Land Use Research, Inc., March-00
- Briefing Document for Meeting Between US Army and Chilkoot Indian Association, March 15, 2000, US Army, March-00
- Technical Memorandum Tank 100 High-Vacuum Extraction System Expansion Summary Report, Radian International LLC, April-00
- Technical Memorandum, Tank 100 High-Vacuum Extraction System, Expansion Summary Report, Haines Fuel Terminal, Haines, Alaska, Final, Jacobs Engineering Group, Inc., April-00
- X-Ray Diffraction Analysis of Marine Mud Aquitard, Haines Fuel Terminal, Haines, Alaska, CRREL, June-00
- Seismic Profile Evidence for Offshore Flow Pathways near Tank 100, Haines Fuel Terminal, Haines, Alaska, Interim Report, CRREL, July-00
- Bedrock Resistivity Investigations at the Haines Fuel Terminal, Alaska, Letter Report, CRREL, July-00
- Chemical Data Report, Spring 2000 Groundwater, Surface Water, and Sediment Study, Haines Fuel Terminal, Haines, Alaska, USACE-AK, Materials Section, Engineering Services Branch, September-00
- Offsite Migration Routes Interpreted from a DC Resistivity Model, Haines Fuel Terminal, Alaska, CRREL, September-00

2001

- Chemical Data Report Haines Fuel Terminal Monitoring, Fall 2000, USACE-AK, Materials Section, Engineering Services Branch, January-01
- Final Site Safety and Health Plan Addendum Haines Fuel Terminal Demolition 2001 Field Activities , Jacobs Engineering Group, Inc., April-01
- Archaeological Monitoring of Soil Sample Trenches at the Haines Fuel Terminal Tanks 100 & 107 , Northern Land Use Research, Inc., May-01
- Release Investigation Plan Tank 100, Haines Fuel Terminal, Haines, Alaska, CH2M Hill, June-01
- Quality Assurance Program Plan Haines Fuel Terminal , CH2M Hill, July-01
- Chemical Data Report Haines Fuel Terminal Monitoring, Spring 2001, US Army Corps of Engineers, September-01
- Asbestos Survey Report Various Buildings Haines Fuel Terminal, Haines, Alaska, US Army Corps of Engineers, September-01
- Permeable Sparging Trench Treatability Study Work Plan Haines Fuel Terminal, Haines, Alaska, CH2M Hill, October-01

2001 (cont.)

- Tank 100 Release Investigation Haines Fuel Terminal, Haines, Alaska, CH2M Hill, November-01
- Draft Startup Report: Treatability Study Startup Report Haines Fuel Terminal , CH2M Hill, December-01
- Haines Fuel Terminal Monitoring Well Network Status Report, Haines, Alaska, ENSR, December-01
- Haines Fuel Terminal 2001 Hazardous Waste Report, Emerald Services, Inc, December-01

2002

- 2001 Sampling Event Summary Report Tank 100/HVE System Tank 107, Haines Fuel Terminal, Haines, Alaska, Jacobs Engineering Group, Inc., January-02
- Final Remedial Investigation Tank 107, Haines Fuel Terminal , ENSR, January-02
- Treatability Study Startup Report Haines Fuel Terminal , CH2M Hill, March-02
- Final Revised Haines Fuel Terminal October 2001 Chemical Data Report, ENSR, May
- Analytical results for submitted samples, ANALYTICA, June-02
- Treatability Study Monitoring Haines Fuel Terminal Haines, Alaska, CH2M Hill, July-02
- Haines Fuel Terminal Well Decommissioning Technical Memorandum, ENSR, August
- Paleochannel Investigation Work Plan Haines Fuel Terminal Haines, Alaska, CH2M Hill, October-02
- Permeable Sparging Trench Treatability Study Work Plan Haines Fuel Terminal, Haines, Alaska, CH2M Hill, December-02

2003

- Final Site Safety and Health Plan for Haines Fuel Terminal Tanani Point Burn Pit Site Investigation, Soil Excavation, Assessment, and Disposal Haines, Alaska, BNC International, Inc., January-03
- Haines Fuel Terminal Soil Gas Screening Survey, Work Plan, CH2M Hill, January-03
- Tanani Point Burn Pit Site Investigation, Soil Excavation Assessment & Disposal, BNCI, Inc., February-03
- Paleochannel Investigation Haines Fuel Terminal Haines, Alaska, CH2M Hill, February
- Quality Control Plan, CH2M Hill, March-03
- Work Plan for Permeable Sparging Trench System Augmentation, CH2M Hill, April-03
- Draft Final CLOSES Evaluation, HFT, CH2M Hill, June-03
- Preliminary Summary of Groundwater Flow Derived From the CRREL Flow Probes, CRREL, USACE, June-03
- Bollard Installation and Depth to Water Measurements, COE, September-03
- Hazardous Materials Condition Survey Haines Pumping Station FINAL REPORT, Bethel Services, Inc. & Environmental Health Services, Inc., September-03
- Tech Memo, Oil Removal, Haines Fuel Terminal, Haines, CH2M Hill, October-03
- Final Tok Fuel Terminal Preliminary Remedial Investigation Report, Tok AK, COE, December-03

2004

- Draft Annual Monitoring Report, HFT, CH2M Hill, January-04
- Draft OM&M HFT, CH2M Hill, January-04
- 2003 COELT Deliverables Haines Fuel Terminal, Alaska, CH2M Hill, February-04
- Final 2003 Annual Monitoring Report, Haines Fuel Terminal, CH2M Hill, February-04
- Final OM&M Manual Haines Fuel Terminal Alaska, CH2M Hill, February-04
- Jan/Feb 2004 COELT Deliverables Haines Fuel Terminal, CH2M Hill, February-04
- Final Tok Fuel Terminal Preliminary Remedial Investigation Report, Tok AK, COE, May-04
- Draft Long Term Stockpile Plan for HFT Tanani Point Burn Pit Bedrock Investigation, COE-BNCl, June-04
- Draft Well Installation Work Plan, HFT, CH2M Hill, June-04
- Draft Site Investigation HFT, Tanani Point Burn Pit Soil Excavation Assessment and Disposal , BNCl,
- Final Site Investigation HFT Tanani Point Burn Pit Soil Excavation Assessment and Disposal, COE-BNCl,
- Final Site Investigation HFT Tanani Point Burn Pit Soil Excavation Assessment and Disposal, COE-BNCl, Jun-04
- Final Well Installation Work Plan, Haines Fuel Terminal, Haines, Alaska dated August 2004, CH2M Hill, Aug-04
- Semi-Annual Monitoring Report, HFT, dated July 2004, CH2M Hill, Sep-04
- CLOSES guidance document: A guide to implementation, dated September 2004, CH2M Hill, Sep-04

2005

- Final Technical Memorandum for Haines Fuel Terminal Tanani Point Burn Pit Mod No. 2 Bedrock Investigation dated May 2005, BNCl, May-05
- Haines Fuel Terminal Tanani Point Burn Pit Data Package Lab Work Order B4J0122 dated February 2005, North Creek Analysis, May-05
- Haines Fuel Terminal Tanani Point Burn Pit Data Package Lab Work Order B4H0756 dated February 2005, North Creek Analysis, May-05
- Well Installation Report dated December 2004, CH2M Hill, May-05
- Evaluation of Source Areas Haines Fuel Terminal, CH2M Hill, Jan-05

2006

- Haines Fuel Terminal OM&M Summary, CH2M Hill, Nov 05 to Feb-06
- 2005 Semi Annual Monitoring Report January 2005 thru June 2005, CH2M Hill, Sep-05

HAINES PIPELINE

Installation Restoration Program Site Descriptions

HAINES TERMINAL (PAGE 1 OF 2)**SITE DESCRIPTION**

Haines Fuel Terminal was constructed in 1954 to provide facilities for tanker dockage, fuel storage, and a pipeline system to deliver fuel to military installations in the vicinity of Fairbanks. Haines Fuel Terminal was an active fuel storage and pumping facility from 1955 until 1971. Fuel storage ceased in 1988.

In 1989, Haines community petitioned the EPA and the Alaska Department of Environmental Conservation (ADEC) to conduct an investigation of Haines Fuel Terminal. A PA in May 1990 identified leaking underground storage tanks, leaking transformers, three burn pits used for waste fuels and solvent disposal, and potential past use of dioxin-containing herbicides. The site was listed on the Comprehensive Environmental Response Compensation and Liability Information System (CERCLIS) in May 1990.

A site investigation initiated in 1992 identified the presence of petroleum contaminants in soil, surface water and groundwater. A second investigation confirmed off-site migration of petroleum contaminants in January 1996. Dioxins were not found to be a contaminant of concern.

In October 1996, a groundwater control system was installed as a treatability study to determine if enhanced bioremediation would slow or stop off-site migration. Results were inconclusive. Soil from one of the burn pits was found to be a major source of off-site surface water contamination and was subsequently thermally remediated.

In October 1997, a second study was initiated with the installation of a high-vacuum extraction (HVE) system to remove and treat fuel-related compounds from groundwater and subsurface soil in the off-site migrating area. The system was deactivated in December 2000, due to inefficiency.

It was determined that tank 100 and a former burn pit lie over a paleo-channel area (bedrock channel that serves as the principal conduit for groundwater in the area) and form one source area of contamination. In December 2001, a permeable sparging trench treatability study was implemented to control volatile contaminant migration (primarily benzene) and meet the goal of preventing potential off-site migration. The permeable sparging trench system was expanded in FY03. The air sparge system is successfully

STATUS

REGULATORY DRIVER: CERCLA

RRSE: Medium

CONTAMINANTS OF CONCERN: LNAPL, Petroleum Hydrocarbons, VOCs

MEDIA OF CONCERN: Soil, Groundwater, Surface Water

Phases	Start	End
PA.....	199206	199403
SI.....	199206	199406
RI/FS	199406	200507
RA(C).....	200312	200507
RA(O)	200510	203009

RIP: 200510

RC: 203009

HNS-01

HAINES TERMINAL (PAGE 2 OF 2)

minimizing downgradient migration but residual contamination remains outside the treatment area.

Plume delineation in FY03 included additional well installation and borings. Free product was detected in 6 wells near the paleo-channel, over an approximate 6 acre area. In FY04, limited passive free product removal occurred. Investigations at Tanani burn pit and a former drum yard, 2 other suspected source areas, have been completed. The drum storage yard has residual chlorinated solvents in the soil. It is presumed that these solvents do not pose an unacceptable risk. All of the tanks on site were removed in FY03 (non-IRP). The CLOSES (exit strategy) evaluation reduced the sampling in the non-contaminated areas, recommended additional investigation in the manifold building area and continued operation of the permeable sparging trench system.

The site-wide sampling that has been underway since 1995 to monitor contamination at this site. Sampling has indicated that surface water seeps on Tanani Beach are no longer a media of concern. A soil removal at the Tanani Point burn pit was completed in summer FY04.

New wells were installed in FY05 to further delineate the contaminant pathways at the site. Results of well installation and tracer studies indicate another source area exists under the foundation of a former manifold building. Contamination in this area (referred to as the paleo-basin) apparently flows north and is not hydraulically connected to the paleo-channel. Contamination in the area around the former manifold building is being monitored and will be investigated further under the PBC. Operation of the air sparging system continues.

CLEANUP STRATEGY

A PBC that includes this site is planned to be awarded in FY06.

Free product exists under the former manifold building foundation (paleo-basin) and will be addressed through the PBC, as will be any remaining on-site sources. The permeable sparging trench system is the full scale treatment for the area of the paleo-channel and continues to operate. Off-post residual contamination will also be addressed by the PBC.

HNS-02

HAINES PIPELINE INVESTIGATION

SITE DESCRIPTION

Haines Pipeline was approximately 626 miles long and ran through Alaska and Canada to provide fuel to interior Alaska. Numerous leaks, spills and breaks have been reported along the pipeline route.

The Army originally had 1,800 acres of land and pipeline right-of-way. All but 455 acres have been deeded to other owners and are part of the FUDS program. Of the 455 acres, approximately 39 acres along the original pipeline length are part of this site. This acreage is an aggregate of small parcels that are scattered along the pipeline route. The remaining land (416 acres) is primarily at the terminals (Haines, Tok, Fairbanks, and Sears Creek).

CLEANUP STRATEGY

A PBC including this site is planned for award in FY06.

Complete the RI/FS, possibly utilizing soil gas analysis and shallow soil and surface water sampling. If contamination is found, it is assumed that it will be isolated and can be easily removed and treated at an off-site incinerator. Due to the relatively small size of this area, it is assumed that limited contamination, if any, will be found. All work under the RI/FS phase will be addressed under the PBC.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: Low

CONTAMINANTS OF CONCERN:
Petroleum Hydrocarbons

MEDIA OF CONCERN: Soil,
Surface Water

PHASES	Start	End
PA.....	199310	199310
SI.....	199310	199310
RI/FS	200410	200904
RA(C)	200905	201004

RC: 201004

HNS-03 SEARS CREEK STATION

SITE DESCRIPTION

Sears Creek POL Terminal is located approximately 80 miles northwest of Tok, Alaska. The site is approximately 9.8 acres. The site consisted of one building that housed generators and pumps, two above ground storage tanks, 'pigging' station/transfer pump and burn pit area. A PA was completed in 1995 by USAPAC AEHA (US Army Pacific, Army Environmental Hygiene Agency) to determine the relative risk at this site. It was determined that there is no immediate threat to human health and the environment, thus a relative risk of 3 was assigned to this site.

CLEANUP STRATEGY

A PBC to include this site is planned for award IN FY06.

Future actions include a RI/FS at the fire burn pit and fuel transfer station. All work under the RI/FS phase and the fencing of the site will be addressed under the PBC. Due to the limited size of this area, it is assumed that limited contamination, if any, will be found. A remediation assumption includes soil excavation and bioventing for two years followed by LTM.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: Low

CONTAMINANTS OF CONCERN:
Petroleum Hydrocarbons, VOCs,

MEDIA OF CONCERN: Soil,
Groundwater

PHASES	Start	End
PA.....	199310	199310
SI.....	199310	199310
RI/FS	200506	200904
RA(C)	200905	201004
RA(O)	201005	201404
LTM	201405	201605

RIP: 201005

RC: 201404

HNS-04 TOK TERMINAL SI

SITE DESCRIPTION

The Tok Fuel Terminal is located approximately two miles outside of Tok, Alaska, and was the second largest pumping station on the Haines-Fairbanks pipeline. The site covers approximately 50 acres and had approximately 10 aboveground storage tanks, quarters for personnel working on the site, vehicle maintenance facilities, pipeline maintenance facilities and a power generation plant. The ASTs were removed. This site was listed on the Federal Agency Hazardous Waste Compliance Docket on 10/02/01 but was determined not to be eligible for the NPL.

A limited RI was completed in 2003 that indicated two contaminated areas. The report was finalized in FY04.

The Generator Building area (~250 x 250 ft) has solvent and petroleum in the soil and groundwater.

The Oil Rack area (~50 x 50 ft) has high levels of petroleum and lead in the soil. Groundwater was not sampled at the Oil Rack Area.

CLEANUP STRATEGY

A PBC including this site is planned for award in FY06.

All work under the RI/FS phase will be addressed under the PBC. Additional sampling will be completed to delineate the contamination at the above listed facilities. Soil removal and installation of two soil vapor extraction systems may be needed in future years. Groundwater monitoring will be conducted for 5 years following remedial action.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: Medium

CONTAMINANTS OF CONCERN:
Petroleum Hydrocarbons, Metals, VOCs

MEDIA OF CONCERN: Soil, Groundwater

PHASES	Start	End
PA	199310	199312
SI	199310	199312
RI/FS.....	200505	200809
RA(C).....	200905	201004
RA(O).....	201005	201504
LTM.....	201505	202504

RIP: 201005

RC: 201504

PBC AT HAINES

PBC

SITE DESCRIPTION

A Performance Based Contract (PWS) will be awarded in FY06 to incorporate work at HNS-01, HNS-02, HNS-03, and HNS-04. Descriptions of these sites have been provided in previous sections of this plan.

CLEANUP STRATEGY

Work at HNS-01 will include delineation and investigation of all sites within the boundary of the terminal, continued operation of the existing treatment system, and potential removal actions. Work at HNS-02, HNS-03, and HNS-04 will involve completion of the remedial investigations at these sites and development of decision documents.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: Low

CONTAMINANTS OF CONCERN:
LNAPL, VOCs, Metals, Petroleum
Hydrocarbons

MEDIA OF CONCERN: Soil,
Groundwater, Surface Water

PHASES	Start	End
PA.....	199409	199509
RI/FS	200607	201209

RC: 201209

IRP No Further Action Sites Summary

AEDB-R#	Site Title	Documentation/Reason for NFA	NFA Date
HNS-05	Lakeview Station	Transferred to FUDS	1993
HNS-06	Timber Station	Transferred to FUDS	1994
HNS-07	Tank 100 & Manifold Bldg.	Combined into HNS-01	1997
HNS-08	Manifold Building	Combined into HNS-01	1998
HNS-09	Drum Storage Area	Combined into HNS-01	1999
HNS-11	Tank 101	Combined into HNS-01	1999
HNS-12	Tank 102	Combined into HNS-01	1999
HNS-13	Tank 103	Combined into HNS-01	1999
HNS-14	Tank 104	Combined into HNS-01	1999
HNS-15	Tank 105	Combined into HNS-01	1999
HNS-16	Tank 106	Combined into HNS-01	1999
HNS-17	Tank 107	Combined into HNS-01	1999
HNS-18	Tank 108	Combined into HNS-01	1999
HNS-19	Tank 109	Combined into HNS-01	1999
HNS-20	Tank 110	Combined into HNS-01	1999
HNS-21	Tank 111	Combined into HNS-01	1999
HNS-22	Tank 112	Combined into HNS-01	1999

Initiation of IRP: 1991

Past Phase Completion Milestones:

1990

PA - HNS-07, -08, -09, -10, -11, -12, -13, -14, -15, -16, -17, -18, -19, -20, -21, -22, April

1993

PA/SI - HNS-02, -03, October

PA/SI - HNS-04, December

PA - HNS-05, October

SI - HNS-05, December

1994

PA - HNS-01, March

SI - HNS-01, June

PA - HNS-06, March

SI - HNS-06, June

1995

PA - PBC, September

1996

SI, RI/FS - HNS-07, -08, -09, -10, -11, -12, -13, -14, -15, -16, -17, -18, -19, -20, -21, -22, January

RD - HNS-09, September

RA(C) - HNS-09, October

1997

RD - HNS-07, August

RA(C), RA(O), LTM - HNS-07, October

Projected Record of Decision (ROD)/Decision Document (DD) Approval Dates:

Unknown

Schedule for Next Five-Year Review: N/A

Estimated Completion Date of IRP (including LTM phase): 2030

Haines Pipeline IRP Schedule

(Based on current funding constraints)

AEDB-R #	PHASE	FY07	FY08	FY09	FY10	FY11	FY12	FY13	FY14	FY15+
HNS-01	RA(O)									203009
HNS-02	RA(C)									
HNS-03	RA(C)									
	RA(O)									
	LTM									201605
HNS-04	RA(C)									
	RA(O)									
	LTM									202504
PBC	RI/FS									

Prior Years Funds

Funding up to FY04: \$11,790K

Year	Site Information	Expenditures	FY Total
FY05	HNS-01, RAC,	\$1,000K	
	HNS-02, RI,	\$365K	
	HNS-03, RI,	\$150K	
	HNS-04, RAC,	\$625K	\$2,140K

Total Funding up to FY05: \$13,930K

Current Year Requirements

Year	Site Information	Expenditures	FY Total
FY06	HNS-01, RAC,	\$164K	
	PBC	\$2,447K	
	RAB	\$40K	\$2,651K

Total Funding FY06: \$2,651K

Total Future Requirements: \$8,839K

Total IR Program Cost (from inception to completion of the IRP): \$25,420K

Community Involvement

The surrounding community for Haines Fuel Terminal (HNS-01) is the town of Haines, Alaska (~ population 2,600). A Restoration Advisory Board was established in 1997. The RAB includes members from the business community, local environmental groups, and local residents. The RAB also includes members of the Klukwan and Chilkoot Tribes, local Native American organizations. Government members include individuals from the Alaska Department of Environmental Conservation.

RAB meetings are held twice a year, generally with minimal attendance. Active members have provided advice on cleanup studies and presented their areas of concern. RAB members have been provided technical presentations to better understand the cleanup processes and technologies in place on Haines Fuel Terminal. The RAB does not address HNS-02-03-04. No TAPP projects have been identified by the RAB.

The Haines RAB meetings cover on-going and projected activities at the facility, as well as review of documents and setting priorities and meet twice a year. The Community Relations Plan was developed in 1996 and has not been updated since that time.